

(様式1)

名取市 復興交付金事業計画 令和元年度進捗状況報告 総括表

令和2年3月末時点

(単位:千円)

名取市 交付分	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	174,750	0
	H24	8,509,505	2,017,234
	H25	6,685,484	4,814,209
	H26	22,978,893	16,798,007
	H27	12,586,112	15,635,389
	H28	16,474,106	16,663,203
	H29	9,068,684	11,441,513
	H30	2,933,292	7,172,953
	H31	2,662,581	4,764,109
H32	737,393	0	
合計	82,810,800	79,306,617	

(単位:千円)

<参考>	復興交付金基金の状況				
	基金残高 A+B-C-D	交付額累計 A	利息額累計 B	取崩額累計 C	国庫返還額累計 D
	6,065,079	82,810,800	38,598	76,736,396	47,923

(単位:千円)

<参考> 都道府県交付分 (うち、当該市町 村分)	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	55,000	0
	H24	283,507	229,040
	H25	3,470,028	1,472,561
	H26	6,552,535	4,093,392
	H27	495,658	3,882,526
	H28	1,132,216	1,208,124
	H29	618,209	560,571
	H30	17,570	512,545
	H31	0	381,368
H32	0	0	
合計	12,624,723	12,340,127	

<交付実績>

(単位:千円)

区分	交付実績 A+B-C-D	交付済額 (令和元年度事業分まで) A	事業間流用増減額 (令和元年度事業分まで) B	単年度型事業 執行残額 C	基金型事業 国庫返還済額 D
市町村交付分	82,025,484	82,073,407	0	0	47,923
都道府県交付分	13,076,679	12,624,723	451,956	0	0
合計	95,102,163	94,698,130	451,956	0	47,923

※令和元年度末までに執行が可能な実績として、令和元年度事業分までの交付額・事業間流用増減額から、執行残額として国庫に返還した金額を減じた額。

(様式2A)

名取市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 文部科学省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
1	A	-	1	-	1	-	下増田小学校 校舎増築事業 (公立学校施 設整備費国庫 負担事業)	下増田地 区 下増 田小学校	市	市	直接	完了	367,645	24	~	26	H23				0	24年7月実施設計発注、24年8月地質調査発注 25年9月本体工事発注 26年11月工事完了
																	H24	24,000		21,023	2,977	
																	H25	251,733		233,202	18,531	
																	H26			7,290	▲ 7,290	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	275,733	0	261,515	14,218	
2	A	-	4	-	1	-	復興関連埋蔵 文化財発掘調 査事業	関上・下 増田地区 ほか	市	市	直接	継続	34,000	24	~	32	H23				0	24年7月調査用重機借上 25年6月調査用重機借上、26年3月 25年度調査事業完了 26年4月調査用重機借上、27年3月 26年度調査事業完了 27年7月調査用重機借上、28年3月 27年度調査事業完了
																	H24	7,500		4,327	3,173	
																	H25	7,500		7,390	110	
																	H26	7,500		7,467	33	
																	H27	3,000		5,927	▲ 2,927	
																	H28				0	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	25,500	0	25,111	389	
29	A	-	4	-	1	-	埋蔵文化財発 掘調査事業	名取市全 域	県	県	直接	継続	9,217	24	~	32	H23				0	一部成果品完成
																	H24	9,330		0	9,330	
																	H25		▲ 2,418	0	▲ 2,418	
																	H26			1	▲ 1	
																	H27			0	0	
																	H28			0	0	
																	H29			0	0	
																	H30			0	0	
																	H31				0	
																	H32				0	
																	累計	9,330	▲ 2,418	1	6,911	
70	◆	-	4	-	1	-	出土文化財収 蔵施設整備事 業	小山地区	市	市	直接	完了	7,344	29	~	29	H23				0	30年2月工事完了
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29	5,875		5,832	43	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	5,875	0	5,832	43	

(様式2A)

名取市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 文部科学省

令和2年3月末時点

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
										H23	0	0	0	0	
										H24	31,500	0	25,350	6,150	
										H25	259,233	0	240,592	18,641	
										H26	7,500	0	14,757	▲ 7,257	
										H27	3,000	0	5,927	▲ 2,927	
										H28	0	0	0	0	
										H29	5,875	0	5,832	43	
										H30	0	0	0	0	
										H31	0	0	0	0	
										H32	0	0	0	0	
								408,989	市町村交付分 計		307,108	0	292,458	14,650	
										H23	0	0	0	0	
										H24	9,330	0	0	9,330	
										H25	0	▲ 2,418	0	▲ 2,418	
										H26	0	0	1	▲ 1	
										H27	0	0	0	0	
										H28	0	0	0	0	
										H29	0	0	0	0	
										H30	0	0	0	0	
										H31	0	0	0	0	
										H32	0	0	0	0	
								9,217	都道府県交付分 計		9,330	▲ 2,418	1	6,911	
										H23	0	0	0	0	
										H24	40,830	0	25,350	15,480	
										H25	259,233	▲ 2,418	240,592	16,223	
										H26	7,500	0	14,758	▲ 7,258	
										H27	3,000	0	5,927	▲ 2,927	
										H28	0	0	0	0	
										H29	5,875	0	5,832	43	
										H30	0	0	0	0	
										H31	0	0	0	0	
										H32	0	0	0	0	
								418,206	合計		316,438	▲ 2,418	292,459	21,561	

名取市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 農林水産省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
3	C	7	1			関上漁港水産業共同利用施設復興整備事業	関上地区	市	市	直接	廃止	30,000	24	~	24	H23				0	
																H24	22,500		0	22,500	
																H25			0	0	
																H26			0	0	
																H27			0	0	
																H28			0	0	
																H29			0	0	
																H30			0	0	
																H31			0	0	
																H32			0	0	
																累計	22,500	0	0	22,500	
																28	C	4	1		
H24	75,000		55,991	19,009																	
H25	2,454,961		765,357	1,689,604																	
H26	741,285		1,666,851	▲ 925,566																	
H27			407,720	▲ 407,720																	
H28				0																	
H29	▲ 374,967	▲ 53,258	▲ 321,709	0																	
H30				0																	
H31				0																	
H32				0																	
累計	3,271,246	▲ 374,967	2,842,661	53,618																	
30	C	1	1			農山漁村地域復興基盤総合整備事業(復興整備実施計画)	名取地区	県	県	直接	完了	45,994	23	~	27						H23
																H24	11,000		43,025	▲ 32,025	
																H25			1,280	▲ 1,280	
																H26			1,289	▲ 1,289	
																H27			399	▲ 399	
																H28				0	
																H29	▲ 17,006		▲ 17,006	0	
																H30				0	
																H31				0	
																H32				0	
																累計	63,000	▲ 17,006	45,993	1	
																31	C	1	2		
H24	97,500		85,132	12,368																	
H25	678,750		691,117	▲ 12,367																	
H26	5,655,750		2,395,994	3,259,756																	
H27	464,658		3,421,625	▲ 2,956,967																	
H28	1,132,216		1,173,692	▲ 41,476																	
H29	618,209	406,039	499,958	▲ 324,290																	
H30	17,570	302,220	495,396	▲ 175,606																	
H31	145,882	271,434	▲ 125,552	0																	
H32				0																	
累計	8,664,653	854,141	9,034,348	484,446																	
32	C	1	2	1		被災農地における早期復興技術の開発事業	農業・園芸総合研究所	県	県	直接	完了	13,069	24	~	25						
																H24	5,787		5,787	0	
																H25	5,787		4,668	1,119	
																H26				0	
																H27				0	
																H28				0	
																H29	▲ 1,119		▲ 1,119	0	

名取市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 農林水産省

令和2年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
33	C	-	1	3	-	農山漁村地域復興基盤総合整備事業(復興整備実施計画)	岩沼地区	県	県	直接	完了	2,974	23 ~ 24	H23	3,000		0	3,000	24年4月、基本計画策定業務発注。24年6月、計画概要書作成業務発注。		
														H24	1,000		2,973	▲1,973			
														H25				0			
														H26				0			
														H27				0			
														H28				0			
														H29		▲1,026		▲1,026			
														H30				0			
														H31				0			
														H32				0			
														累計	4,000	▲1,026	2,973	1			
														34	C	-	1	4		-	農山漁村地域復興基盤総合整備事業(農地整備事業)
H24	5,250		1,567	3,683																	
H25	198,750		9,985	188,765	25年5月、工事発注。																
H26	8,250		10,964	▲2,714	26年4月、工事発注。																
H27			22,220	▲22,220																	
H28			10,642	▲10,642	28年9月、暗渠排水工事契約																
H29			5,860	▲5,860	29年4月、工事発注。																
H30			5,904	▲5,904	30年5月、工事発注。																
H31		▲66,750	4,184	▲70,934	元年10月、工事発注																
H32				0																	
累計	212,250	▲66,750	71,326	74,174																	
42	◆	C	-	1	2	農地整備推進支援事業	名取地区	県	県	直接	完了	18,398	24 ~ 25						H23		
														H24	16,640		8,509	8,131			
														H25	10,000		6,210	3,790	25年4月課題検討業務発注、7月ワークショップ企画運営業務発注		
														H26				0			
														H27				0			
														H28				0			
														H29		▲11,921		▲11,921			
														H30				0			
														H31				0			
														H32				0			
														累計	26,640	▲11,921	14,719	0			
														49	◆	C	-	7	2	1	閑上水産加工団地整備計画策定事業
H24				0																	
H25	24,000		12,600	11,400																	
H26			11,059	▲11,059	27年2月雨水排水計画等調査業務発注																
H27				0																	
H28				0																	
H29				0																	
H30				0																	
H31				0																	
H32				0																	
累計	24,000	0	23,659	341																	
63	C	-	7	2	-	水産業共同利用施設復興整備事業(水産加工流通復興タイプ)	閑上地区	市	市	直接	完了	3,892,834	27 ~ 29								
														H24				0			
														H25				0			
														H26				0			
														H27	2,531,374		2,264,052	267,322			
														H28	165,618		▲16,965	182,583	H27交付決定分事業竣工に伴う額の確定		
														H29		▲20,671	418,552	▲439,223	H28.4月交付決定分補助金支払		
														H30				0			
														H31				0			
														H32				0			
														累計	2,696,992	▲20,671	2,665,639	10,682			
														67	◆	C	-	7	2	閑上水産業共同利用塩水取配水施設整備事業	閑上地区
H24				0																	
H25				0																	
H26				0																	
H27	78,720		4,190	74,530																	
H28			70,848	▲70,848	H28.11月本体工事等の発注																
H29		20,671	24,214	▲3,543	H29.9月竣工																
H30				0																	
H31				0																	
H32				0																	
累計	78,720	20,671	99,252	139																	

(様式2C)

名取市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 農林水産省

令和2年3月末時点

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
										H23	0	0	0	0	
										H24	22,500	0	0	22,500	
										H25	24,000	0	12,600	11,400	
										H26	0	0	11,059	▲ 11,059	
										H27	2,610,094	0	2,268,242	341,852	
										H28	165,618	0	53,883	111,735	
										H29	0	0	442,766	▲ 442,766	
										H30	0	0	0	0	
										H31	0	0	0	0	
										H32	0	0	0	0	
								4,077,073	市町村交付分 計		2,822,212	0	2,788,550	33,662	
										H23	55,000	0	0	55,000	
										H24	212,177	0	202,984	9,193	
										H25	3,348,248	0	1,478,617	1,869,631	
										H26	6,405,285	0	4,075,098	2,330,187	
										H27	464,658	0	3,851,964	▲ 3,387,306	
										H28	1,132,216	0	1,184,334	▲ 52,118	
										H29	618,209	0	452,560	165,649	
										H30	17,570	302,220	501,300	▲ 181,510	
										H31	0	79,132	275,618	▲ 196,486	
										H32	0	0	0	0	
								16,830,420	都道県交付分 計		12,253,363	381,352	12,022,475	612,240	
										H23	55,000	0	0	55,000	
										H24	234,677	0	202,984	31,693	
										H25	3,372,248	0	1,491,217	1,881,031	
										H26	6,405,285	0	4,086,157	2,319,128	
										H27	3,074,752	0	6,120,206	▲ 3,045,454	
										H28	1,297,834	0	1,238,217	59,617	
										H29	618,209	0	895,326	▲ 277,117	
										H30	17,570	302,220	501,300	▲ 181,510	
										H31	0	79,132	275,618	▲ 196,486	
										H32	0	0	0	0	
								20,907,493	合計		15,075,575	381,352	14,811,025	645,902	

名取市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当 額)	執行残額 (国費相当 額)	事業の進捗状況		
	1	2	3	4	5	6																
4	D	-	1	-	1	-	中貞山運河線 道路事業(市 街地相互の接 続道路)	閉上地区	市	市	直接	廃止	0	24	~	24	H23			0	0	
																	H24	16,275	▲ 16,275	0	0	
																	H25			0	0	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	16,275	▲ 16,275	0	0	
5	D	-	1	-	2	-	牛野一本杉線 道路事業(市 街地相互の接 続道路)	閉上地区	市	市	直接	完了	200,970	24	~	26	H23			0	0	24年10月測量設計発注
																	H24	38,750		7,275	31,475	
																	H25	101,525		125,738	▲ 24,213	25年8月用地買収開始、26年3月築造工事発注
																	H26	47,275	▲ 4,476	22,738	20,061	27年3月築造工事完了
																	H27				0	
																	H28		▲ 27,322		▲ 27,322	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	187,550	▲ 31,798	155,751	1	
6	D	-	4	-	1	-	下増田地区災害公営住宅 整備事業	下増田地区	市	市	直接	完了	2,280,951	24	~	27	H23			0	0	
																	H24	760,375	▲ 495,687	0	264,688	
																	H25	1,023,750		111,004	912,746	25年4月基本計画検討業務発注、用地買収開始
																	H26	962,475	▲ 202,000	849,953	▲ 89,478	27年3月移転先団地造成工事(災害公営住宅造成分)完了
																	H27			1,034,874	▲ 1,034,874	27年10月整備工事完了
																	H28		▲ 10,437		▲ 10,437	
																	H29				0	
																	H30		▲ 42,643		▲ 42,643	
																	H31				0	
																	H32				0	
																	累計	2,746,600	▲ 750,767	1,995,831	2	
7	◆	D	-	4	-	1	災害公営住宅 駐車場整備事業	閉上地区 下増田地区	市	市	直接	完了	11,559	24	~	27	H23			0	0	
																	H24	32,000		0	32,000	
																	H25			0	0	
																	H26	913		0	913	
																	H27			9,247	▲ 9,247	27年10月下増田地区駐車場整備工事完了
																	H28		▲ 23,666		▲ 23,666	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	32,913	▲ 23,666	9,247	0	

名取市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当 額)	執行残額 (国費相当 額)	事業の進捗状況		
8	D	-	12	-	1	-	地区公民館耐震化事業(住宅・建築物安全ストック形成事業)	下増田地区	市	市	直接	完了	1,171	24	~	24	H23			0	24年5月耐震診断業務、24年9月業務完了	
																	H24	878		780		98
																	H25					0
																	H26					0
																	H27					0
																	H28		▲ 98			▲ 98
																	H29					0
																	H30					0
																	H31					0
																	H32					0
																	累計	878	▲ 98	780		0
9	D	-	16	-	1	-	名取駅前復興市街地再開発事業	増田地区	市	市	直接	完了	2,561,403	24	~	30	H23			0	24年9月基本構想策定発注 25年9月現況測量・地質調査業務、施設計画作成業務等発注 26年10月資金計画作成業務、施設建築物基本設計等発注 27年5月従前土地建物等の再算定業務等発注 28年6月権利変換計画作成等業務発注、再開発事業補助金交付 29年8月再開発事業補助金交付 30年9月再開発事業補助金交付、30年12月完成 令和2年3月補助対象外分返還金収入	
																	H24	262,920		5,475		257,445
																	H25			31,960		▲ 31,960
																	H26	6,442		67,887		▲ 61,445
																	H27	187,920		114,898		73,022
																	H28	164,040		325,387		▲ 161,347
																	H29	868,920	85,080	893,470		60,530
																	H30			136,245		▲ 136,245
																	H31			▲ 85,127		85,127
																	H32					0
																	累計	1,490,242	85,080	1,490,195		85,127
10	D	-	17	-	1	-	閑上地区被災市街地復興土地区画整理事業	閑上地区	市	市	直接	継続	24,824,031	24	~	31	H23			0	減価買取用地費、設計施工一括型工事発注 減価買取用地費、設計施工一括型工事発注 物件移転補償費、設計施工一括型工事発注 物件移転補償費、設計施工一括型工事発注 物件移転補償費、設計施工一括型工事発注 物件移転補償費、設計施工一括型工事発注	
																	H24	393,000	▲ 11,915			381,085
																	H25					0
																	H26	4,205,294	1,266,274	4,266,717		1,204,851
																	H27	3,363,000		4,078,573		▲ 715,573
																	H28	5,709,000		7,278,206		▲ 1,569,206
																	H29	2,217,000		1,000,835		1,216,165
																	H30	1,240,743		1,348,188		▲ 107,445
																	H31	235,626		544,928		▲ 309,302
																	H32					0
																	累計	17,363,663	1,254,359	18,517,447		100,575
11	◆	D	-	17	-	1	十三塚公園市民庭球場人工芝張替、夜間照明設置事業	箱塚地区	市	市	直接	完了	40,000	24	~	24	H23			0	24年8月人工芝張替工事発注、25年1月完成。24年11月照明整備工事発注、25年3月完成	
																	H24	32,000		31,998		2
																	H25					0
																	H26					0
																	H27					0
																	H28					0
																	H29					0
																	H30					0
																	H31					0
																	H32					0
																	累計	32,000	0	31,998		2

名取市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当 額)	執行残額 (国費相当 額)	事業の進捗状況				
	1	2	3	4	5	6																		
12	◆	D	-	17	-	1	-	2	市民活動支援 センター復旧 (施設整備)事業	増田西地 区	市	市	直接	完了	309,024	24	~	26	H23			0	24年8月基本設計・実施設計発注、24年9月地質調査発注	
																			H24	16,000		5,727		10,273
																			H25	304,000		167,616		136,384
																			H26			73,876		▲ 73,876
																			H27					0
																			H28		▲ 72,780			▲ 72,780
																			H29					0
																			H30					0
																			H31					0
																			H32					0
																			累計	320,000	▲ 72,780	247,219		1
																			13	D	-	17		-
H24	300,000	▲ 300,000	0																					
H25			0																					
H26			0																					
H27			0																					
H28			0																					
H29			0																					
H30			0																					
H31			0																					
H32			0																					
累計	450,000	▲ 450,000	0	0																				
14	D	-	17	-	3	-	-	都市再生事業 計画案作成事業	閑上地区	市	市	直接	完了	783,400	23	~	26	H23					24,750	
																		H24	575,625		442,041	133,584		
																		H25			23,453	▲ 23,453		
																		H26			122,055	▲ 122,055		
																		H27				0		
																		H28		▲ 12,825		▲ 12,825		
																		H29				0		
																		H30				0		
																		H31				0		
																		H32				0		
																		累計	600,375	▲ 12,825	587,549	1		
																		15	D	-	20	-	1	-
H24	15,000		14,986	14																				
H25	22,500		22,286	214																				
H26			0	0																				
H27				0																				
H28				0																				
H29		▲ 227		▲ 227																				
H30				0																				
H31				0																				
H32				0																				
累計	37,500	▲ 227	37,272	1																				

名取市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当 額)	執行残額 (国費相当 額)	事業の進捗状況		
	1	2	3	4	5	6																
16	◆	D	-	20	-	1	東日本大震災 記録・保存事 業	市内全域	市	市	直接	完了	12,984	24	~	24	H23			0	24年6月画像・動画の収集等委託発注、24年10月写真記録保 存業務委託発注、24年11月記録誌作成業務委託発注	
																	H24	11,680		10,387		1,293
																	H25			0		0
																	H26			0		0
																	H27			0		0
																	H28		▲ 1,293			▲ 1,293
																	H29			0		0
																	H30			0		0
																	H31			0		0
																	H32			0		0
																	累計	11,680	▲ 1,293	10,387		0
																	17	◆	D	-		20
H24	20,000		10,722	9,278																		
H25	20,000		10,130	9,870																		
H26	571		0	571																		
H27			19,718	▲ 19,718																		
H28			0	0																		
H29			0	0																		
H30			0	0																		
H31			0	0																		
H32			0	0																		
累計	40,571	0	40,570	1																		
18	D	-	20	-	2	都市防災総合 推進事業	閉上・下 増田地区 (一部増 田地区含 む)	市	市	直接	完了	37,695	24	~	24	H23						
																H24	30,000		28,271	1,729		
																H25			0	0		
																H26			0	0		
																H27			0	0		
																H28		▲ 598		▲ 598		
																H29		▲ 1,130		▲ 1,130		
																H30			0	0		
																H31			0	0		
																H32			0	0		
																累計	30,000	▲ 1,728	28,271	1		
																19	D	-	20	-	3	都市防災総合 推進事業(被 災地におけ る復興まち づくり総合 支援事業)
H24	21,600		7,402	14,198																		
H25			2,530	▲ 2,530																		
H26	478		1,144	▲ 666																		
H27	71,452		78,332	▲ 6,880																		
H28			0	0																		
H29		▲ 4,122		▲ 4,122																		
H30			0	0																		
H31			0	0																		
H32			0	0																		
累計	93,530	▲ 4,122	89,408	0																		

名取市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当 額)	執行残額 (国費相当 額)	事業の進捗状況		
20	D	-	20	-	4	防災まちづくり 拠点施設整備 計画策定	関上・下 増田地区	市	市	直接	完了	18,848	24	~	25	H23			0	24年5月計画策定業務委託発注、24年6月整備基本計画等業 務委託発注	
																H24	15,000		14,135		865
																H25			0		0
																H26			0		0
																H27			0		0
																H28			0		0
																H29		▲ 864			▲ 864
																H30			0		0
																H31			0		0
																H32			0		0
																累計	15,000	▲ 864	14,135		1
																21	D	-	20		-
H24	15,000		14,222	778																	
H25			0	0																	
H26			0	0																	
H27			0	0																	
H28		▲ 777		▲ 777																	
H29			0	0																	
H30			0	0																	
H31			0	0																	
H32			0	0																	
累計	15,000	▲ 777	14,222	1																	
22	D	-	21	-	1	防災集団移転 事業地区下水 道事業	防災集団 移転事業 地域	市	市	直接	完了	103,551	24	~	25					H23	
																H24	150,000	▲ 72,337	4,331	73,332	
																H25	150,000	▲ 150,000	75,595	▲ 75,595	
																H26			▲ 2,263	2,263	
																H27			0	0	
																H28			0	0	
																H29			0	0	
																H30			0	0	
																H31			0	0	
																H32			0	0	
																累計	300,000	▲ 222,337	77,663	0	
																23	D	-	22	-	1
H24	533,333	▲ 533,333	0	0																	
H25			0	0																	
H26			0	0																	
H27			0	0																	
H28			0	0																	
H29			0	0																	
H30			0	0																	
H31			0	0																	
H32			0	0																	
累計	533,333	▲ 533,333	0	0																	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当 額)	執行残額 (国費相当 額)	事業の進捗状況			
24	D	-	22	-	2	-	防災公園整備 事業(貞山運 河東側)(都市 再生区画整理 事業(被災市 街地復興土地 区画整理事 業))	関上地区	市	市	直接	廃止	0	24	~	24	H23			0		
																	H24	266,666	▲ 266,666	0	0	
																	H25			0	0	
																	H26			0	0	
																	H27			0	0	
																	H28			0	0	
																	H29			0	0	
																	H30			0	0	
																	H31			0	0	
																	H32			0	0	
																	累計	266,666	▲ 266,666	0	0	
25	D	-	23	-	1	-	下増田地区防 災集団移転促 進事業(計画 策定費)	下増田地 区	市	市	直接	完了	92,412	24	~	27	H23			0	24年4月不動産鑑定評価業務委託発注、協議会支援業務委託	
																	H24	43,395		26,314	17,081	発注、24年5月事業計画策定業務委託発注
																	H25	32,250		19,305	12,945	25年11月ガイドライン詳細設計業務委託発注
																	H26	1,149		21,094	▲ 19,945	26年5月不動産鑑定評価業務委託、防集協議会支援業務等発
																	H27			2,594	▲ 2,594	27年5月防集協議会支援業務等発注
																	H28		▲ 7,485		▲ 7,485	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	76,794	▲ 7,485	69,307	2	
26	D	-	23	-	2	-	下増田地区防 災集団移転促 進事業(事業 費)	下増田地 区	市	市	直接	継続	6,342,347	24	~	31	H23			0	24年8月測量設計業務委託発注、25年3月用地買収開始	
																	H24	3,171,314		332,533	2,838,781	
																	H25	2,356,954		3,589,314	▲ 1,232,360	25年9月移転先団地造成工事発注
																	H26	21,284		875,038	▲ 853,754	27年3月移転先団地造成工事完了、個人に対する補助金
																	H27			380,015	▲ 380,015	27年11月共同作業所建設工事完了、区域内移転者支援に関
																	H28			127,562	▲ 127,562	29年3月集会所建設工事完了、区域内移転者支援に関する補
																	H29			30,726	▲ 30,726	区域内移転者支援に関する補助金
																	H30				0	
																	H31			139,319	▲ 139,319	2年3月移転元地瓦礫撤去工事発注。区域内移転者支援に関する補
																	H32				0	
																	累計	5,549,552	0	5,474,507	75,045	
35	D	-	1	-	3	-	川内沢川線道 路事業(市街 地相互の接続 道路)	下増田地 区	市	市	直接	継続	2,461,027	24	~	32	H23			0	25年1月測量設計業務委託発注	
																	H24	27,900		38,968	▲ 11,068	
																	H25	716,100		13,350	702,750	
																	H26	7,838		0	7,838	
																	H27			2,039	▲ 2,039	
																	H28	520,319	3,255	740,600	▲ 217,026	
																	H29	600,098		432,488	167,610	用地買収、築造工事
																	H30			15,313	▲ 15,313	用地買収、築造工事
																	H31	136,569	▲ 104,785	346,619	▲ 314,835	用地買収、築造工事
																	H32				0	
																	累計	2,008,824	▲ 101,530	1,589,377	317,917	

名取市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当 額)	執行残額 (国費相当 額)	事業の進捗状況
36	D	-	1	-	4	増田川線道路 事業(市街地 相互の接続道 路)	関上地区	市	市	直接	継続	1,578,346	24 ~ 31	H23				0	25年1月測量設計業務委託発注
														H24	15,112		14,938	174	
														H25	391,375		4,690	386,685	
														H26	4,317		0	4,317	
														H27			71,868	▲ 71,868	
														H28	306,118		197,362	108,756	
														H29	381,885		544,739	▲ 162,854	
														H30			230,955	▲ 230,955	
														H31	76,256	48,153	158,291	▲ 33,882	
														H32				0	
														累計	1,175,063	48,153	1,222,843	373	
														37	D	-	1	-	
H24	77,500	14,004	0	91,504															
H25			0	0															
H26			67,981	▲ 67,981															
H27			5,206	▲ 5,206															
H28			15,890	▲ 15,890															
H29		▲ 2,427		▲ 2,427															
H30				0															
H31				0															
H32				0															
累計	77,500	11,577	89,077	0															
38	D	-	1	-	6	小塚原中央線 整備事業(市 街地相互の接 続道路)	関上地区	市	市	直接	完了	109,500	24 ~ 31						H23
														H24	77,500		0	77,500	
														H25	8,137		4,650	3,487	
														H26	80,212		0	80,212	
														H27				0	
														H28				0	
														H29			80,185	▲ 80,185	
														H30		▲ 80,987		▲ 80,987	
														H31				0	
														H32				0	
														累計	165,849	▲ 80,987	84,835	27	
														39	D	-	1	-	7
H24	69,750		25,749	44,001															
H25			9,145	▲ 9,145															
H26	395,415		426	394,989															
H27			20,411	▲ 20,411															
H28	172,975		210,019	▲ 37,044															
H29	909,467		879,015	30,452															
H30			349,816	▲ 349,816															
H31	90,120	132,164	219,749	2,535															
H32				0															
累計	1,637,727	132,164	1,714,330	55,561															

名取市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当 額)	執行残額 (国費相当 額)	事業の進捗状況			
40	D	-	1	-	8	-	(仮称)関上港 北線整備事業 (市街地相互 の接続道路)	関上地区	市	市	直接	完了	25,000	24	~	27	H23			0			
																	H24	96,100	▲ 14,004	0	82,096		
																	H25			0	0		
																	H26			16,321	▲ 16,321	26年7月測量設計業務発注	
																	H27			3,053	▲ 3,053	26年7月測量設計業務の変更契約	
																	H28		▲ 62,721		▲ 62,721		
																	H29			0	0		
																	H30			0	0		
																	H31			0	0		
																	H32			0	0		
																	累計	96,100	▲ 76,725	19,374	1		
41	◆	D	-	17	-	1	3	関上共同体再 生・地域資源 再発見等事業	関上地区	市	市	直接	完了	2,868	24	~	24	H23			0	24年10月ワークショップ企画運営業務委託発注、24年12月調査業務委託発注	
																		H24	3,360		2,294	1,066	
																		H25			0	0	
																		H26			0	0	
																		H27			0	0	
																		H28		▲ 1,065		▲ 1,065	
																		H29			0	0	
																		H30			0	0	
																		H31			0	0	
																		H32			0	0	
																		累計	3,360	▲ 1,065	2,294	1	
43	D	-	1	-	1	-	道路事業(市 街地相互の接 続道路)	(主)塩釜 亘理線 (関上)	県	県	直接	継続	215,000	24	~	32	H23			0	24年9月道路詳細設計契約。		
																	H24	38,750		14,566	24,184		
																	H25			▲ 6,236	6,236		
																	H26	147,250		8,029	139,221	26年5月道路設計契約。	
																	H27	31,000		12,499	18,501	27年6月用地測量業務契約、27年12月建物調査算定業務委託	
																	H28			23,790	▲ 23,790	用地補償を推進。	
																	H29			50,589	▲ 50,589	30年2月改良工事契約	
																	H30			0	0	改良工事の推進。	
																	H31		▲ 50,375	28,070	▲ 78,445	改良工事の推進。	
																	H32			0	0		
																	累計	217,000	▲ 50,375	131,307	35,318		
44	D	-	1	-	2	-	道路事業(市 街地相互の接 続道路)	名取駅関 上線	県	県	直接	廃止	8,401	24	~	24	H23			0	24年9月、道路詳細設計契約。		
																	H24	23,250		11,490	11,760		
																	H25			▲ 4,980	4,980		
																	H26			0	0		
																	H27	0	0	0	0		
																	H28			0	0		
																	H29			0	0		
																	H30		▲ 16,740		▲ 16,740		
																	H31			0	0		
																	H32			0	0		
																	累計	23,250	▲ 16,740	6,510	0		

(様式2D)

名取市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当 額)	執行残額 (国費相当 額)	事業の進捗状況		
45	D	-	1	-	9	-	飯塚開発線道路 路事業	下増田地 区	市	市	直接	完了	31,203	24	~	27	H23			0	25年1月測量設計業務委託発注	
																	H24	1,937		1,871		66
																	H25	17,437		0		17,437
																	H26	331	4,476	3,245		1,562
																	H27			19,065		▲ 19,065
																	H28					0
																	H29					0
																	H30					0
																	H31					0
																	H32					0
																	累計	19,705	4,476	24,181		0
46	D	-	1	-	10	-	北釜線道路事 業 (市街地相互 の接続道路)	下増田地 区	市	市	直接	継続	3,902,415	24	~	32	H23			0	25年1月測量設計業務委託発注	
																	H24	19,375		36,465		▲ 17,090
																	H25	763,375		33,012		730,363
																	H26	8,635		8,981		▲ 346
																	H27			1,230		▲ 1,230
																	H28	516,274	3,875	515,247		4,902
																	H29	1,134,307		1,540,925		▲ 406,618
																	H30		199,212	425,164		▲ 225,952
																	H31	457,663	▲ 78,345	458,852		▲ 79,534
																	H32					0
																	累計	2,899,629	124,742	3,019,876		4,495
47	D	-	13	-	1	-	下増田地区が け地近接等危 険住宅移転事 業	下増田地 区	市	市	直接	完了	155,800	24	~	31	H23			0	24年12月個人に対する補助金	
																	H24	117,900		333		117,567
																	H25	58,950		36,778		22,172
																	H26			22,537		▲ 22,537
																	H27			19,385		▲ 19,385
																	H28			5,248		▲ 5,248
																	H29			7,892		▲ 7,892
																	H30			274		▲ 274
																	H31		▲ 60,000	12,139		▲ 72,139
																	H32					0
																	累計	176,850	▲ 60,000	104,586		12,264
48	★	F	-	2	-	1	市街地復興効 果促進事業	名取市	市	市	直接	継続	10,988,719	24	~	32	H23			0	24年10月被災写真記録保存業務委託発注、24年11月仮設駐 車場整備工事発注	
																	H24	1,217,810		906,557		311,253
																	H25	189,705		197,052		▲ 7,347
																	H26	2,674,904		945,484		1,729,420
																	H27	2,394,027		1,471,861		922,166
																	H28	2,314,525		997,473		1,317,052
																	H29			1,222,173		▲ 1,222,173
																	H30			1,978,228		▲ 1,978,228
																	H31			845,687		▲ 845,687
																	H32					0
																	累計	8,790,971	0	8,564,515		226,456

名取市 復興交付金事業計画 令和元年度進捗状況報告 総括表

(千円)

No.	事業番号				事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当 額)	執行残額 (国費相当 額)	事業の進捗状況							
50	◆	D	-	17	-	1	-	4	名取駅西口自 転車等駐車場 整備事業	増田西地 区	市	市	直接	完了	56,769	24	~	26	H23			0	25年3月増築・改修工事設計業務委託発注		
																			H24	6,400		4,368		2,032	
																			H25	38,380		1,570		36,810	
																			H26	1,096		39,477		▲ 38,381	27年3月工事完了
																			H27					0	
																			H28		▲ 461			▲ 461	
																			H29					0	
																			H30					0	
																			H31					0	
																			H32					0	
																			累計	45,876	▲ 461	45,415		0	
																			51	◆	D	-		17	-
H24				0																					
H25	3,080		2,904	176																					
H26	3,168		3,168	0	26年4月土地賃貸借契約締結																				
H27	3,168		3,168	0	27年4月土地賃貸借契約締結																				
H28	3,168		3,168	0	28年4月土地賃貸借契約締結																				
H29	2,992		3,168	▲ 176	29年4月土地賃貸借契約締結																				
H30	3,168		3,168	0	30年4月土地賃貸借契約締結																				
H31	3,168		3,168	0	31年4月土地賃貸借契約締結																				
H32				0																					
累計	21,912	0	21,912	0																					
52	★	F	-	4	-	1	-	1	市街地復興効 果促進事業 (県分)	名取市	県	県	直接	継続	327,398	25	~	32					H23		
																			H24				0		
																			H25	121,780		5,160	116,620		
																			H26			10,264	▲ 10,264		
																			H27			18,063	▲ 18,063		
																			H28			0	0		
																			H29			57,422	▲ 57,422		
																			H30	50,365		11,245	39,120		
																			H31	89,772		77,680	12,092		
																			H32				0		
																			累計	121,780	140,137	179,834	82,083		
																			53	D	-	23	-	3	-
H24				0																					
H25	58,500	11,915	70,413	2																					
H26	36,368		24,628	11,740																					
H27			8,425	▲ 8,425	27年4月復興計画等作成支援業務委託発注																				
H28				0																					
H29		▲ 3,316		▲ 3,316																					
H30				0																					
H31				0																					
H32				0																					
累計	94,868	8,599	103,466	1																					

名取市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当 額)	執行残額 (国費相当 額)	事業の進捗状況
54	D	-	22	-	3	防災公園整備 事業(下増田 地区(施設整 備))	下増田地 区	市	市	直接	完了	404,659	25 ~ 30	H23				0	
														H24				0	
														H25	975		0	975	
														H26	144,908		35,640	109,268	26年11月測量設計業務発注
														H27	157,611		▲ 122	157,733	27年7月不動産鑑定評価委託発注
														H28			70,470	▲ 70,470	28年12月測量設計業務完了、29年2月工事発注
														H29			196,366	▲ 196,366	29年6月工事発注
														H30			1,053	▲ 1,053	31年3月登記用図面作成業務完了
														H31				0	
														H32				0	
														累計	303,494	0	303,407	87	
55	D	-	22	-	4	防災公園整備 事業(下増田 地区(用地取 得))	下増田地 区	市	市	直接	完了	71,027	25 ~ 31	H23				0	
														H24				0	
														H25	1,333		0	1,333	
														H26	46,018		0	46,018	地権者交渉中
														H27				0	
														H28			40,966	▲ 40,966	用地買収
														H29			0	0	
														H30				0	
														H31				0	
														H32				0	
														累計	47,351	0	40,966	6,385	
56	D	-	4	-	2	閑上地区災害 公営住宅整備 事業(土地区 画整理区域 内)	閑上地区	市	市	直接	完了	14,206,905	25 ~ 30	H23				0	
														H24				0	
														H25			5,935	▲ 5,935	
														H26	2,177,877	495,687	1,591,241	1,082,323	事業用地代等
														H27	2,094,999	424,337	2,926,072	▲ 406,736	27年12月災害公営住宅整備工事発注、事業用地代等
														H28	4,313,907	26,583	4,653,688	▲ 313,198	28年10月戸建1期完成、集合1期工事継続、2期工事発注等
														H29	2,531,101	307,838	2,291,244	547,695	29年5月戸建2期完成、29年7月集合1期完成、29年11月集合2
														H30	291,084		962,858	▲ 671,774	30年12月戸建3期、集合3期完成
														H31		▲ 232,375		▲ 232,375	
														H32				0	
														累計	11,408,968	1,022,070	12,431,038	0	
57	D	-	4	-	3	閑上地区災害 公営住宅整備 事業(土地区 画整理区域 外)	閑上地区	市	市	直接	完了	2,721,882	26 ~ 29	H23				0	
														H24				0	
														H25				0	
														H26	829,307		212,167	617,140	26年7月造成設計業務、不動産鑑定評価業務、基本計画検討
														H27	604,172		1,577,358	▲ 973,186	27年6月戸建住宅造成工事発注、測量設計業務委託、事業用
														H28	1,413,395		591,248	822,147	28年8月造成工事完了、高柳圭田地区完了、辻地区工事等
														H29		▲ 254,111	873	▲ 254,984	29年6月辻地区工事完了
														H30		▲ 211,117		▲ 211,117	
														H31				0	
														H32				0	
														累計	2,846,874	▲ 465,228	2,381,646	0	

名取市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当 額)	執行残額 (国費相当 額)	事業の進捗状況														
58	D	-	13	-	2	関上地区がけ地近接等危険住宅移転事業	関上地区	市	市	直接	完了	490,830	25 ~ 31	H23				0															
														H24				0															
														H25	140,175			140,175															
														H26	1,233,150		43,512	1,189,638	26年7月個人に対する補助金														
														H27			111,891	▲ 111,891	27年4月個人に対する補助金														
														H28			44,764	▲ 44,764	28年4月個人に対する補助金														
														H29			39,004	▲ 39,004	29年4月個人に対する補助金														
														H30			37,151	▲ 37,151	30年4月個人に対する補助金														
														H31		▲ 1,005,203	18,116	▲ 1,023,319	31年7月個人に対する補助金														
														H32				0															
														累計	1,373,325	▲ 1,005,203	294,438		73,684														
														59	D	-	23	-	4	関上地区防災集団移転促進事業(事業費)	関上地区	市	市	直接	継続	11,458,571	26 ~ 31	H23				0	
																												H24				0	
H25				0																													
H26	9,612,356		7,369,134	2,243,222	27年2月個人に対する事業用地代																												
H27	496,650		1,259,204	▲ 762,554	27年7月外構撤去工事発注、事業用地代等																												
H28	106,487		161,243	▲ 54,756	28年4月個人に対する事業用地代、29年3月外交撤去工事完了																												
H29		▲ 69,877	780,842	▲ 850,719	29年6月道路修繕設計・工事発注、事業用地代																												
H30			195,825	▲ 195,825	30年4月個人に対する事業用地代																												
H31		▲ 119,367	26,348	▲ 145,715	31年10月個人に対する事業用地代																												
H32				0																													
累計	10,215,493	▲ 189,244	9,792,596		233,653																												
60	D	-	1	-	11	(仮称)関上港線整備事業(市街地相互の接続道路)	関上地区	市	市	直接	完了	1,639,400	26 ~ 31															H23				0	
																												H24				0	
														H25				0															
														H26	186,000		57,334	128,666	26年11月設計・施工一括型工事発注														
														H27	106,950			106,950															
														H28	559,085	221,649	128,666	652,068	28年6月設計・施工一括型工事発注														
														H29			568,870	▲ 568,870	29年6月設計・施工一括型工事発注														
														H30	196,850		320,573	▲ 123,723	30年6月設計・施工一括型工事発注														
														H31			8,271	▲ 8,271	2年3月完了。														
														H32				0															
														累計	1,048,885	221,649	1,083,714		186,820														
														61	D	-	1	-	12	関上四郎丸線整備事業(市街地相互の接続道路)	関上地区	市	市	直接	継続	565,582	26 ~ 32	H23				0	
																												H24				0	
H25				0																													
H26	235,522			235,522																													
H27	402,302		138,141	264,161	27年7月補償調査及び不動産鑑定業務委託発注、28年2月改																												
H28		▲ 81,273	241,340	▲ 322,613	用地買収、築造工事																												
H29			33,048	▲ 33,048	築造工事																												
H30		▲ 118,225	13,872	▲ 132,097	用地買収、築造工事																												
H31				0																													
H32				0																													
累計	637,824	▲ 199,498	426,401		11,925																												

名取市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当 額)	執行残額 (国費相当 額)	事業の進捗状況																	
62	D	-	17	-	4	都市再生事業 計画案作成事業 (閑上東地区)	閑上地区	市	市	直接	完了	41,580	26 ~ 26	H23				0	26年10月都市再生整備計画策定業務発注																	
														H24				0																		
														H25				0																		
														H26	31,500		31,185	315																		
														H27				0																		
														H28				0																		
														H29		▲ 315		▲ 315																		
														H30				0																		
														H31				0																		
														H32				0																		
														累計	31,500	▲ 315	31,185	0																		
														64	D	-	5	-		1	災害公営住宅 家賃低廉化事業	下増田地区	市	市	直接	継続	2,598,475	27 ~ 32	H23				0			
																													H24				0			
H25				0																																
H26				0																																
H27	76,644		3,657	72,987																																
H28	157,553		230,540	▲ 72,987																																
H29	368,058		368,058	0																																
H30	293,807	253,760	293,807	253,760																																
H31	509,505		763,265	▲ 253,760																																
H32	614,336			614,336																																
累計	2,019,903	253,760	1,659,327	614,336																																
65	D	-	6	-	1	東日本大震災 特別家賃低減 事業	下増田地区	市	市	直接	継続	314,901	27 ~ 32						H23													0				
																			H24													0				
														H25				0																		
														H26				0																		
														H27	9,473			9,473																		
														H28	19,392		28,865	▲ 9,473																		
														H29	48,981		48,981	0																		
														H30	59,713		59,713	0																		
														H31	48,319		48,319	0																		
														H32	50,295			50,295																		
														累計	236,173	0	185,878	50,295																		
														66	◆	D	-	20	-	1	3	震災遺構保存 調査事業	閑上地区	市	市	直接	廃止	0	26 ~ 26	H23					0	
																														H24					0	
H25				0																																
H26	11,040		0	11,040																																
H27			0	0																																
H28		▲ 11,040		▲ 11,040																																
H29				0																																
H30				0																																
H31				0																																
H32				0																																
累計	11,040	▲ 11,040	0	0																																

名取市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当 額)	執行残額 (国費相当 額)	事業の進捗状況			
68	D	-	17	-	5	-	関上東地区被災市街地復興土地区画整理事業	関上東地区	市	市	直接	継続	652,302	28	~	32	H23				0		
																	H24				0		
																	H25				0		
																	H26				0		
																	H27				0		
																	H28	32,250			32,250		
																	H29		1,950	28,732	▲ 26,782	29年6月道路詳細設計発注	
																	H30	210,750		201,854	8,896	30年6月道路詳細設計発注	
																	H31	244,276		220,759	23,517	30年6月造成工事発注	
																	H32				0		
																	累計	487,276	1,950	451,345	37,881		
69	D	-	4	-	4	-	名取が丘地区災害公営住宅整備事業	名取が丘地区	市	市	直接	廃止	0	28	~	28	H23				0		
																	H24				0		
																	H25				0		
																	H26				0		
																	H27				0		
																	H28		58,479		58,479		
																	H29		▲ 58,479		▲ 58,479		
																	H30				0		
																	H31				0		
																	H32				0		
																	累計	0	0	0	0		
71	◆	D	-	17	-	5	-	関上東地区被災市街地復興土地区画整理事業区域内道路整備事業	関上東地区	市	市	直接	継続	423,583	30	~	32	H23				0	
																		H24				0	
																		H25				0	
																		H26				0	
																		H27				0	
																		H28				0	
																		H29				0	
																		H30	88,160		89,983	▲ 1,823	30年6月道路詳細設計発注、30年8月道路整備工事発注
																		H31	78,648	172,058	131,971	118,735	元年6月道路整備工事発注
																		H32				0	
																		累計	166,808	172,058	221,954	116,912	
72	◆	D	-	17	-	5	-	関上東地区被災市街地復興土地区画整理事業区域内下水道整備事業	関上東地区	市	市	直接	継続	535,654	30	~	32	H23				0	
																		H24				0	
																		H25				0	
																		H26				0	
																		H27				0	
																		H28				0	
																		H29				0	
																		H30	237,621		203,967	33,654	30年6月下水道詳細設計発注、30年8月下水道工事発注
																		H31	26,604	164,296	119,702	71,198	元年9月下水道工事発注
																		H32				0	
																		累計	264,225	164,296	323,669	104,852	

名取市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当 額)	執行残額 (国費相当 額)	事業の進捗状況		
	1	2	3	4	5	6																
73	◆	D	-	17	-	5	3	関上東地区被災市街地復興土地区画整理事業区域内自然排水盛土造成事業	市	市	直接	完了	389,246	30	~	31	H23			0		
																	H24			0		
																	H25			0		
																	H26			0		
																	H27			0		
																	H28			0		
																	H29			0		
																	H30	311,396		304,696	6,700	30年8月自然排水盛土工事発注
																	H31			6,672	▲ 6,672	2年3月完了
																	H32			0		
																	累計	311,396	0	311,368	28	
																	74	◆	D	-	17	-
H24			0																			
H25			0																			
H26			0																			
H27			0																			
H28			0																			
H29			0																			
H30			0																			
H31	163,301	97,592	163,152	97,741	31年4月支援業務発注。																	
H32			0																			
累計	163,301	97,592	163,152	97,741																		
75	◆	D	-	17	-	1	7	関上地区被災市街地復興土地区画整理事業に係る換地設計・測量等委託業務	市	市	直接	継続	311,718	31	~	32						
																	H24			0		
																	H25			0		
																	H26			0		
																	H27			0		
																	H28			0		
																	H29			0		
																	H30			0		
																	H31	96,905	152,468	82,588	166,785	31年4月支援業務発注。
																	H32			0		
																	累計	96,905	152,468	82,588	166,785	
																	76	◆	D	-	17	-
H24			0																			
H25			0																			
H26			0																			
H27			0																			
H28			0																			
H29			0																			
H30			0																			
H31	61,042			61,042																		
H32			0																			
累計	61,042	0	0	61,042																		

名取市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当 額)	執行残額 (国費相当 額)	事業の進捗状況						
77	◆	D	-	23	-	4	-	1	閉上コミュニ ティ広場整備 事業	閉上東地 区	市	市	直接	継続	406,321	31	~	31	H23			0			
																			H24			0			
																			H25			0			
																			H26			0			
																			H27			0			
																			H28			0			
																			H29			0			
																			H30			0			
																			H31	325,056		323,997		1,059	令和元年6月工事発注。
																			H32					0	
																			累計	325,056	0	323,997		1,059	
																			78	◆	D	-		17	-
H24			0																						
H25			0																						
H26			0																						
H27			0																						
H28			0																						
H29			0																						
H30			0																						
H31	104,833		104,833	0	令和元年7月工事発注。令和2年3月完成。																				
H32				0																					
累計	104,833	0	104,833	0																					
79	◆	D	-	20	-	1	-	4	閉上・下増田 地区防災マ ニュアル整備 事業	閉上地 区・下増 田地区	市	市	直接	継続	5,863	31	~	31					H23		
																			H24			0			
																			H25			0			
																			H26			0			
																			H27			0			
																			H28			0			
																			H29			0			
																			H30			0			
																			H31	4,690			4,690		
																			H32				0		
																			累計	4,690	0	0	4,690		
																			80	◆	D	-	17	-	1
H24			0																						
H25			0																						
H26			0																						
H27			0																						
H28			0																						
H29			0																						
H30			0																						
H31		493,767		493,767																					
H32				0																					
累計	0	493,767	0	493,767																					

名取市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当 額)	執行残額 (国費相当 額)	事業の進捗状況																			
	1	2	3	4	5	6							13	14																									
81	◆	D	-	17	-	5	5	関上東地区被災市街地復興 土地区画整理 事業推進関連 支援業務	市	市	直接	未着手	271,722	32	~	32	H23			0																			
																	H24			0																			
																	H25			0																			
																	H26			0																			
																	H27			0																			
																	H28			0																			
																	H29			0																			
																	H30			0																			
																	H31		217,377	217,377																			
																	H32			0																			
																	累計	0	217,377	0		217,377																	
																	82	◆	D	-		17	-	5	6	関上東地区被災市街地復興 土地区画整理 事業用地整備 事業	市	市	直接	継続	152,750	31	~	32	H23			0	2年3月工事発注。
																																			H24			0	
H25			0																																				
H26			0																																				
H27			0																																				
H28			0																																				
H29			0																																				
H30			0																																				
H31		122,200	102,080	20,120																																			
H32			0																																				
累計	0	122,200	102,080	20,120																																			
83		D	-	5	-	2	-	災害公営住宅 家賃低廉化事 業(補助率変 更分)	市	市	直接	未着手	87,315	32	~	32					H23																0		
																					H24																0		
																	H25			0																			
																	H26			0																			
																	H27			0																			
																	H28			0																			
																	H29			0																			
																	H30			0																			
																	H31			0																			
																	H32		72,762	72,762																			
																	累計	72,762	0	0	72,762																		

(様式2D)

名取市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当 額)	執行残額 (国費相当 額)	事業の進捗状況
										H23	174,750	▲ 150,000	0	24,750	
										H24	8,451,455	▲ 1,696,213	1,988,142	4,767,100	
										H25	6,398,501	▲ 138,085	4,558,430	1,701,986	
										H26	22,965,843	1,559,961	16,770,700	7,755,104	
										H27	9,968,368	424,337	13,360,163	▲ 2,967,458	
										H28	16,308,488	0	16,607,952	▲ 299,464	
										H29	9,062,809	0	10,991,634	▲ 1,928,825	
										H30	2,933,292	0	7,172,703	▲ 4,239,411	
										H31	2,662,581	0	4,763,698	▲ 2,101,117	
										H32	737,393	0	0	737,393	
								98,635,554	市町村交付分 計		79,663,480	0	76,213,422	3,450,058	
										H23	0	0	0	0	
										H24	62,000	0	26,056	35,944	
										H25	121,780	0	▲ 6,056	127,836	
										H26	147,250	0	18,293	128,957	
										H27	31,000	0	30,562	438	
										H28	0	0	23,790	▲ 23,790	
										H29	0	0	108,011	▲ 108,011	
										H30	0	33,625	11,245	22,380	
										H31	0	39,397	105,750	▲ 66,353	
										H32	0	0	0	0	
								550,799	都道府県交付分 計		362,030	73,022	317,651	117,401	
										H23	174,750	▲ 150,000	0	24,750	
										H24	8,513,455	▲ 1,696,213	2,014,198	4,803,044	
										H25	6,520,281	▲ 138,085	4,552,374	1,829,822	
										H26	23,113,093	1,559,961	16,788,993	7,884,061	
										H27	9,999,368	424,337	13,390,725	▲ 2,967,020	
										H28	16,308,488	0	16,631,742	▲ 323,254	
										H29	9,062,809	0	11,099,645	▲ 2,036,836	
										H30	2,933,292	33,625	7,183,948	▲ 4,217,031	
										H31	2,662,581	39,397	4,869,448	▲ 2,167,470	
										H32	737,393	0	0	737,393	
								99,186,353	合計		80,025,510	73,022	76,531,073	3,567,459	

(様式2E)

名取市

復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 環境省

令和2年3月末時点

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
																H23	H24	H25
27	E-1-1-1	低炭素社会対応型浄化槽集中導入事業	閉上・下増田地区	市	市	直接	継続	24,000	24 ~ 32	H23					0	24年4月個人に対する補助金、申請に基づき随時交付決定、12基設置		
										H24	4,050		3,742	308				
										H25	3,750		2,587	1,163		25年7月申請に基づき随時交付決定、9基設置		
										H26	5,550		1,491	4,059		申請に基づき随時交付決定、9基設置		
										H27	4,650		1,057	3,593		申請に基づき随時交付決定、4基設置		
										H28			1,368	▲ 1,368		申請に基づき随時交付決定、5基設置		
										H29			1,281	▲ 1,281		申請に基づき随時交付決定、4基設置		
										H30			250	▲ 250		申請に基づき随時交付決定、1基設置		
										H31			411	▲ 411		申請に基づき随時交付決定、1基設置		
										H32								
										累計	18,000	0	12,187	5,813				
										市町村交付分		各年度別合計	H23	0	0	0	0	
													H24	4,050	0	3,742	308	
													H25	3,750	0	2,587	1,163	
			H26	5,550	0	1,491	4,059											
			H27	4,650	0	1,057	3,593											
			H28	0	0	1,368	▲ 1,368											
			H29	0	0	1,281	▲ 1,281											
			H30	0	0	250	▲ 250											
			H31	0	0	411	▲ 411											
			H32	0	0	0	0											
24,000		市町村交付分 計	H23	0	0	0	0											
			H24	0	0	0	0											
			H25	0	0	0	0											
			H26	0	0	0	0											
			H27	0	0	0	0											
			H28	0	0	0	0											
			H29	0	0	0	0											
			H30	0	0	0	0											
			H31	0	0	0	0											
			H32	0	0	0	0											
0		都道府県交付分 計	H23	0	0	0	0											
			H24	4,050	0	3,742	308											
			H25	3,750	0	2,587	1,163											
			H26	5,550	0	1,491	4,059											
			H27	4,650	0	1,057	3,593											
			H28	0	0	1,368	▲ 1,368											
			H29	0	0	1,281	▲ 1,281											
			H30	0	0	250	▲ 250											
			H31	0	0	411	▲ 411											
			H32	0	0	0	0											
24,000		合計	H23	18,000	0	12,187	5,813											