

(様式1)

岩沼市 復興交付金事業計画 令和元年度進捗状況報告 総括表

令和2年3月末時点

(単位:千円)

岩沼市 交付分	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	1,006,932	0
	H24	13,352,636	8,642,651
	H25	21,077,917	12,867,173
	H26	8,897,864	9,388,969
	H27	10,784,045	15,335,756
	H28	543,288	1,727,742
	H29	94,208	358,593
	H30	149,916	488,981
	H31	0	355,745
H32	0	0	
合計	55,906,806	49,165,610	

(単位:千円)

<参考>	復興交付金基金の状況				
	基金残高 A+B-C-D	交付額累計 A	利息額累計 B	取崩額累計 C	国庫返還額累計 D
	1,457,946	55,906,806	28,614	49,073,722	5,403,752

(単位:千円)

<参考> 都道県交付分 (うち、当該市町 村分)	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	43,000	0
	H24	1,567,891	503,492
	H25	4,246,450	2,575,482
	H26	5,695,806	3,479,974
	H27	2,078,202	3,555,948
	H28	1,142,906	1,714,491
	H29	689,929	748,351
	H30	0	759,298
	H31	0	547,357
H32	0	0	
合計	15,464,184	13,884,393	

<交付実績>

(単位:千円)

区分	交付実績 A+B-C-D	交付済額 (令和元年度事業分まで) A	事業間流用増減額 (令和元年度事業分まで) B	単年度型事業 執行残額 C	基金型事業 国庫返還済額 D
市町村交付分	50,503,054	55,906,806	0	0	5,403,752
都道県交付分	14,691,518	15,464,184	▲ 748,774	0	23,892
合計	65,194,572	71,370,990	▲ 748,774	0	5,427,644

※令和元年度末までに執行が可能な実績として、令和元年度事業分までの交付額・事業間流用増減額から、執行残額として国庫に返還した金額を減じた額。

(様式2A)

岩沼市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 文部科学省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
	1	2	3	4	5	6								24	32						
1	A	4	1			埋蔵文化財発掘調査事業	東部地域	市	市	直接	継続	136,300	24	32	H23				0	案件毎に個別調査。24年度 調査件数3件。	
															H24	102,225		1,800	100,425		
															H25			4,669	▲ 4,669	調査件数5件。	
															H26			3,924	▲ 3,924		
															H27			1,128	▲ 1,128		
															H28			490	▲ 490		
															H29			0	0		
															H30			0	0		
															H31			0	0		
															H32			0	0		
															累計	102,225	0	12,011	90,214		
															H23			0	0	一部成果品完成	
															H24	559		1	558		
H25			0	0																	
H26			1	▲ 1	一部成果品完成																
H27			0	0																	
H28			0	0																	
H29			1	▲ 1	一部成果品完成																
H30			0	0																	
H31			0	0																	
H32			0	0																	
累計	559	0	3	556																	
													市町村 交付分	各年度 別合計	H23	0	0	0	0		
													市町村 交付分	各年度 別合計	H24	102,225	0	1,800	100,425		
													市町村 交付分	各年度 別合計	H25	0	0	4,669	▲ 4,669		
													市町村 交付分	各年度 別合計	H26	0	0	3,924	▲ 3,924		
													市町村 交付分	各年度 別合計	H27	0	0	1,128	▲ 1,128		
													市町村 交付分	各年度 別合計	H28	0	0	490	▲ 490		
													市町村 交付分	各年度 別合計	H29	0	0	0	0		
													市町村 交付分	各年度 別合計	H30	0	0	0	0		
													市町村 交付分	各年度 別合計	H31	0	0	0	0		
													市町村 交付分	各年度 別合計	H32	0	0	0	0		
													136,300	市町村交付分 計	102,225	0	12,011	90,214			
													都道県 交付分	各年度 別合計	H23	0	0	0	0		
															H24	559	0	1	558		
															H25	0	0	0	0		
															H26	0	0	1	▲ 1		
															H27	0	0	0	0		
															H28	0	0	0	0		
															H29	0	0	1	▲ 1		
															H30	0	0	0	0		
													H31	0	0	0	0				
													H32	0	0	0	0				
													746	都道県交付分 計	559	0	3	556			
													市町村 都道県 計	各年度 別合計	H23	0	0	0	0		
															H24	102,784	0	1,801	100,983		
															H25	0	0	4,669	▲ 4,669		
															H26	0	0	3,925	▲ 3,925		
															H27	0	0	1,128	▲ 1,128		
															H28	0	0	490	▲ 490		
															H29	0	0	1	▲ 1		
															H30	0	0	0	0		
													H31	0	0	0	0				
													H32	0	0	0	0				
													137,046	合計	102,784	0	12,014	90,770			

(様式2B)

岩沼市

復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 厚生労働省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
49	B	-	3	-	1	-	東部地区子育て拠点整備事業	玉浦西地区	市	市	直接	完了	257,484	28	~	30	H23				0	
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28			6,266	▲ 6,266	
																	H29	54,208		186,846	▲ 132,638	
																	H30	138,904		0	138,904	H31.3工事完了
																	H31				0	
																	H32				0	
																	累計	193,112		0	193,112	
																	H23				0	
																	H24				0	
H25				0																		
H26				0																		
H27				0																		
H28				0																		
H29				0																		
H30	11,012		11,012	0	H31.3工事完了																	
H31				0																		
H32				0																		
累計	11,012		0	11,012																		

(様式2B)

岩沼市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 厚生労働省

令和2年3月末時点

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
										H23	0	0	0	0	
										H24	0	0	0	0	
										H25	0	0	0	0	
										H26	0	0	0	0	
										H27	0	0	0	0	
										H28	0	0	6,266	▲ 6,266	
										H29	54,208	0	186,846	▲ 132,638	
										H30	149,916	0	11,012	138,904	
										H31	0	0	0	0	
										H32	0	0	0	0	
								271,250	市町村交付分 計		204,124	0	204,124	0	
										H23	0	0	0	0	
										H24	0	0	0	0	
										H25	0	0	0	0	
										H26	0	0	0	0	
										H27	0	0	0	0	
										H28	0	0	0	0	
										H29	0	0	0	0	
										H30	0	0	0	0	
										H31	0	0	0	0	
										H32	0	0	0	0	
								0	都道府県交付分 計		0	0	0	0	
										H23	0	0	0	0	
										H24	0	0	0	0	
										H25	0	0	0	0	
										H26	0	0	0	0	
										H27	0	0	0	0	
										H28	0	0	6,266	▲ 6,266	
										H29	54,208	0	186,846	▲ 132,638	
										H30	149,916	0	11,012	138,904	
										H31	0	0	0	0	
										H32	0	0	0	0	
								271,250	合計		204,124	0	204,124	0	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 /間接	継続 /完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																
	1	2	3	4	5	6																														
19	C	-	1	-	1	-	農山漁村地域復興基盤総合整備事業(復興整備実施計画)	岩沼地区	県	県	直接	完了	43,714	23	H23	43,000		0	43,000	24年4月、基本計画策定業務発注、24年6月、計画概要書作成業務発注。 25年4月塩分モニタリング業務発注 26年5月塩分モニタリング業務発注 27年12月塩分モニタリング業務発注。28年3月業務完了。																
															H24	9,000		38,454	▲ 29,454																	
															H25			2,560	▲ 2,560																	
															H26			1,291	▲ 1,291																	
															H27			1,407	▲ 1,407																	
															H28				0																	
															H29				0																	
															H30		▲ 8,286		▲ 8,286																	
															H31				0																	
															H32				0																	
															累計	52,000	▲ 8,286	43,712	2																	
															20	C	-	1	-		2	-	農山漁村地域復興基盤総合整備事業(農地整備事業)	岩沼地区	県	県	直接	継続	12,093,132	24	H23			0	0	25年3月、実施設計発注。 25年5月、工事発注。 26年4月、工事発注。 27年12月、暗渠排水工事契約、28年1月、区画整理工事契約。 28年9月、暗渠排水工事契約 29年9月、工事発注。 30年5月、工事発注。 元年10月、工事発注
																															H24	97,500		89,289	8,211	
H25	1,022,250		814,273	207,977																																
H26	4,819,500		1,873,379	2,946,121																																
H27	1,253,836		3,021,635	▲ 1,767,799																																
H28	1,128,546		891,291	237,255																																
H29	689,022		754,082	▲ 65,060																																
H30		33,750	750,456	▲ 716,706																																
H31		25,443	473,755	▲ 448,312																																
H32				0																																
累計	9,010,654	59,193	8,668,160	401,687																																
21	C	-	1	-	3	-	農山漁村地域復興基盤総合整備事業(農地整備事業)	玉浦中部地区	県	県	直接	完了	416,262	24						H23													0	0	24年6月、電柱移設。24年6月、工事測量業務発注。24年11月、高度化支援業務発注。 25年7月区画整理、暗渠排水工事工事発注。 26年8月区画整理付帯工事契約。26年6月高度化支援契約。 28年2月区画整理付帯工事契約。	
																				H24											132,043		132,043	0		
															H25	102,450		107,906	▲ 5,456																	
															H26	88,425		38,700	49,725																	
															H27			33,547	▲ 33,547																	
															H28				0																	
															H29				0																	
															H30		▲ 10,722		▲ 10,722																	
															H31				0																	
															H32				0																	
															累計	322,918	▲ 10,722	312,196	0																	
															28	◆	C	-	4	-	1	岩沼市農業機械施設導入検討支援調査事業	東部地域	市	市	直接	完了	24,035	24	H23			0	0		24年7月、調査設計業務発注。
																														H24	19,228		18,228	1,000		
H25				0																																
H26				0																																
H27				0																																
H28				0																																
H29				0																																
H30				0																																
H31				0																																
H32				0																																
累計	19,228	0	18,228	1,000																																

岩沼市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 農林水産省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
	1	2	3	4	5	6																		
29	◆	C	-	1	-	2	-	1	農地整備推進 支援事業	岩沼地区	県	県	直接	完了	14,278	24	~	25	H23			0	24年9月、ワークショップ企画運営業務発注。	
																			H24	16,640	6,787	9,853		
																			H25	10,080	4,473	5,607		25年4月課題検討業務発注、7月ワークショップ企画運営業務発注
																			H26			0		
																			H27			0		
																			H28			0		
																			H29			0		
																			H30		▲ 15,297	▲ 15,297		
																			H31			0		
																			H32			0		
																			累計	26,720	▲ 15,297	11,260		
33	C	-	4	-	1	-	1	被災地域農業 復興総合支援 事業	東部地域	県	市	間接	完了	3,010,360	24	~	26	H23			0	25年1月、調査測量業務発注。25年2月、農業用機械発注。		
																		H24	1,166,899	165,823	1,001,076			
																		H25	1,932,786	1,329,969	602,817		25年5月RC造成工事発注。25年6月、RC(3地区)発注。 26年5月、施設造成工事発注。7月、建築工事発注。	
																		H26	53,706	898,034	▲ 844,328			
																		H27		▲ 160,203	160,203			
																		H28			0			
																		H29		▲ 982	▲ 980			
																		H30		▲ 752,475	▲ 752,475			
																		H31		▲ 142,165	▲ 142,165			
																		H32			0			
																		累計	3,153,391	▲ 895,622	2,233,621			24,148
34	◆	C	-	4	-	1	-	2	被災地域農業 復興総合支援 事業(効果促 進)	東部地域	市	市	直接	完了	80,582	24	~	25	H23			0		25年2月、農業用機械発注。
																			H24	22,968	6,929	16,039		
																			H25	9,264	1,579	7,685	26年2月、農業用機械発注	
																			H26			0		
																			H27			0		
																			H28			0		
																			H29			0		
																			H30			0		
																			H31			0		
																			H32			0		
																			累計	32,232	0	8,508		
37	◆	C	-	4	-	1	-	3	被災地域営農 再開支援事業	東部地域	市	市	直接	完了	15,971	25	~	25	H23			0		25年5月、農業復興支援業務発注
																			H24			0		
																			H25	12,776	12,432	344		
																			H26			0		
																			H27			0		
																			H28			0		
																			H29			0		
																			H30			0		
																			H31			0		
																			H32			0		
																			累計	12,776	0	12,432	344	

岩沼市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 農林水産省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況						
	28		32																							
50	C	-	1	-	4	-	農山漁村地域 復興基盤総合 整備事業(農 地整備事業)	名取地区	県	県	直接	継続	5,680	28	32	H23				0						
																H24				0						
																H25				0						
																H26				0						
																H27				0						
																H28	1,560		1,591	▲ 31	28年9月、暗渠排水工事契約					
																H29	907	982	845	1,044	29年4月、工事発注。					
																H30		555	956	▲ 401	30年8月、工事発注。					
																H31		255	482	▲ 227	元年8月、工事発注。					
																H32				0						
																累計	2,467	1,792	3,874	385						
																市町村 交付分		各年度 別合計		H23	0	0	0	0	0	
																				H24	42,196	0	25,157	17,039		
																				H25	22,040	0	14,011	8,029		
				H26	0	0	0	0																		
				H27	0	0	0	0																		
				H28	0	0	0	0																		
				H29	0	0	0	0																		
				H30	0	0	0	0																		
				H31	0	0	0	0																		
				H32	0	0	0	0																		
120,588		市町村交付分 計			64,236	0	39,168	25,068																		
都道県 交付分		各年度 別合計		H23	43,000	0	0	43,000																		
				H24	1,422,082	0	432,396	989,686																		
				H25	3,067,566	0	2,259,181	808,385																		
				H26	4,961,631	0	2,811,404	2,150,227																		
				H27	1,253,836	0	2,896,386	▲ 1,642,550																		
				H28	1,130,106	0	892,882	237,224																		
				H29	689,929	0	754,925	▲ 64,996																		
				H30	0	▲ 752,475	751,412	▲ 1,503,887																		
				H31	0	▲ 116,467	474,237	▲ 590,704																		
				H32	0	0	0	0																		
15,583,426		都道県交付分 計			12,568,150	▲ 868,942	11,272,823	426,385																		
市町村 都道県 計		各年度 別合計		H23	43,000	0	0	43,000																		
				H24	1,464,278	0	457,553	1,006,725																		
				H25	3,089,606	0	2,273,192	816,414																		
				H26	4,961,631	0	2,811,404	2,150,227																		
				H27	1,253,836	0	2,896,386	▲ 1,642,550																		
				H28	1,130,106	0	892,882	237,224																		
				H29	689,929	0	754,925	▲ 64,996																		
				H30	0	▲ 752,475	751,412	▲ 1,503,887																		
				H31	0	▲ 116,467	474,237	▲ 590,704																		
				H32	0	0	0	0																		
15,704,014		合計			12,632,386	▲ 868,942	11,311,991	451,453																		

岩沼市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
2	D	-	1	-	1	-	市道寺島海岸 線整備事業	寺島海岸 線	市	市	直接	完了	1,631,320	23 ~ 30	H23	10,656		0	10,656	24年7月調査測量設計契約。 26年1月用地買収開始。26年3月工事発注。 進捗率18.4% 28年3月工事変更契約。進捗率約53%
															H24	148,909		27,225	121,684	
															H25	648,447		34,089	614,358	
															H26	387,648		161,499	226,149	
															H27	68,610		846,429	▲ 777,819	
															H28			45,190	▲ 45,190	
															H29			▲ 111,019	111,019	
															H30			91,577	▲ 91,577	
															H31				0	
															H32				0	
															累計	1,264,270	0	1,094,990	169,280	
															3	D	-	1	-	
H24	96,626		12,004	84,622																
H25	351,331		37,534	313,797																
H26	191,809		170,874	20,935																
H27	100,357		527,133	▲ 426,776																
H28			▲ 4,427	4,427																
H29		24,800	9,402	15,398																
H30				0																
H31				0																
H32				0																
累計	747,873	24,800	752,520	20,153																
4	D	-	4	-	1	-	玉浦西地区災 害公営住宅事 業	玉浦西地 区	市	市	直接	完了	5,223,400	23 ~ 26						H23
															H24	729,262		876,786	▲ 147,524	
															H25	3,476,511		3,483,885	▲ 7,374	
															H26	183,750		135,036	48,714	
															H27				0	
															H28				0	
															H29				0	
															H30				0	
															H31				0	
															H32				0	
															累計	4,570,473	0	4,495,707	74,766	
															5	D	-	20	-	1
H24	75,000		22,684	52,316																
H25			4,238	▲ 4,238																
H26			3,218	▲ 3,218																
H27			3,240	▲ 3,240																
H28			2,673	▲ 2,673																
H29			2,430	▲ 2,430																
H30				0																
H31				0																
H32				0																
累計	75,000	0	38,483	36,517																

岩沼市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
6	D	-	21	-	1	-	二野倉排水路 整備事業	二野倉地 区	市	市	直接	完了	5,294,710	23	~	29	H23	64,500	0	64,500	24年5月施設計画策定業務契約。24年12月調査測量設計業務 契約。 25年7月本体工事発注(協定締結) 26年7月協定変更		
																	H24		25,995	▲ 25,995			
																	H25	924,000	1,337,502	▲ 413,502			
																	H26	1,170,750	592,573	578,177			
																	H27	1,777,500	1,867,901	▲ 90,401			
																	H28		34,282	106,933		▲ 72,651	
																	H29			▲ 5,080		5,080	工事完了
																	H30			0		0	
																	H31			0		0	
																	H32			0		0	
																	累計	3,936,750	34,282	3,925,824		45,208	
7	D	-	21	-	2	-	二野倉排水機 場新設整備事業	二野倉地 区	市	市	直接	完了	5,419,000	23	~	29	H23	56,250	0	56,250	24年5月施設計画策定業務契約。24年12月調査測量設計業務 契約。 25年7月本体工事発注(協定締結) 26年7月協定変更		
																	H24		101,367	▲ 101,367			
																	H25	990,000	944,876	45,124			
																	H26	1,302,750	348,225	1,106,820		544,155	
																	H27	1,291,500		1,819,476		▲ 527,976	
																	H28	75,525		89,203		▲ 13,678	
																	H29			▲ 156,276		156,276	工事完了
																	H30			0		0	
																	H31			0		0	
																	H32			0		0	
																	累計	3,716,025	348,225	3,905,466		158,784	
8	D	-	21	-	3	-	二野倉2号排 水路整備事業	二野倉地 区	市	市	直接	完了	716,000	23	~	30	H23	17,250	0	17,250	24年5月施設計画策定業務契約。24年12月調査測量設計業務 契約。 25年7月本体工事発注(協定締結) 26年7月協定変更		
																	H24		11,276	▲ 11,276			
																	H25	87,000	87,546	▲ 546			
																	H26	64,500	114,855	▲ 50,355			
																	H27	266,250	149,472	116,778			
																	H28		57,041	▲ 57,041			
																	H29			0		0	
																	H30		102,000	116,807		▲ 14,807	工事完了
																	H31			0		0	
																	H32			0		0	
																	累計	435,000	102,000	536,997		3	
9	D	-	21	-	4	-	二野倉2号排 水機場新設整 備事業	二野倉地 区	市	市	直接	完了	2,574,113	23	~	31	H23	43,125	0	43,125	24年5月施設計画策定業務契約。24年12月調査測量設計業務 契約。 25年7月本体工事発注(協定締結) 26年7月協定変更		
																	H24		77,271	▲ 77,271			
																	H25	690,000	655,845	34,155			
																	H26	373,762	182,962	585,757		▲ 29,033	
																	H27	373,500		148,398		225,102	
																	H28		3,234	198,683		▲ 195,449	
																	H29			0		0	
																	H30		217,500	52,500		165,000	
																	H31		46,500	133,599		▲ 87,099	工事完了
																	H32			0		0	
																	累計	1,480,387	450,196	1,852,053		78,530	

(様式2D)

岩沼市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
10	D	-	21	-	5	-	矢野目排水路 整備事業	矢野目地 区	市	市	直接	完了	4,313,040	24	~	30	H23			0	0	24年5月施設計画策定業務契約。24年12月調査測量設計業務 契約。 25年7月本体工事発注(協定締結) 26年7月協定変更
															H24	69,000		10,880	58,120			
															H25	927,000		1,351,336	▲ 424,336			
															H26	1,003,125		230,096	773,029			
															H27	1,003,125		1,350,481	▲ 347,356			
															H28	135,750	96,780	186,515	46,015			
															H29			13,562	▲ 13,562			
															H30			▲ 29,684	29,684			
															H31				0			
															H32				0			
															累計	3,138,000	96,780	3,113,186	121,594			
															11	D	-	21	-	6	-	
H24	50,625		53,799	▲ 3,174																		
H25	1,410,000		1,392,643	17,357																		
H26	1,346,190	329,475	1,838,990	▲ 163,325																		
H27	1,340,625		1,190,084	150,541																		
H28	69,825		67,760	2,065																		
H29			▲ 114,383	114,383																		
H30				0																		
H31				0																		
H32				0																		
累計	4,217,265	329,475	4,428,893	117,847																		
12	D	-	21	-	7	-	矢野目2号排 水路整備事業	矢野目地 区	市	市	直接	完了	92,000	24								~
															H24	69,000		10,880	58,120			
															H25			4,951	▲ 4,951			
															H26				0			
															H27				0			
															H28				0			
															H29				0			
															H30				0			
															H31				0			
															H32				0			
															累計	69,000	0	15,831	53,169			
															13	D	-	21	-	8	-	矢野目2号排 水機場新設整 備事業
H24	50,625		53,799	▲ 3,174																		
H25				0																		
H26				0																		
H27			▲ 3,175	3,175																		
H28				0																		
H29				0																		
H30				0																		
H31				0																		
H32				0																		
累計	50,625	0	50,624	1																		

(様式2D)

岩沼市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
14	D	-	21	-	9	-	玉浦西下水道 整備事業	玉浦西地 区	市	市	直接	完了	54,000	23	25	H23	22,500		0	22,500	24年5月施設計画策定業務契約。24年12月施設設計業務契約。
															H24	99,375		38,981	60,394		
															H25	391,125		▲ 14,042	405,167		
															H26		▲ 472,500	0	▲ 472,500		
															H27				0		
															H28				0		
															H29				0		
															H30				0		
															H31				0		
															H32				0		
															累計	513,000	▲ 472,500	24,939	15,561		
															15	D	-	23	-	1	
H24	7,202,489		6,855,827	346,662																	
H25	5,597,730		2,360,697	3,237,033																	
H26	2,502		1,090,046	▲ 1,087,544																	
H27			498,423	▲ 498,423																	
H28		▲ 332,508	72,237	▲ 404,745																	
H29		▲ 192,640	30,280	▲ 222,920																	
H30				0																	
H31				0																	
H32				0																	
累計	13,312,816	▲ 525,148	10,907,510	1,880,158																	
16	D	-	23	-	2	-	玉浦西部防災 集団移転促進 事業(計画策 定)	玉浦西地 区	市	市	直接	完了	458,647	23							30
															H24	199,878		168,009	31,869		
															H25	50,250		91,007	▲ 40,757		
															H26			55,504	▲ 55,504		
															H27			2,713	▲ 2,713		
															H28			11,687	▲ 11,687		
															H29			1,539	▲ 1,539		
															H30				0		
															H31				0		
															H32				0		
															累計	343,984	0	330,459	13,525		
															17	◆	D	-	23	-	1
H24	175,040		50,291	124,749																	
H25			47,773	▲ 47,773																	
H26			2,384	▲ 2,384																	
H27			0	0																	
H28			0	0																	
H29			0	0																	
H30			0	0																	
H31			0	0																	
H32			0	0																	
累計	175,040	0	100,448	74,592																	

(様式2D)

岩沼市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																	
22	D	-	1	-	1	-	道路事業(市街地相互の接続道路)	(一)岩沼海浜緑地線(二の倉)	県	県	直接	完了	1,639,686	24	~	29	H23				0	24年7月道路測量設計、橋梁予備設計契約25年1月用地測量業務、地質調査、道路詳細設計契約。25年3月橋梁詳細設計契約。																
																	H24	46,500		42,150	4,350	25年10月用地買収開始。25年10月工事契約。																
																	H25	498,325	18,600	232,919	284,006	26年9月橋梁下部工事契約。27年3月事業認定委託契約。																
																	H26	423,925	85,250	517,154	▲ 7,979	27年11月橋梁上部工事、改良工事契約。																
																	H27	310,000		209,275	100,725	28年11月道路改良工事契約																
																	H28			306,152	▲ 306,152	30年3月工事完成・供用開始。																
																	H29			▲ 36,894	36,894																	
																	H30		▲ 111,844		▲ 111,844																	
																	H31				0																	
																	H32				0																	
																	累計	1,278,750	▲ 7,994	1,270,756	0																	
																	23	D	-	1	-	3	-	市道空港三軒茶屋線整備事業	三軒茶屋線	市	市	直接	完了	4,414,781	24	~	28	H23			0	24年7月調査測量設計契約。
																																		H24	490,879		87,148	403,731
H25	2,052,819		293,297	1,759,522	25年11月用地買収開始。26年1月本体工事発注。																																	
H26	784,840		1,009,657	▲ 224,817	28年3月工事変更契約。進捗率約86%。																																	
H27	92,916		1,244,382	▲ 1,151,466	工事完了																																	
H28			13,389	▲ 13,389																																		
H29				0																																		
H30				0																																		
H31				0																																		
H32				0																																		
累計	3,421,454	0	2,647,873	773,581																																		
24	D	-	1	-	4	-	市道空港三軒茶屋線延伸部整備事業	三軒茶屋線	市	市	直接	完了	1,554,014	24	~	28																		H23			0	24年7月調査測量設計契約。
																																		H24	94,102		4,154	89,948
																	H25	553,331		17,983	535,348																	
																	H26	270,101		51,080	219,021	26年11月用地買収開始。12月工事発注。進捗率3.0%																
																	H27	286,825		706,863	▲ 420,038	28年3月工事変更契約。進捗率約51%																
																	H28			74,813	▲ 74,813	工事完了																
																	H29				0																	
																	H30				0																	
																	H31				0																	
																	H32				0																	
																	累計	1,204,359	0	854,893	349,466																	
																	25	D	-	1	-	5	-	市道相野釜線整備事業	相野釜線	市	市	直接	完了	5,722,479	24	~	29	H23			0	24年7月調査測量設計契約。
																																		H24	339,626		34,828	304,798
H25	1,710,286		170,797	1,539,489	26年1月用地買収開始。26年3月工事発注。																																	
H26	873,108		1,040,941	▲ 167,833	27年8月、28年3月工事変更契約。進捗率約66%																																	
H27	1,511,899		2,260,492	▲ 748,593	工事完了																																	
H28			440,184	▲ 440,184																																		
H29			248,567	▲ 248,567																																		
H30				0																																		
H31				0																																		
H32				0																																		
累計	4,434,919	0	4,195,809	239,110																																		

岩沼市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 /間接	継続 /完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
26	D	-	1	-	6	-	市道本町早股線整備事業	本町早股線	市	市	直接	完了	604,000	24 ~ 28	H23			0	0	24年7月調査測量設計契約。
															H24	232,380		30,670	201,710	
															H25	126,158		4,293	121,865	26年1月用地買収開始。26年3月工事発注。
															H26	55,782		99,077	▲ 43,295	
															H27	53,778		280,128	▲ 226,350	28年3月工事変更契約。進捗率約70%。
															H28			30,713	▲ 30,713	工事完了
															H29				0	
															H30				0	
															H31				0	
															H32				0	
															累計	468,098	0	444,881	23,217	
															27	D	-	13	-	1
H24	554,130		0	554,130																
H25			0	0																
H26		▲ 388,162	0	▲ 388,162																
H27		▲ 41,177	0	▲ 41,177																
H28		▲ 16,402	0	▲ 16,402																
H29		▲ 12,702		▲ 12,702																
H30				0																
H31				0																
H32				0																
累計	554,130	▲ 458,443	0	95,687																
30	D	-	1	-	2	-	道路事業(市街地相互の接続道路)	(主)塩釜巨理線(早股寺島)	県	県	直接	完了	241,338	24 ~ 28						
															H24	38,750		16,497	22,253	
															H25	201,500	▲ 18,600	54,857	128,043	25年7月用地買収開始。25年11月工事契約。
															H26	85,250	▲ 85,250	111,667	▲ 111,667	26年11月道路改良工事契約。
															H27			▲ 44,626	44,626	-
															H28			48,642	▲ 48,642	28年10月工事完成。28年12月供用開始。
															H29			▲ 1	1	
															H30		▲ 34,614		▲ 34,614	
															H31				0	
															H32				0	
															累計	325,500	▲ 138,464	187,036	0	
															31	D	-	22	-	1
H24	60,000		12,448	47,552																
H25	225,000		23,365	201,635	25年9月公園詳細設計契約。															
H26	225,000		27,884	197,116	26年9月避難路詳細設計契約															
H27	511,500	▲ 1,292	487,422	22,786	27年6月、28年3月、公園整備契約、27年9月避難路整備契約															
H28			428,761	▲ 428,761	避難道路工事完了、公園整備概成、H29.3月末 供用開始。															
H29			28,210	▲ 28,210	一部植栽工契約															
H30			0	0	植栽工完了															
H31		▲ 12,117		▲ 12,117																
H32				0																
累計	1,021,500	▲ 13,409	1,008,090	1																

岩沼市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																					
	1	2	3	4	5	6																																			
32	★	F	-	2	-	1	-	市街地復興効果促進事業	岩沼市	市	市	直接	継続	3,177,808	24	~	32	H23		0	0	24年9月仮設歩道設置工事発注、造成工事施工管理契約。25年1月住宅再建相談業務契約。 25年4月造成工事施工監理業務(H25年度分)発注。26年2月農																			
																		H24	2,507,269	40,400	2,466,869																				
																		H25		77,889	▲ 77,889																				
																		H26	457	129,424	▲ 128,967																				
																		H27	877,909	392,138	485,771																				
																		H28	9,876	37,280	▲ 27,404																				
																		H29		23,848	▲ 48,648																				
																		H30		▲ 569,845	▲ 569,845																				
																		H31		3,974	▲ 262,596																				
																		H32			0																				
																		累計	3,395,511	▲ 853,267	704,953		1,837,291																		
																		35	◆	D	-		23	-	1	-	玉浦西地区周辺環境整備事業	玉浦西地区	市	市	直接	完了	42,000	24	~	26	H23		0	0	25年2月水路工事発注。 26年6月完成。
																																					H24	24,000	21,420	2,580	
H25	9,600	1,309	8,291																																						
H26		6,326	▲ 6,326																																						
H27			0																																						
H28			0																																						
H29			0																																						
H30			0																																						
H31			0																																						
H32			0																																						
累計	33,600	0	29,055	4,545																																					
36		D	-	22	-	2	-	都市公園事業(防災公園)(用地費)	岩沼海浜緑地	県	県	直接	完了	11,238	25	~	27					H23																0	0	27年8月用地契約	
																						H24																	0		
																		H25	3,333	0	3,333																				
																		H26			0																				
																		H27	2,866	1,292	7,491	▲ 3,333																			
																		H28			0																				
																		H29			0																				
																		H30			0																				
																		H31			0																				
																		H32			0																				
																		累計	6,199	1,292	7,491	0																			
																		38	◆	D	-	1	-	1	-	道路整備促進事業(工事監督支援業務)	東部地域	市	市	直接	完了	183,000	25	~	30	H23		0	0		25年10月工事監督支援業務発注。 約5割完了。 道路の整備状況に合わせ事業期間を延長。
																																				H24			0		
H25	36,800	13,776	23,024																																						
H26	33,600	33,264	336																																						
H27	36,000	59,180	▲ 23,180																																						
H28		▲ 11,525	11,525																																						
H29	40,000	21,083	18,917																																						
H30		3,119	▲ 3,119																																						
H31			0																																						
H32			0																																						
累計	146,400	0	118,897	27,503																																					

岩沼市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
	1	2	3	4	5	6														
39	D	-	22	-	3	-	千年希望の丘 防災公園整備 事業(整備事 業)	沿岸地域	市	市	直接	完了	3,225,000	25 ~ 30	H23				0	25年7月設計業務発注。25年11月本体工事発注。 26年12月二野倉地区工事発注。 27年6月長谷釜地区、27年9月新浜地区、28年2月蒲崎地区、28 工事完了
															H24				0	
															H25	840,000		356,556	483,444	
															H26	422,250		811,156	▲ 388,906	
															H27	1,117,950	38,550	1,107,989	48,511	
															H28			112,098	▲ 112,098	
															H29			▲ 21,638	21,638	
															H30			2,593	▲ 2,593	
															H31				0	
															H32				0	
															累計	2,380,200	38,550	2,368,754	49,996	
															40	D	-	22	-	
H24				0																
H25	93,333		36,629	56,704																
H26	133,333		64,219	69,114																
H27	44,666		118,254	▲ 73,588																
H28			2,556	▲ 2,556																
H29			0	0																
H30			18,768	▲ 18,768																
H31				0																
H32				0																
累計	271,332	0	240,426	30,906																
41	★	F	-	4	-	1	市街地復興効 果促進事業 (県分)	岩沼市	県	県	直接	継続	662,170	25 ~ 32						H23
															H24				0	
															H25	250,726		5,160	245,566	
															H26			11,864	▲ 11,864	
															H27				0	
															H28			27,630	▲ 27,630	
															H29				0	
															H30		▲ 88,000	7,886	▲ 95,886	
															H31		367,009	73,120	293,889	
															H32				0	
															累計	250,726	279,009	125,660	404,075	
															42	D	-	1	-	7
H24				0																
H25	52,316		18,244	34,072																
H26	222,221		45,291	176,930																
H27	59,564		270,185	▲ 210,621																
H28			▲ 5,764	5,764																
H29				0																
H30				0																
H31				0																
H32				0																
累計	334,101	0	327,956	6,145																

岩沼市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号							事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
	1	2	3	4	5	6	7																
43	◆	D	-	4	-	1	-	玉浦西部地区災害公営住宅駐車場整備事業	玉浦西部地区	市	市	直接	完了	47,300	25	~	26	H23				0	25年12月本体工事発注(協定締結) 27年3月工事完了
																		H24				0	
																		H25	37,840		37,840	0	
																		H26			▲ 1,438	1,438	
																		H27				0	
																		H28				0	
																		H29				0	
																		H30				0	
																		H31				0	
																		H32				0	
																		累計	37,840	0	36,402	1,438	
																		44	◆	D	-	22	
H24				0																			
H25				0																			
H26	2,600		2,478	122																			
H27	5,356	2,627	7,984	▲ 1																			
H28			▲ 1	1																			
H29				0																			
H30				0																			
H31				0																			
H32				0																			
累計	7,956	2,627	10,461	122																			
45		D	-	5	-	-		災害公営住宅家賃低廉化事業	玉浦西部地区	市	市	直接	完了	1,129,021	26	~	31						H23
																		H24				0	
																		H25				0	
																		H26	61,331		0	61,331	
																		H27	150,276		175,969	▲ 25,693	
																		H28	188,510	198,212	207,473	▲ 19,249	
																		H29		192,640	211,905	▲ 19,265	
																		H30		196,921	206,754	▲ 9,833	
																		H31			171,596	▲ 171,596	
																		H32				0	
																		累計	400,117	587,773	973,697	14,193	
																		46		D	-	6	-
H24				0																			
H25				0																			
H26	5,235		0	5,235																			
H27	13,098		15,908	▲ 2,810																			
H28	17,503	16,402	17,732	▲ 16,173																			
H29		12,702	17,527	▲ 4,825																			
H30		18,036	15,535	▲ 2,501																			
H31		9,219	13,893	▲ 4,674																			
H32				0																			
累計	35,836	56,359	80,595	11,600																			

(様式2D)

岩沼市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
	1	2	3	4	5	6																
47	◆	D	-	22	-	3	-	2		市	市	直接	完了	151,128	26	~	28	H23			0	27年2月測量設計委託。 27年12月用地買収開始、工事発注。 工事完了
																		H24			0	
																		H25			0	
																		H26	6,220		302	
																		H27	114,681		65,429	
																		H28			9,991	
																		H29			0	
																		H30			0	
																		H31			0	
																		H32			0	
																		累計	120,901	0	81,338	
																					39,563	
																		48	D	-	17	
H24			0																			
H25			0																			
H26			0																			
H27	197,660		229,152																			
H28	46,299		▲ 41,448																			
H29			0																			
H30			0																			
H31			0																			
H32			0																			
累計	243,959	0	187,704																			
			56,255																			
51	◆	D	-	22	-	1	-	1		県	県	直接	完了	15,668	28	~	29					H23
																		H24			0	
																		H25			0	
																		H26			0	
																		H27			0	
																		H28	12,800	0	10,424	
																		H29			2,110	
																		H30			0	
																		H31		▲ 266	▲ 266	
																		H32			0	
																		累計	12,800	▲ 266	12,534	
																					0	
																		53	D	-	5	-
H24			0																			
H25			0																			
H26			0																			
H27			0																			
H28			0																			
H29			0																			
H30		35,388	35,388																			
H31		202,903	32,683																			
H32			170,220																			
累計	0	238,291	32,683																			
			205,608																			

(様式2D)

岩沼市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
										H23	1,006,932	0	0	1,006,932	
										H24	13,208,215	0	8,615,694	4,592,521	
										H25	21,055,877	0	12,848,493	8,207,384	
										H26	8,897,864	0	9,385,045	▲ 487,181	
										H27	10,784,045	0	15,334,628	▲ 4,550,583	
										H28	543,288	0	1,720,986	▲ 1,177,698	
										H29	40,000	0	171,747	▲ 131,747	
										H30	0	0	477,969	▲ 477,969	
										H31	0	0	355,745	▲ 355,745	
										H32	0	0	0	0	
								69,799,931	市町村交付分 計		55,536,221	0	48,910,307	6,625,914	
										H23	0	0	0	0	
										H24	145,250	0	71,095	74,155	
										H25	1,178,884	0	316,301	862,583	
										H26	734,175	0	668,569	65,606	
										H27	824,366	0	659,562	164,804	
										H28	12,800	0	821,609	▲ 808,809	
										H29	0	0	▲ 6,575	6,575	
										H30	0	▲ 234,458	7,886	▲ 242,344	
										H31	0	354,626	73,120	281,506	
										H32	0	0	0	0	
								3,914,221	都道府県交付分 計		2,895,475	120,168	2,611,567	404,076	
										H23	1,006,932	0	0	1,006,932	
										H24	13,353,465	0	8,686,789	4,666,676	
										H25	22,234,761	0	13,164,794	9,069,967	
										H26	9,632,039	0	10,053,614	▲ 421,575	
										H27	11,608,411	0	15,994,190	▲ 4,385,779	
										H28	556,088	0	2,542,595	▲ 1,986,507	
										H29	40,000	0	165,172	▲ 125,172	
										H30	0	▲ 234,458	485,855	▲ 720,313	
										H31	0	354,626	428,865	▲ 74,239	
										H32	0	0	0	0	
								73,714,152	合計		58,431,696	120,168	51,521,874	7,029,990	