

(様式1)

東松島市 復興交付金事業計画 令和2年度進捗状況報告 総括表

令和3年3月末時点

(単位:千円)

東松島市 交付分	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	1,047,731	0
	H24	28,652,895	27,936,235
	H25	40,375,608	21,352,358
	H26	22,875,733	13,166,824
	H27	30,715,485	28,258,520
	H28	10,381,813	13,639,494
	H29	2,628,091	8,552,499
	H30	34,123	7,070,821
	H31	474,302	5,025,005
	H32	483,985	4,958,482
合計	137,669,766	129,960,238	

(単位:千円)

<参考>	復興交付金基金の状況				
	基金残高 A+B-C-D	交付額累計 A	利息額累計 B	取崩額累計 C	国庫返還額累計 D
	0	137,669,766	0	130,221,521	7,448,245

(単位:千円)

<参考> 都道府県交付分 (うち、当該市町村分)	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	37,500	0
	H24	2,070,476	768,538
	H25	4,370,617	2,179,159
	H26	5,184,125	2,743,550
	H27	6,569,632	1,963,249
	H28	1,712,640	4,406,104
	H29	1,128,000	3,539,554
	H30	616,961	2,837,608
	H31	840,100	2,555,360
	H32	2,142,937	2,798,475
合計	24,672,988	23,791,597	

<交付実績>

(単位:千円)

区分	交付実績 A+B-C-D	交付済額 (令和2年度事業分まで) A	事業間流用増減額 (令和2年度事業分まで) B	単年度型事業 執行残額 C	基金型事業 国庫返還済額 D
市町村交付分	130,221,521	137,669,766	0	0	7,448,245
都道府県交付分	24,458,098	24,672,988	▲ 156,330	0	58,560
合計	154,679,619	162,342,754	▲ 156,330	0	7,506,805

※令和2年度までの交付額・事業間流用増減額から、執行残額として国庫に返還した金額を減じた額。

(様式2A)

東松島市

復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 文部科学省

令和3年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
1	A	-	4	-	1	-	埋蔵文化財発掘調査事業	野蒜地区 外市内遺跡	市	市	直接	継続	63,630	24 ~ 33	H23				0	24年4月～確認調査等実施中(H24年中、26件) 確認調査、調査整理実施中(H25年度中 19件調査) 確認調査、調査整理実施中(H26年度中 21件調査及び整理) 調査報告書刊行に向けた整理実施(H24～H26年度分整理) 調査報告書刊行に向けた整理実施(H27～28年度分整理) 調査報告書刊行に向けた整理実施(H29年度分整理)
															H24	16,310		5,316	10,994	
															H25	7,575		12,691	▲ 5,116	
															H26	10,052	9,451	8,909	10,594	
															H27			3,625	▲ 3,625	
															H28			5,950	▲ 5,950	
															H29		583	1,996	▲ 1,413	
															H30			1,210	▲ 1,210	
															H31	3,750		451	3,299	
															H32			4,362	▲ 4,362	
累計															37,687	10,034	44,510	3,211		
12	A	-	4	-	1	-	埋蔵文化財発掘調査事業	東松島市 全域	県	県	直接	完了	8,703	24 ~ 32	H23				0	24年10月～25年3月 分布調査 一部成果品完成 一部成果品完成 一部成果品完成
															H24	12,040		9	12,031	
															H25		▲ 5,513	0	▲ 5,513	
															H26			4	▲ 4	
															H27			33	▲ 33	
															H28			5	▲ 5	
															H29			0	0	
															H30			0	0	
															H31			0	0	
															H32			0	0	
累計															12,040	▲ 5,513	51	6,476		
37	A	-	1	-	1	-	公立学校施設整備費国庫負担事業(矢本第二中学校屋内運動場建替)	赤井南地区	市	市	直接	完了	171,754	24 ~ 25	H23				0	24年11月 工事発注。 26年3月 工事完成
															H24	182,217		128,817	53,400	
															H25			0	0	
															H26		▲ 39,607	0	▲ 39,607	
															H27		▲ 13,793		▲ 13,793	
															H28				0	
															H29				0	
															H30				0	
															H31				0	
															H32				0	
累計															182,217	▲ 53,400	128,817	0		
38	◆ A	-	4	-	1	-	埋蔵文化財収蔵施設整備事業	宮戸地区 奥松島縄文村歴史資料館	市	市	直接	完了	56,285	24 ~ 25	H23				0	24年11月 実施設計契約済。25年3月実施設計完了。 26年3月事業完了。
															H24	46,190		2,436	43,754	
															H25			42,591	▲ 42,591	
															H26			0	0	
															H27		▲ 20		▲ 20	
															H28				0	
															H29		▲ 1,142		▲ 1,142	
															H30				0	
															H31		▲ 1		▲ 1	
															H32				0	
累計															46,190	▲ 1,163	45,027	0		

85	A	-	1	-	2	-	公立学校施設整備費国庫負担事業(野蒜・宮戸統合小学校校舎等整備事業)	野蒜地区	市	市	直接	完了	105,440	26	~	28	H23				0	H26年5月契約済。平成27年3月完了。	
																	H24				0		
																	H25			0	0		
																	H26	23,393	30,156	22,116	31,433		
																	H27		25,530	30,156	▲ 4,626		
																	H28			26,807	▲ 26,807		
																	H29				0		
																	H30				0		
																	H31				0		
																	H32				0		
累計	23,393	55,686	79,079	0																			
86	◆	A	-	1	-	2	-	学校就学環境整備事業(野蒜・宮戸統合小学校実施設計事業(造成))	野蒜地区	市	市	直接	完了	15,161	26	~	27	H23				0	H26年5月契約済み。平成27年3月完了。
																		H24				0	
																		H25			0	0	
																		H26	12,828		12,128	700	
																		H27				0	
																		H28				0	
																		H29		▲ 700		▲ 700	
																		H30				0	
																		H31				0	
																		H32				0	
累計	12,828	▲ 700	12,128	0																			
87	A	-	1	-	3	-	公立学校施設整備費国庫負担事業(鳴瀬未来中学校校舎等整備事業)	野蒜地区	市	市	直接	完了	405,538	26	~	29	H23				0	H26年5月契約済み。平成27年5月完了。 建築工事継続中 ~H29.10月	
																	H24				0		
																	H25			0	0		
																	H26	71,253		7,633	63,620		
																	H27	16,794		75,446	▲ 58,652		
																	H28	241,247		221,073	20,174		
																	H29				0		
																	H30		▲ 25,142		▲ 25,142		
																	H31				0		
																	H32				0		
累計	329,294	▲ 25,142	304,152	0																			
88	◆	A	-	1	-	3	-	学校就学環境整備事業(鳴瀬未来中学校地質調査事業)	野蒜地区	市	市	直接	完了	22,335	26	~	26	H23				0	H26年5月契約済み。平成27年3月完了。
																		H24				0	
																		H25			0	0	
																		H26	29,585		17,868	11,717	
																		H27		▲ 11,717		▲ 11,717	
																		H28				0	
																		H29				0	
																		H30				0	
																		H31				0	
																		H32				0	
累計	29,585	▲ 11,717	17,868	0																			
89	A	-	2	-	1	-	学校施設環境改善事業(鳴瀬未来中学校武道館整備事業)	野蒜地区	市	市	直接	完了	141,409	26	~	29	H23				0	H26年5月契約済み。平成27年5月完了。 建築工事継続中 ~H29.10月	
																	H24				0		
																	H25			0	0		
																	H26	12,188		1,305	10,883		
																	H27	13,657		21,632	▲ 7,975		
																	H28	73,620		71,335	2,285		
																	H29				0		
																	H30		▲ 5,193		▲ 5,193		
																	H31				0		
																	H32				0		
累計	99,465	▲ 5,193	94,272	0																			

96	◆	A	-	1	-	2	-	2	公立学校施設整備費国庫負担事業 (野蒜・宮戸統合小学校校舎等整備事業 (用地取得))	野蒜地区	市	市	直接	完了	21,561	26	~	27	H23				0	H27年3月完了
																			H24				0	
																			H25				0	
																			H26	24,998		17,248	7,750	
																			H27				0	
																			H28				0	
																			H29		▲ 7,750		▲ 7,750	
																			H30				0	
																			H31				0	
																			H32				0	
累計	24,998	▲ 7,750	17,248	0																				
97	◆	A	-	1	-	3	-	2	公立学校施設整備費国庫負担事業 (鳴瀬未来中学校校舎等整備事業(用地取得))	野蒜地区	市	市	直接	完了	15,447	26	~	26	H23				0	H27年3月完了
																			H24				0	
																			H25				0	
																			H26	12,722		12,357	365	
																			H27				0	
																			H28				0	
																			H29		▲ 76		▲ 76	
																			H30		▲ 289		▲ 289	
																			H31				0	
																			H32				0	
累計	12,722	▲ 365	12,357	0																				
98	◆	A	-	1	-	3	-	3	公立学校施設整備費国庫負担事業 (鳴瀬未来中学校校舎等整備事業(用地造成))	野蒜地区	市	市	直接	完了	122,635	26	~	27	H23				0	平成27年3月契約。継続中。
																			H24				0	
																			H25				0	
																			H26	61,397		47,745	13,652	
																			H27	153,493		50,362	103,131	
																			H28		▲ 51,275		▲ 51,275	
																			H29		▲ 65,508		▲ 65,508	
																			H30				0	
																			H31				0	
																			H32				0	
累計	214,890	▲ 116,783	98,107	0																				
120		A	-	1	-	4	-		公立学校施設整備費国庫負担事業 (鳴瀬桜華小学校校舎整備事業)	小野地区	市	市	直接	完了	1,012,696	29	~	32	H23				0	
																			H24				0	
																			H25				0	
																			H26				0	
																			H27				0	
																			H28		33,988		33,988	
																			H29			23,729	▲ 23,729	
																			H30				0	
																			H31	398,514		408,774	▲ 10,260	
																			H32	327,018		327,017	1	
累計	725,532	33,988	759,520	0																				
121		A	-	1	-	5	-		公立学校施設整備費国庫負担事業 (鳴瀬桜華小学校屋内運動場整備事業)	小野地区	市	市	直接	完了	133,437	29	~	32	H23				0	
																			H24				0	
																			H25				0	
																			H26				0	
																			H27				0	
																			H28		7,797		7,797	
																			H29			5,444	▲ 5,444	
																			H30				0	
																			H31	50,220		52,574	▲ 2,354	
																			H32	42,059		42,058	1	
累計	92,279	7,797	100,076	0																				

122	A	-	2	-	2	-	学校施設環境改善事業(鳴瀬未来中学校ネットワーク基盤整備事業)	野蒜地区	市	市	直接	完了	13,880	29	~	29	H23				0	
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28		9,490		9,490	
																	H29			9,253	▲ 9,253	
																	H30		▲ 237		▲ 237	
																	H31				0	
																	H32				0	
																	累計	0	9,253	9,253	0	
124	◆	A	-	1	-	4	公立学校施設整備費国庫負担事業(鳴瀬桜華小学校校舎等整備事業(用地造成))	小野地区	市	市	直接	完了	201,747	29	~	31	H23				0	
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29		74,593	26,236	48,357	平成29年12月契約。継続中。
																	H30	34,123	30,861		64,984	
																	H31	21,818	1	128,658	▲ 106,839	
																	H32				0	
																	累計	55,941	105,455	154,894	6,502	
129	A	-	2	-	3	-	学校施設環境改善事業(鳴瀬桜華小学校ネットワーク基盤整備事業)	小野地区	市	市	直接	完了	17,050	32	~	32	H23				0	
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32	11,366		10,388	978	
																	累計	11,366	0	10,388	978	
130	◆	A	-	1	-	4	鳴瀬桜華小学校仮設プール解体事業	小野地区	市	市	直接	完了	16,524	32	~	32	H23				0	
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32	13,219		11,545	1,674	
																	累計	13,219	0	11,545	1,674	
131	◆	A	-	1	-	4	鳴瀬桜華小学校新校舎供用開始に伴う移転事業	小野地区	市	市	直接	完了	27,479	32	~	32	H23				0	
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32	21,983		13,084	8,899	
																	累計	21,983	0	13,084	8,899	

市町村 交付分	各年度 別合計	H23	0	0	0	0
		H24	244,717	0	136,569	108,148
		H25	7,575	0	55,282	▲ 47,707
		H26	258,416	0	147,309	111,107
		H27	183,944	0	181,221	2,723
		H28	314,867	0	325,165	▲ 10,298
		H29	0	0	66,658	▲ 66,658
		H30	34,123	0	1,210	32,913
		H31	474,302	0	590,457	▲ 116,155
		H32	415,645	0	408,454	7,191
2,520,005	市町村交付分 計	1,933,589	0	1,912,325	21,264	
都道県 交付分	各年度 別合計	H23	0	0	0	0
		H24	12,040	0	9	12,031
		H25	0	▲ 5,513	0	▲ 5,513
		H26	0	0	4	▲ 4
		H27	0	0	33	▲ 33
		H28	0	0	5	▲ 5
		H29	0	0	0	0
		H30	0	0	0	0
		H31	0	0	0	0
		H32	0	0	0	0
8,703	都道県交付分 計	12,040	▲ 5,513	51	6,476	
市町村 都道県 計	各年度 別合計	H23	0	0	0	0
		H24	256,757	0	136,578	120,179
		H25	7,575	▲ 5,513	55,282	▲ 53,220
		H26	258,416	0	147,313	111,103
		H27	183,944	0	181,254	2,690
		H28	314,867	0	325,170	▲ 10,303
		H29	0	0	66,658	▲ 66,658
		H30	34,123	0	1,210	32,913
		H31	474,302	0	590,457	▲ 116,155
		H32	415,645	0	408,454	7,191
2,528,708	合計	1,945,629	▲ 5,513	1,912,376	27,740	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
13	C	-	1	-	1	-	農山漁村地域 復興基盤総合 整備事業(復 興整備実施計 画)	(東松島 市) 大曲地区	県	県	直接	完了	1,050	24	~	24	H23				0	24年12月、基本計画策定業務発注。25年3月、完成。
																	H24	2,300		1,050	1,250	
																	H25				0	
																	H26		▲ 1,250		▲ 1,250	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
累計	2,300	▲ 1,250	1,050	0																		
14	C	-	1	-	2	-	農山漁村地域 復興基盤総合 整備事業(農 地整備事業)	(東松島 市) 大曲地区	県	県	直接	完了	1,637,692	23	~	32	H23	37,500		0	37,500	24年6月、工事測量設計等業務発注。24年11月、高度化支援業 務発注。 25年8,10月区画整理工事発注。25年7,8月工事測量業務発注。 26年11月、27年1月区画整理工契約。26年7月測量設計業務契 約。26年6月高度化支援契約 27年6月地下水等調査業務契約。 28年8月暗渠排水工事発注。 29年9月付帯工事発注。5月から換地計画書作成開始。 30年6月区画整理付帯工事契約。30年6月高度化支援契約 R2年3月工事契約。R元年7月換地業務契約。 R2年12月5月換地業務契約。
																	H24	301,425		202,041	99,384	
																	H25	720,675		328,952	391,723	
																	H26	296,925	▲ 156,737	289,910	▲ 149,722	
																	H27			88,466	▲ 88,466	
																	H28			217,320	▲ 217,320	
																	H29			7,454	▲ 7,454	
																	H30	36,050	8,412	21,136	23,326	
																	H31			12,216	▲ 12,216	
																	H32		▲ 15,981	34,824	▲ 50,805	
累計	1,392,575	▲ 164,306	1,202,319	25,950																		
15	C	-	1	-	3	-	農山漁村地域 復興基盤総合 整備事業(復 興整備実施計 画)	(東松島 市) 西矢本 地区	県	県	直接	完了	924	24	~	24	H23				0	24年6月、基本計画策定業務発注。24年8月、完成。
																	H24	1,200		924	276	
																	H25				0	
																	H26		▲ 276		▲ 276	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
累計	1,200	▲ 276	924	0																		
16	C	-	1	-	4	-	農山漁村地域 復興基盤総合 整備事業(農 地整備事業)	(東松島 市) 西矢本 地区	県	県	直接	継続	3,335,489	24	~	33	H23				0	24年9月、測量設計・工事発注。 25年6月、工事発注。 26年7月、工事発注。 27年10月、区画整理工事契約。28年2月、暗渠排水工事契約。 28年9月、暗渠排水工事発注。 29年4月、工事発注。 30年8月、工事発注。 元年5月、換地業務契約。 R2年9月工事発注。R2年4月換地業務発注。
																	H24	121,500		54,736	66,764	
																	H25	966,000		920,958	45,042	
																	H26	1,416,000	▲ 282,540	501,744	631,716	
																	H27			262,070	▲ 262,070	
																	H28	114,750		466,260	▲ 351,510	
																	H29	442,500		6,285	436,215	
																	H30			72,413	▲ 72,413	
																	H31		▲ 96,162	75,100	▲ 171,262	
																	H32	9,750	▲ 190,181	108,105	▲ 288,536	
累計	3,070,500	▲ 568,883	2,467,671	33,946																		

17	C	-	1	-	5	-	農山漁村地域復興基盤総合整備事業(農地防災事業)	(東松島市)洲崎地区	県	県	直接	完了	330,000	24	~	26	H23			0	24年10月、排水機場建屋工事発注。24年12月、排水機場機械設備工事発注。 25年3月、排水機場機械設備完成・稼働開始 26年10月、排水機場付帯工事発注。	
																	H24	159,000		136,943		22,057
																	H25	82,500		69,655		12,845
																	H26	13,500	▲ 7,500	40,902		▲ 34,902
																	H27					0
																	H28					0
																	H29					0
																	H30					0
																	H31					0
																	H32					0
																	累計	255,000	▲ 7,500	247,500		0
18	◆	C	-	9	-	1	木質バイオマス施設等調査	野蒜地区	市	市	直接	完了	27,757	24	~	25	H23			0	24年12月、導入可能性調査支援業務委託発注。25年3月完了 25年4月 導入可能性調査業務委託発注予定。 25年4月 導入可能性調査業務委託発注。	
																	H24	24,000		1,416		22,584
																	H25			20,790		▲ 20,790
																	H26		▲ 1,794	0		▲ 1,794
																	H27					0
																	H28					0
																	H29					0
																	H30					0
																	H31					0
																	H32					0
																	累計	24,000	▲ 1,794	22,206		0
32	C	-	6	-	1	-	漁港施設機能強化事業	宮戸・東名地区漁港施設用地	県	市	間接	完了	96,732	24	~	25	H23			0	24年7月、測量設計・工事発注。 26年3月、完了。	
																	H24	74,100		64,575		9,525
																	H25			7,973		▲ 7,973
																	H26			0		0
																	H27					0
																	H28					0
																	H29		▲ 1,551			▲ 1,551
																	H30					0
																	H31					0
																	H32					0
																	累計	74,100	▲ 1,551	72,548		1
51	◆	C	-	4	-	1	大曲地区農業復興総合支援事業	大曲地区	市	市	直接	廃止	0	24	~	25	H23			0		
																	H24	1,960		0		1,960
																	H25					0
																	H26		▲ 1,960			▲ 1,960
																	H27					0
																	H28					0
																	H29					0
																	H30					0
																	H31					0
																	H32					0
																	累計	1,960	▲ 1,960	0		0
52	◆	C	-	4	-	2	野蒜地区農業復興総合支援事業	野蒜地区	市	市	直接	廃止	0	24	~	24	H23			0		
																	H24	726		0		726
																	H25					0
																	H26		▲ 726			▲ 726
																	H27					0
																	H28					0
																	H29					0
																	H30					0
																	H31					0
																	H32					0
																	累計	726	▲ 726	0		0

53	C	-	6	-	2	-	漁港施設機能強化事業(直接補助分)	宮戸・東名・浜市地区漁港施設用地	市	市	直接	完了	256,624	25	~	28	H23				0	25年8月大浜・浜市地区測量設計・25年12月浜市地区工事発注。 26年5月大浜地区工事発注。26年9月室浜3地区工事発注。 28年1月、完了。
																	H24				0	
																	H25	189,750		14,598	175,152	
																	H26	109,380	▲ 13,826	87,629	7,925	
																	H27			90,240	▲ 90,240	
																	H28		▲ 92,837		▲ 92,837	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
累計	299,130	▲ 106,663	192,467	0																		
65	C	-	4	-	1	-	大曲地区農業復興総合支援事業	大曲地区	県	市	間接	完了	922,034	24	~	27	H23				0	25年2月、農業用機械発注。25年3月、基本設計・実施設計発注。 25年9月～、造成工事・建設工事発注。25年5月～、測量業務発注。25年6月、地質調査発注。25年7月～農業用機械発注。 26年7月～、農業用機械発注。26年7月～、本体工事発注、26年4月～、工事監理発注。
																	H24	176,592		31,893	144,699	
																	H25	653,621		565,380	88,241	
																	H26			156,368	▲ 156,368	
																	H27			▲ 27,389	27,389	
																	H28				0	
																	H29			▲ 34,728	34,728	
																	H30		▲ 102,099		▲ 102,099	
																	H31		▲ 36,589		▲ 36,589	
																	H32				0	
累計	830,213	▲ 138,688	691,524	1																		
66	C	-	4	-	2	-	野蒜地区農業復興総合支援事業	野蒜地区	県	市	間接	完了	21,799	24	~	24	H23				0	25年2月、農業用機械発注。
																	H24	21,069		16,349	4,720	
																	H25			0	0	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	H31		▲ 4,720		▲ 4,720	
																	H32				0	
累計	21,069	▲ 4,720	16,349	0																		
67	C	-	1	-	6	-	農山漁村地域復興基盤総合整備事業(復興整備実施計画)	中区地区	県	県	直接	廃止	0	25	~	25	H23			0	未執行。	
																	H24			0		0
																	H25	4,000		0		4,000
																	H26		▲ 4,000			▲ 4,000
																	H27					0
																	H28					0
																	H29					0
																	H30					0
																	H31					0
																	H32					0
累計	4,000	▲ 4,000	0	0																		
68	C	-	1	-	7	-	農山漁村地域復興基盤総合整備事業(復興整備実施計画)	洲崎地区	県	県	直接	完了	10,872	25	~	26	H23			0	25年事業計画書作成業務発注	
																	H24			0		0
																	H25	11,000		10,368		632
																	H26		▲ 128	503		▲ 631
																	H27					0
																	H28					0
																	H29					0
																	H30					0
																	H31					0
																	H32					0
累計	11,000	▲ 128	10,871	1																		

69	C	-	5	-	1	-	漁業集落防災機能強化事業	東松島地区	市	市	直接	完了	1,794,552	25	~	30	H23				0	H25年6月設計業務発注、H26年2月一部工事発注 H26年5月工事随時発注。
																	H24				0	
																	H25	998,250		142,632	855,618	
																	H26			452,238	▲ 452,238	
																	H27	28,240		404,705	▲ 376,465	
																	H28	232,743	48,772	255,540	25,975	
																	H29	25,528	12,379	89,519	▲ 51,612	
																	H30			1,278	▲ 1,278	
																	H31				0	
																	H32				0	
累計	1,284,761	61,151	1,345,912	0																		
72	☆	F	-	1	-	1	漁業集落復興効果促進事業	市	市		完了	108,524	25	~	32	H23				0	H25年10月下水管渠工事発注、平成25年5月工事監理業務発注 平成25年8月東名地区基本計画業務発注 平成27年7月下水管渠工事発注 平成27年12月実施設計業務発注 平成28年11月処理施設外構工事発注	
																H24				0		
																H25	212,960		20,798	192,162		
																H26			14,235	▲ 14,235		
																H27	6,024		3,886	2,138		
																H28	49,651		4,689	44,962		
																H29			40,669	▲ 40,669		
																H30		▲ 6,608	2,542	▲ 9,150		
																H31		▲ 175,208		▲ 175,208		
																H32				0		
累計	268,635	▲ 181,816	86,819	0																		
73	☆	F	-	3	-	1	漁業集落復興効果促進事業(県分)	東松島市	県	県	直接	完了	26,620	25	~	32	H23				0	
																	H24				0	
																	H25	21,296		0	21,296	
																	H26			0	0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
累計	21,296	0	0	21,296																		
78	C	-	4	-	3	-	西矢本地区農業復興総合支援事業	西矢本地区	県	市	間接	完了	1,215,436	25	~	30	H23				0	25年11月~、測量・調査設計発注。26年1月、農業用機械発注。 26年5月~、農業用機械発注。26年9月~、造成工事発注・本体工事発注。26年10月~、工事監理発注。 27年3月、乾燥機械購入発注(5月契約)。27年9月、格納庫工事発注。 29年1月大豆出荷設備購入。29年3月農業用機械購入。
																	H24				0	
																	H25	277,786		80,868	196,918	
																	H26	787,078		795,672	▲ 8,594	
																	H27			47,004	▲ 47,004	
																	H28			16,233	▲ 16,233	
																	H29			▲ 28,917	28,917	
																	H30		▲ 112,563	715	▲ 113,278	
																	H31		▲ 40,725		▲ 40,725	
																	H32				0	
累計	1,064,864	▲ 153,288	911,575	1																		
83	C	-	4	-	4	-	宮戸地区農業復興総合支援事業	宮戸地区	県	市	間接	完了	173,374	25	~	29	H23				0	26年1月、農業用機械発注。 26年8月~、農業用機械発注。27年1月~、測量・地質調査・調査設計発注。 27年8月、用地整備工事発注。27年8月、プラント工事発注。27年10月、育苗ハウス工事発注。 28年12月農業用施設新築工事完成。28年12月同工事の工事管理業務も完了。
																	H24				0	
																	H25	31,002		8,993	22,009	
																	H26	10,238		17,666	▲ 7,428	
																	H27	89,906		29,363	60,543	
																	H28			67,883	▲ 67,883	
																	H29			6,124	▲ 6,124	
																	H30				0	
																	H31		▲ 1,116		▲ 1,116	
																	H32				0	
累計	131,146	▲ 1,116	130,029	1																		

84	C	-	1	-	8	-	農山漁村地域復興基盤総合整備事業(農地整備事業)	奥松島地区	県	県	直接	継続	5,246,100	26	~	33	H23				0	26年11月、実施設計発注 27年7・8月、区画整理工事契約。 28年9月9日、区画整理工事発注。 29年9月、工事発注。 30年9月、工事発注。 元年12月、工事発注。 R2年5月工事発注。R2年4月換地業務発注。		
																	H24				0			
																	H25				0			
																	H26	761,250	452,431	53,082	1,160,599			
																	H27			898,781	▲ 898,781			
																	H28	1,180,059		751,867	428,192			
																	H29	685,500	1,551	829,753	▲ 142,702			
																	H30	120,624	303,750	331,885	92,489			
																	H31		352,908	649,672	▲ 296,764			
																	H32	3,000	73,500	392,320	▲ 315,820			
																	累計	2,750,433	1,184,140	3,907,360	27,213			
99	C	-	4	-	5	-	洲崎・東名地区農業復興総合支援事業	洲崎・東名地区	県	市	間接	完了	704,652	26	~	29	H23				0	27年1月~測量・地質調査・調査設計発注。 27年8月、用地整備工事発注。27年8月、プラント工事発注。27年10月、育苗ハウス工事発注。28年2月、農業用施設棟工事発注。 29年11月農業用施設新築工事完成。29年3月外構工事完成。 29年3月農業用機械購入。		
																	H24				0			
																	H25				0			
																	H26	19,359		19,051	308			
																	H27	615,030		455,813	159,217			
																	H28			44,121	▲ 44,121			
																	H29			9,504	▲ 9,504			
																	H30		▲ 97,500		▲ 97,500			
																	H31		▲ 8,400		▲ 8,400			
																	H32				0			
																	累計	634,389	▲ 105,900	528,489	0			
100	C	-	7	-	1	-	水産業共同利用施設復興整備事業	宮戸地区	市	市	直接	完了	96,632	26	~	28	H23				0	H26年12月調査測量設計発注 H27年6月工事発注、H28年6月完了。		
																	H24				0			
																	H25				0			
																	H26	9,963	18,306	2,153	26,116			
																	H27	50,652		70,320	▲ 19,668			
																	H28		▲ 5,593		▲ 5,593			
																	H29		▲ 855		▲ 855			
																	H30				0			
																	H31				0			
																	H32				0			
																	累計	60,615	11,858	72,473	0			
109	◆	C	-	6	-	2	-	1	浜市漁港状況調査事業	浜市地区	市	市	直接	完了	35,640	27	~	28	H23				0	H27年5月調査設計業務発注、H29年3月完了。
																			H24				0	
																			H25				0	
																			H26				0	
																			H27	29,359		28,512	847	
																			H28				0	
																			H29		▲ 847		▲ 847	
																			H30				0	
																			H31				0	
																			H32				0	
																			累計	29,359	▲ 847	28,512	0	
111	C	-	2	-	1	-	農山漁村活性化プロジェクト支援(復興対策)事業	宮戸地区	市	市	直接	完了	375,886	27	~	28	H23				0	H28年3月10日実施設計業務完了(29,271千円)		
																	H24				0			
																	H25				0			
																	H26				0			
																	H27	124,754		270,574	▲ 145,820			
																	H28	161,166		11,340	149,826			
																	H29		▲ 4,006		▲ 4,006			
																	H30				0			
																	H31				0			
																	H32				0			
																	累計	285,920	▲ 4,006	281,914	0			

114	◆	C	-	2	-	1	-	1	農山漁村活性化プロジェクト支援(復興対策)事業(農林水産体験施設)	宮戸地区	市	市	直接	完了	265,167	27	~	28	H23				0	H28年3月3日建築工事請負契約締結済
																			H24				0	
																			H25				0	
																			H26				0	
																			H27	85,228		210,118	▲ 124,890	
																			H28	127,842		2,014	125,828	
																			H29		▲ 938		▲ 938	
																			H30				0	
																			H31				0	
																			H32				0	
																			累計	213,070	▲ 938	212,132	0	
																			117	◆	C	-	6	
H24				0																				
H25				0																				
H26				0																				
H27				0																				
H28	10,705	▲ 6,385	4,320	0																				
H29				0																				
H30				0																				
H31				0																				
H32				0																				
累計	10,705	▲ 6,385	4,320	0																				
119		C	-	6	-	3	-		大浜漁港静穏度対策事業	大浜地区	市	市	直接	完了	141,155	28	~	29						H23
																			H24				0	
																			H25				0	
																			H26				0	
																			H27				0	
																			H28		2,625	2,141	484	
																			H29	131,157	▲ 12,379	103,726	15,052	
																			H30		▲ 15,536		▲ 15,536	
																			H31				0	
																			H32				0	
																			累計	131,157	▲ 25,290	105,867	0	
																			123	◆	C	-	6	-
H24				0																				
H25				0																				
H26				0																				
H27				0																				
H28		53,418		53,418																				
H29			46,500	▲ 46,500																				
H30		▲ 74	6,843	▲ 6,917																				
H31		▲ 1		▲ 1																				
H32				0																				
累計	0	53,343	53,343	0																				
126		C	-	2	-	2	-		奥松島船舶離発着施設整備事業	宮戸地区	市	市	直接	継続	128,734	29	~	33						
																			H24				0	
																			H25				0	
																			H26				0	
																			H27				0	
																			H28				0	
																			H29	3,421	6,646	8,893	1,174	
																			H30			789	▲ 789	
																			H31		34,641		34,641	
																			H32	51,840		86,782	▲ 34,942	
																			累計	55,261	41,287	96,464	84	

127	C	-	6	-	4	-	漁港施設地盤隆起対策事業(直接補助分)	東名地区、宮戸地区	市	市	直接	継続	217,050	31	~	33	H23					0												
																	H24						0											
																	H25						0											
																	H26						0											
																	H27						0											
																	H28						0											
																	H29						0											
																	H30		22,218				22,218											
																	H31		140,568	44,021			96,547											
																	H32	16,500		135,265		▲	118,765											
																	累計	16,500	162,786	179,286			0											
H24	26,686	0	1,416	25,270																														
H25	1,400,960	0	198,818	1,202,142																														
H26	119,343	0	556,255	▲	436,912																													
H27	324,257	0	1,078,355	▲	754,098																													
H28	582,107	0	280,044	302,063																														
H29	160,106	0	289,307	▲	129,201																													
H30	0	0	11,452	▲	11,452																													
H31	0	0	44,021	▲	44,021																													
H32	68,340	0	222,047	▲	153,707																													
3,519,800	市町村交付分 計	2,681,799	0	2,681,715	84																													
都道県 交付分	各年度 別合計	H23	37,500	0	0	37,500																												
		H24	857,186	0	508,511	348,675																												
		H25	2,767,880	0	1,993,147	774,733																												
		H26	3,304,350	0	1,874,898	1,429,452																												
		H27	704,936	0	1,754,108	▲	1,049,172																											
		H28	1,294,809	0	1,563,684	▲	268,875																											
		H29	1,128,000	0	795,475	332,525																												
		H30	156,674	0	426,149	▲	269,475																											
		H31	0	165,196	736,988	▲	571,792																											
		H32	12,750	▲	132,662	535,249	▲	655,161																										
13,722,774	都道県交付分 計	10,264,085	32,534	10,188,209	108,410																													
市町村 都道県 計	各年度 別合計	H23	37,500	0	0	37,500																												
		H24	883,872	0	509,927	373,945																												
		H25	4,168,840	0	2,191,965	1,976,875																												
		H26	3,423,693	0	2,431,153	992,540																												
		H27	1,029,193	0	2,832,463	▲	1,803,270																											
		H28	1,876,916	0	1,843,728	33,188																												
		H29	1,288,106	0	1,084,782	203,324																												
		H30	156,674	0	437,601	▲	280,927																											
		H31	0	165,196	781,009	▲	615,813																											
		H32	81,090	▲	132,662	757,296	▲	808,868																										
17,242,574	合計	12,945,884	32,534	12,869,924	108,494																													

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																			
2	D	-	4	-	1	-	災害公営住宅 整備事業(矢 本東保育所移 転跡地)	矢本東保 育所移転 跡地	市	市	直接	完了	472,104	24	~	26	H23				0	集合(RC造) 2階建 20戸 実施設計中(県委託:H24.9~ H25.7まで) H25.9建築工事着手(県委託事業:H25.9~H26.10まで) H27.1 入居 管理開始																		
																	H24	30,808		413,089	▲ 382,281																			
																	H25	315,039	54,119	0	369,158																			
																	H26		13,123	0	13,123																			
																	H27				0																			
																	H28				0																			
																	H29				0																			
																	H30				0																			
																	H31				0																			
																	H32				0																			
																	累計	345,847	67,242	413,089	0																			
																	3	D	-	4	-		2	-	災害公営住宅 整備事業(鳴 瀬給食セン ター跡地)	鳴瀬給食 センター 跡地	市	市	直接	完了	465,244	23	~	25	H23	28,481		0	28,481	集合(RC造) 3~5階建 21戸 実施設計(H24.2~H24.12) 建築工事着手(県委託:H24.12~H26.3まで) H26.3.24 建築工事完了(県委託事業) H26.4 入居 管理開始
																																			H24	311,338		407,088	▲ 95,750	
H25		68,655	0	68,655																																				
H26			0	0																																				
H27				0																																				
H28		▲ 1,386		▲ 1,386																																				
H29				0																																				
H30				0																																				
H31				0																																				
H32				0																																				
累計	339,819	67,269	407,088	0																																				
4	D	-	4	-	3	-	災害公営住宅 整備事業(小 野駅前土地区 画整理地内)	小野駅前 土地区画 整理地内	市	市	直接	完了	380,662	24	~	25						H23																0	H24. 8用地取得済み。戸建23戸民間買取事業(H25. 2協定締 結:実施設計着手、H25.7工事着手) H26.3.24 築工事完了(民間買取事業) H26.4 入居 管理開始	
																						H24													85,173		333,078	▲ 247,905		
																	H25	365,373		0	365,373																			
																	H26		▲ 117,468		▲ 117,468																			
																	H27				0																			
																	H28				0																			
																	H29				0																			
																	H30				0																			
																	H31				0																			
																	H32				0																			
																	累計	450,546	▲ 117,468	333,078	0																			
																	5	D	-	13	-	1	-	がけ地近接等 危険住宅移転 事業	野蒜地 区、大曲 浜地区、 浜須賀地 区、立沼 地区、浜 市・牛網 地区、宮 戸地区	市	市	直接	完了	924,700	24	~	30	H23				0		24年7月申請受付開始。 24年度の補助申請数 173件 25年度の補助申請数 127件 26年度の補助申請数 59件 27年度の補助申請数 44件 28年度の補助申請数 23件 29年度の補助申請数 13件 30年度の補助申請数 7件
																																		H24	375,000		236,860	138,140		
H25	150,000		200,277	▲ 50,277																																				
H26	70,500		102,606	▲ 32,106																																				
H27		28,500	59,520	▲ 31,020																																				
H28	69,525		25,446	44,079																																				
H29			35,647	▲ 35,647																																				
H30			▲ 11,176	11,176																																				
H31				0																																				
H32				0																																				
累計	665,025	28,500	649,180	44,345																																				

6	D	-	17	-	1	-	野蒜北部丘陵地区都市再生事業計画作成事業	野蒜北部丘陵地区(新市街地)	市	市	直接	完了	486,510	23	~	25	H23	665,250		0	665,250	24年6月 調査測量設計業務発注。																		
																	H24			364,882	▲ 364,882																			
																	H25			0	0		H24より繰越。H25.12完成。																	
																	H26		▲ 300,367	0	▲ 300,367																			
																	H27				0																			
																	H28				0																			
																	H29				0																			
																	H30				0																			
																	H31				0																			
																	H32				0																			
																	累計	665,250	▲ 300,367	364,882	1																			
																	7	D	-	17	-		2	-	東矢本地区都市再生事業計画作成事業	東矢本地区(新市街地)	市	市	直接	完了	260,698	23	~	25	H23	257,250		0	257,250	24年6月 調査測量設計業務発注。
																																			H24			195,523	▲ 195,523	
H25			0	0																																				
H26		▲ 48,242	0	▲ 48,242																																				
H27				0																																				
H28		▲ 13,485		▲ 13,485																																				
H29				0																																				
H30				0																																				
H31				0																																				
H32				0																																				
累計	257,250	▲ 61,727	195,523	0																																				
8	D	-	21	-	1	-	下水道事業(污水) 52.1ha	野蒜北部丘陵地区	市	市	直接	完了	116,619	24	~	28						H23															0	0	24年7月実施設計業務発注、3月完了。	
																						H24													58,500		7,088	51,412		
																	H25	1,049,625		0	1,049,625																			
																	H26			80,375	▲ 80,375	26年7月工事発注。																		
																	H27		▲ 946,163	0	▲ 946,163																			
																	H28				0	29年3月工事完了																		
																	H29		▲ 74,499		▲ 74,499																			
																	H30				0																			
																	H31				0																			
																	H32				0																			
																	累計	1,108,125	▲ 1,020,662	87,463	0																			
																	9	D	-	21	-	2	-	下水道事業(污水) 23.6ha	東矢本駅北地区	市	市	直接	完了	75,373	24	~	26	H23			0	0		24年7月実施設計業務発注、3月完了。
																																		H24	36,000		8,269	27,731		
H25	367,500		41,632	325,868																																				
H26		▲ 8,389	6,628	▲ 15,017	25年10月工事発注。																																			
H27		▲ 28,500		▲ 28,500	27年1月工事完了に伴い事業完了。																																			
H28		▲ 310,082		▲ 310,082																																				
H29				0																																				
H30				0																																				
H31				0																																				
H32				0																																				
累計	403,500	▲ 346,971	56,529	0																																				
10	D	-	23	-	1	-	東松島市防災集団移転促進事業(計画策定費)	野蒜地区、大曲浜地区、浜須賀地区、立沼地区、浜市・牛網地区、宮戸地区	市	市	直接	完了	254,225	23	~	26																		H23	96,750		0	96,750	24年5月調査測量設計業務発注。	
																																		H24	96,750		165,468	▲ 68,718		
																	H25			25,200	▲ 25,200	25年7月被災土地及び物件等調査業務発注。																		
																	H26			0	0																			
																	H27				0																			
																	H28		▲ 2,832		▲ 2,832																			
																	H29				0																			
																	H30				0																			
																	H31				0																			
																	H32				0																			
																	累計	193,500	▲ 2,832	190,668	0																			

11	D	-	23	-	2	-	東松島市防災 集団移転促進 事業(事業費)	野蒜地 区、大曲 浜地区、 浜須賀地 区、立沼 地区、浜 市・牛網 地区、宮 戸地区	市	市	直接	完了	33,097,687	24	~	32	H23			0	24年5月調査測量設計業務発注。25年1月造成工事発注。(工 事は25年度計画分も含む2ヶ年分を契約) 25年7月二次造成工事発注。 26年7月基盤整備工事発注。 27年6月公共施設整備工事発注。 28年5月公共施設整備工事発注。																			
																	H24	4,561,375		6,123,467		▲ 1,562,092																		
																	H25	9,545,200		8,201,245		1,343,955																		
																	H26	9,289,437	730,713	5,099,483		4,920,667																		
																	H27	4,082,524		2,784,496		1,298,028																		
																	H28	751,224		2,140,742		▲ 1,389,518																		
																	H29			903,069		▲ 903,069																		
																	H30			760,629		▲ 760,629																		
																	H31			122,207		▲ 122,207																		
																	H32			358,414		▲ 358,414																		
																	累計	28,229,760	730,713	26,493,752		2,466,721																		
																	19	D	-	1		-	1	-	道路事業 石巻工業港線 整備事業	大曲地区	市	市	直接	完了	989,840	24	~	30	H23			0	24年7月 道路測量、道路詳細設計、地質調査契約。 H25.12 用地測量契約 H26.7土地売買契約 H26.11改良工事契約 H27.11舗装工事契約 H28.11付帯工事契約	
																																			H24	59,200		19,413		39,787
H25	126,400		8,828	117,572																																				
H26	598,504	69,600	649,652	18,452																																				
H27			110,976	▲ 110,976																																				
H28			2,999	▲ 2,999																																				
H29		▲ 61,836		▲ 61,836																																				
H30				0																																				
H31				0																																				
H32				0																																				
累計	784,104	7,764	791,868	0																																				
20	D	-	1	-	2	-	道路事業 立沼・浜市線 整備事業	矢本・浜 市地区	市	市	直接	完了	3,981,709	24	~	30					H23																0	24年7月 道路測量、道路詳細設計、地質調査契約。 H25.12 用地測量契約 H26.1 一部用地取得済 H26.12 用地買収契約(立沼工区) H27.3 暫定盛土工事(立沼工 区) H27.7用地買収契約(牛網工区・浜市工区)H27.11改良工事契 約。 H28.用地買収契約(国有地:立沼工区・牛網工区・浜市工区)		
																					H24														145,600		55,782			89,818
																	H25	489,040		34,135	454,905																			
																	H26	923,040		307,083	615,957																			
																	H27	1,770,400		2,090,387	▲ 319,987																			
																	H28			41,856	▲ 41,856																			
																	H29			292,800	▲ 292,800																			
																	H30		▲ 142,712	198,348	▲ 341,060																			
																	H31				0																			
																	H32				0																			
																	累計	3,328,080	▲ 142,712	3,020,391	164,977																			
																	21	D	-	20	-	1	-	都市防災推進 事業(防災備 蓄施設整備)	大塩、赤 井、大曲、 矢本、小 松、小野、 牛網・浜 市、野蒜、 東名、宮 戸地区	市	市	直接	完了	37,386	24	~	32	H23			0		24年10月実施設計契約、25年2月工事完了。 25年6月実施設計契約、26年2月工事完了。 26年6月実施設計契約、26年12月工事完了。	
																																		H24	5,400		4,518			882
H25	18,900		18,090	810																																				
H26	5,463		5,431	32																																				
H27			0	0																																				
H28		▲ 1,724		▲ 1,724																																				
H29				0																																				
H30				0																																				
H31				0																																				
H32		4,248	4,064	184																																				
累計	29,763	2,524	32,103	184																																				
22	◆	D	-	20	-	1	-	都市防災推進 事業(防災備 蓄用品購入)	大塩、赤 井、大曲、 矢本、小 松、小野、 牛網・浜 市、野蒜、 東名、宮 戸地区	市	市	直接	完了	116,668	24	~																		29	H23			0		25年1月購入契約、同年3月納品完了。 25年6月購入契約、26年2月納品完了。 26年11月購入契約、27年3月納品完了。 27年12月購入契約、28年2月納品完了。 28年12月購入契約、29年2月納品完了。 29年12月購入契約、30年3月納品完了。
																																			H24	23,406		12,218		
																	H25	67,390		43,834	23,556																			
																	H26	23,724	▲ 13,578	20,506	▲ 10,360																			
																	H27			6,324	▲ 6,324																			
																	H28			6,506	▲ 6,506																			
																	H29			320	▲ 320																			
																	H30		▲ 7,608		▲ 7,608																			
																	H31				0																			
																	H32				0																			
																	累計	114,520	▲ 21,186	89,708	3,626																			

23	D	-	20	-	2	-	都市防災推進事業(復興まちづくり計画策定支援)	大塩、赤井、大曲、矢本、小松、小野、牛網・浜市、野蒜、東名、宮戸地区	市	市	直接	完了	169,561	24	~	25	H23			0	(A)事業:24年8月契約済み。H26年3月業務完了。 (B)事業:24年9月~12月に事業化詳細調査の4業務を発注。25 (B)事業:25年4月に事業化詳細調査の4業務を発注。26年3月 (B)事業:26年4月に事業化詳細調査の2業務を発注。26年9月 に25年度分事業終了。 に26年度分事業終了。		
																	H24	66,827		78,633		▲ 11,806	
																	H25	64,464		37,359		27,105	
																	H26		▲ 4,121	11,178		▲ 15,299	
																	H27					0	
																	H28					0	
																	H29					0	
																	H30					0	
																	H31					0	
																	H32					0	
累計	131,291	▲ 4,121	127,170	0																			
24	◆	D	-	20	-	2	-	都市防災推進事業(防災行政無線施設整備)	大塩、赤井、大曲、矢本、小松、小野、牛網・浜市、野蒜、東名、宮戸地区	市	市	直接	完了	103,370	24	~	27	H23			0	24年6月子局増設工事実施設計契約、25年3月工事完了。24年 7月子局停電時電源確保工事実施設計契約、25年3月工事契 約(工期:25年3月~26年3月、支払予定:26年4月)。 戸別受信機ダイポールアンテナ等整備4件	
																		H24	109,441		42,271		67,170
																		H25		▲ 26,745	40,425		▲ 40,425
																		H26		▲ 26,745	0		▲ 26,745
																		H27					0
																		H28					0
																		H29					0
																		H30					0
																		H31					0
																		H32					0
累計	109,441	▲ 26,745	82,696	0																			
25	◆	D	-	20	-	2	-	都市防災推進事業(復興まちづくり支援施設整備事業)	野蒜地区	市	市	直接	完了	11,025	24	~	26	H23			0	野蒜北部丘陵地において公共施設用地を造成後に実施予定。 整備方針検討業務26年12月発注、26年3月完了	
																		H24	24,000		0		24,000
																		H25			8,820		▲ 8,820
																		H26			0		0
																		H27		▲ 15,180			▲ 15,180
																		H28					0
																		H29					0
																		H30					0
																		H31					0
																		H32					0
累計	24,000	▲ 15,180	8,820	0																			
26	◆	D	-	21	-	1	-	下水道事業	大塩、赤井、大曲、矢本、小松、小野、牛網・浜市、野蒜、東名、宮戸地区	市	市	直接	完了	8,400	24	~	24	H23			0	24年10月業務継続計画策定業務発注、25年9月完了。	
																		H24	8,000		6,720		1,280
																		H25			0		0
																		H26		▲ 1,280	0		▲ 1,280
																		H27					0
																		H28					0
																		H29					0
																		H30					0
																		H31					0
																		H32					0
累計	8,000	▲ 1,280	6,720	0																			

27	D	-	21	-	3	-	下水道事業 (雨水)	赤井地 区、五味 倉地区、 大曲地区	市	市	直接	完了	8,997,227	24	~	32	H23			0	24年11月ポンプ場用地買収開始、25年2月完了。25年2月調整池用地買収開始(赤井地区)、25年3月完了。25年4月1日赤井、五味倉排水機場共同工事受委託契約締結。大曲排水機場は25年4月23日締結。 26年3月末赤井、五味倉、大曲排水機場建屋完成。26年7月1日稼働予定。26年2月大曲、赤井地区管渠実施設計発注。25年10月調整池用地買収開始(大曲地区)。 27年3月赤井、五味倉、大曲排水機場共同工事完了。26年8月五味倉地区管渠実施設計発注。27年3月管渠実施設計完了。 27年4月調整池用地買収(大曲地区)完了予定。 五味倉排水区管渠工事、大曲排水区調整池工事H27年10月契約。赤井排水区管渠工事H28年2月契約。 赤井排水区JR近接管渠実施設計発注。		
																	H24	2,441,250		258,895		2,182,355	
																	H25	1,725,000		1,309,393		415,607	
																	H26			294,013		▲ 294,013	
																	H27	2,459,559		1,343,475		1,116,084	
																	H28			40,889		▲ 40,889	
																	H29			2,556,296		▲ 2,556,296	
																	H30		34,647			34,647	
																	H31		87,463			▲ 379,669	
																	H32			381,046		▲ 381,046	
																	累計	6,625,809	122,110	6,651,139		96,780	
28	◆	D	-	21	-	3	-	下水道事業 (雨水)	赤井、大 曲、矢本、 小野、牛 網、浜市、 野蒜、東 名、宮戸 地区	市	市	直接	完了	26,535	24	~	25	H23			0	24年7月効率的な事業計画策定業務発注、明許繰越により25年度事業完了予定。 25年度繰越 業務委託 9月30日完了。	
																		H24	24,800		21,228		3,572
																		H25			0		0
																		H26		▲ 3,572	0		▲ 3,572
																		H27					0
																		H28					0
																		H29					0
																		H30					0
																		H31					0
																		H32					0
																		累計	24,800	▲ 3,572	21,228		0
29	◆	D	-	21	-	3	-	災害対策事業 (雨水排水対 策)	赤井、大 曲、矢本、 小野、牛 網、浜市、 野蒜、東 名、宮戸 地区	市	市	直接	完了	15,000	24	~	32	H23			0	24年6月19日の台風4号による大雨対応。 25年8月27日の大雨、同年9月15日の大雨、同年9月16日の台風18号による大雨、同年10月15日の台風26号による大雨対応。 26年10月6日台風18号による大雨、10月13日台風19号による大雨、10月14日台風19号による大雨対応。 27年9月11日台風18号による大雨対応。 8/23大雨対応、8/30大雨対応、9/9大雨対応	
																		H24	12,000		362		11,638
																		H25			589		▲ 589
																		H26			714		▲ 714
																		H27			169		▲ 169
																		H28			246		▲ 246
																		H29			156		▲ 156
																		H30			95		▲ 95
																		H31			470		▲ 470
																		H32			0		0
																		累計	12,000	0	2,801		9,199
30	D	-	22	-	1	-	都市公園事業 (津波防災緑 地基本設計事 業)	北上運 河、矢本・ 松ヶ島・ 東名運河 地区	市	市	直接	完了	13,965	24	~	24	H23			0	24年8月基本設計業務発注。 事業計画変更により完了。(☆D-23-2-22で引続き検討)		
																	H24	10,788		10,473		315	
																	H25			0		0	
																	H26			0		0	
																	H27					0	
																	H28		▲ 315			▲ 315	
																	H29					0	
																	H30					0	
																	H31					0	
																	H32					0	
																	累計	10,788	▲ 315	10,473		0	

33	D	-	1	-	1	-	道路事業(市街地相互の接続道路)	(主)奥松島松島公園線(洲崎)	県	県	直接	継続	5,217,000	24	~	33	H23			0	24年7月道路詳細設計契約。		
																	H24	549,475		14,029	535,446		
																	H25	387,500		49,612	337,888	25年11月軟弱地盤解析契約。25年12月用地測量契約。	
																	H26	688,975		403,061	285,914	26年10月道路改良工事契約。	
																	H27	1,034,625		▲ 220,310	1,254,935	-	
																	H28	0		717,794	▲ 717,794	債務工事を推進	
																	H29		4,713	988,056	▲ 983,343	債務工事を推進	
																	H30	460,287		1,148,320	▲ 688,033	債務工事を推進	
																	H31	387,500		195,371	192,129	改良工事の推進。	
																	H32	605,275	▲ 75,175	592,332	▲ 62,232	改良工事の推進。	
累計	4,113,637	▲ 70,462	3,888,265	154,910																			
34	D	-	1	-	2	-	道路事業(市街地相互の接続道路)	(主)奥松島松島公園線(宮戸)	県	県	直接	継続	5,560,000	24	~	33	H23			0	24年5月仮橋設計契約。24年6月橋梁予備設計契約。24年8月道路詳細設計,地質調査契約。24年10月仮橋設置工事契約。		
																	H24	582,025		209,767	372,258		
																	H25	193,750		74,482	119,268	25年11月橋梁詳細設計契約。12月用地測量契約。	
																	H26	82,150		309,274	▲ 227,124	27年3月橋梁下部工事契約及び軟弱地盤解析業務契約。	
																	H27	1,670,125		21,400	1,648,725	27年12月改良工事契約。28年3月道路修正設計業務契約。	
																	H28	0	558,000	778,329	▲ 220,329	道路改良工事を推進	
																	H29			696,661	▲ 696,661	29年6月護岸修正設計業務委託契約。	
																	H30			118,815	▲ 118,815	30年12月橋梁上部工工事契約	
																	H31	103,850		733,053	▲ 629,203	改良工事の推進。	
																	H32	1,119,100		1,021,201	97,899	改良工事の推進。	
累計	3,751,000	558,000	3,962,982	346,018																			
35	D	-	1	-	3	-	道路事業(市街地相互の接続道路)	矢本流留線	県	県	直接	完了	5,642,629	24	~	32	H23			0	25年2月、道路測量・道路詳細設計契約。		
																	H24	69,750		36,222	33,528		
																	H25	487,475		45,278	442,197	25年12月、道路用地測量・橋梁予備設計業務委託契約。	
																	H26	1,046,250		104,792	941,458	26年4月、用地買収開始。	
																	H27	2,573,000		314,407	2,258,593	27年6月、橋梁下部工工事契約。H28.2道路改良工事契約。	
																	H28		▲ 558,000	1,092,786	▲ 1,650,786	用地買収及び工事継続施工中。	
																	H29			610,245	▲ 610,245	用地買収及び工事継続施工中。	
																	H30			875,771	▲ 875,771	工事継続施行中。	
																	H31	348,750		736,365	▲ 387,615	工事継続施工中。	
																	H32	405,812		533,222	▲ 127,410	工事完了。	
累計	4,931,037	▲ 558,000	4,349,088	23,949																			
36	★	F	-	2	-	1	-	市街地復興効果促進事業	東松島市	市	市	直接	継続	14,692,872	24	~	33	H23			0		
																		H24	5,180,128		408,019	4,772,109	
																		H25	2,011,264		350,226	1,661,038	
																		H26	27,616		552,304	▲ 524,688	
																		H27	5,716,858		2,233,994	3,482,864	
																		H28	642,816		1,425,520	▲ 782,704	
																		H29		▲ 937,836	▲ 227,700	▲ 710,136	
																		H30			1,213,249	▲ 1,213,249	
																		H31		▲ 886,549	1,083,889	▲ 1,970,438	
																		H32		▲ 65,462	2,316,043	▲ 2,381,505	
累計	13,578,682	▲ 1,889,847	9,355,544	2,333,291																			
39	D	-	1	-	3	-	道路事業 東名・新東名線整備事業	東名地区	市	市	直接	完了	1,284,391	24	~	32	H23			0	24年11月 道路測量、道路詳細設計契約。		
																	H24	57,600		17,809	39,791		
																	H25	112,000		5,820	106,180	H25.12 用地測量契約	
																	H26	84,000		2,596	81,404	H26.6 用地測量契約	
																	H27	189,600		184,558	5,042	H27.9橋梁下部工事契約。H27.10改良工事契約。	
																	H28	441,600		298,987	142,613	H28.12橋梁下部工事契約。H29.1下部工及び改良工事契約。	
																	H29			212,301	▲ 212,301		
																	H30		142,712		142,712		
																	H31			60,326	▲ 60,326		
																	H32			243,245	▲ 243,245		
累計	884,800	142,712	1,025,642	1,870																			

40	D	-	2	-	1	-	道路事業(野蒜北部丘陵地区)	野蒜北部丘陵地区	市	市	直接	完了	13,895,461	24	~	28	H23			0	24年10月 URに区画整理事業として設計から施工までを一体で発注済。(H28年度分まで一括契約) 設計施工(事業計画変更に伴う変更契約による増) 設計施工(事業計画変更に伴う変更契約による増) 設計施工(事業計画変更に伴う変更契約による増)
																	H24	2,793,600	6,348,000	▲ 3,554,400	
																	H25	4,418,400	3,031,600	1,386,800	
																	H26	2,069,648	701,248	1,368,400	
																	H27	2,116,640	1,035,520	1,081,120	
																	H28		0	0	
																	H29	▲ 281,920		▲ 281,920	
																	H30			0	
																	H31			0	
																	H32			0	
累計	11,398,288	▲ 281,920	11,116,368	0																	
41	D	-	2	-	2	-	道路事業(東矢本駅北地区)	東矢本駅北地区	市	市	直接	完了	354,375	24	~	28	H23			0	24年12月 URに区画整理事業として設計から施工までを一体で発注済。(H27年度分まで一括契約) 設計施工(事業計画変更に伴う変更契約による増) 設計施工(事業計画変更に伴う変更契約による増) 設計施工(事業計画変更に伴う変更契約による増)
																	H24	211,200	345,600	▲ 134,400	
																	H25	134,400	0	134,400	
																	H26		0	0	
																	H27		▲ 62,100	62,100	
																	H28		▲ 62,100	▲ 62,100	
																	H29			0	
																	H30			0	
																	H31			0	
																	H32			0	
累計	345,600	▲ 62,100	283,500	0																	
42	D	-	4	-	4	-	災害公営住宅整備事業(東矢本駅北、矢本西、野蒜北部丘陵、宮戸、牛網地区)	東矢本駅北、矢本西、野蒜北部丘陵、宮戸、牛網地区	市	市	直接	完了	2,760,274	24	~	28	H23			0	防災集団移転事業、土地区画整理事業にて用地取得済み。 ※造成事業費と建設戸数を確定後に事業費按分予定。 東矢本駅北(I期)用地買収・用地造成 東矢本駅北(II期・III期・IV期)用地買収・用地造成 東矢本駅北(IV期)用地買収・用地造成 野蒜北部丘陵地区、矢本西、牛網、宮戸用地取得
																	H24	3,445,526	0	3,445,526	
																	H25	▲ 124,727	239,973	▲ 364,700	
																	H26		748,300	▲ 748,300	
																	H27	▲ 61,531	438,717	▲ 500,248	
																	H28		988,249	▲ 988,249	
																	H29	▲ 844,029		▲ 844,029	
																	H30			0	
																	H31			0	
																	H32			0	
累計	3,445,526	▲ 1,030,287	2,415,239	0																	
43	D	-	4	-	5	-	災害公営住宅整備事業(赤井地区)	赤井地区	市	市	直接	完了	3,153,200	24	~	27	H23			0	集合54戸 民間買取事業2者とH25. 3協定締結:実施設計着手。 H26.3.17川前二完成、H26.3.24川前四番完成(民間買取事業) H26.4 入居 川前二・川前四番管理開始 H27.8入居。赤井柳の目北管理開始。
																	H24			0	
																	H25	1,564,074	1,028,752	535,322	
																	H26	1,439,075	0	1,439,075	
																	H27		24,107	1,998,504	
																	H28			▲ 1,974,397	
																	H29			0	
																	H30	▲ 268,207	▲ 268,208	1	
																	H31			0	
																	H32			0	
累計	3,003,149	▲ 244,100	2,759,048	1																	
44	D	-	4	-	6	-	災害公営住宅整備事業(小松谷地地区)	小松谷地地区	市	市	直接	完了	3,480,237	24	~	25	H23			0	集合156戸 民間買取事業とH24. 11協定締結:H25.3建築工事着手。 H26.3.17建築工事完了(民間買取事業) H26.4 入居 管理開始
																	H24			0	
																	H25	3,084,067	3,045,207	38,860	
																	H26	▲ 3,714	0	▲ 3,714	
																	H27	▲ 21,013		▲ 21,013	
																	H28	▲ 14,133		▲ 14,133	
																	H29			0	
																	H30			0	
																	H31			0	
																	H32			0	
累計	3,084,067	▲ 38,860	3,045,207	0																	

45	◆	D	-	4	-	2	-	1	災害公営住宅 駐車場整備事 業(鳴瀬給食 センター跡地)	鳴瀬給食 センター 跡地	市	市	直接	完了	5,142	24	~	25	H23			0	建築物と一体に整備(県委託:H26.3まで)	
																			H24	2,160		2,160		0
																			H25		1,953	1,953		0
																			H26			0		0
																			H27					0
																			H28					0
																			H29					0
																			H30					0
																			H31					0
																			H32					0
累計	2,160	1,953	4,113	0																				
46		D	-	17	-	3	-		被災市街地復 興土地区画整 理事業(野蒜 北部丘陵地 区)	野蒜北部 丘陵地区	市	市	直接	完了	18,518,340	24	~	28	H23			0	24年10月 URIに区画整理事業として設計から施工までを一体で 発注済。(H28年度分まで一括契約)	
																			H24	6,043,500		10,410,750		▲ 4,367,250
																			H25	3,770,250		2,234,775		1,535,475
																			H26	2,001,030		606,855		1,394,175
																			H27	3,169,425		636,374		2,533,051
																			H28			0		0
																			H29		▲ 1,095,451			▲ 1,095,451
																			H30					0
																			H31					0
																			H32					0
累計	14,984,205	▲ 1,095,451	13,888,754	0																				
47		D	-	17	-	4	-		被災市街地復 興土地区画整 理事業(東矢 本駅北地区)	東矢本駅 北地区	市	市	直接	完了	1,308,412	24	~	28	H23			0	24年12月 URIに区画整理事業として設計から施工までを一体で 発注済。(H27年度分まで一括契約)	
																			H24	1,260,750		1,165,500		95,250
																			H25			0		0
																			H26			0		0
																			H27			▲ 184,191		184,191
																			H28		▲ 279,441			▲ 279,441
																			H29					0
																			H30					0
																			H31					0
																			H32					0
累計	1,260,750	▲ 279,441	981,309	0																				
48		D	-	20	-	3	-		都市防災推進 事業(復興まち づくり土地利 用計画策定)	大曲浜・ 浜須賀・ 立沼・牛 網浜市・ 野蒜・宮 戸地区	市	市	直接	完了	183,742	24	~	28	H23			0	24年9月基本計画策定発注。24年10月基礎資料作成業務発 注。 被災市街地検討、土地価格調査、復興事業管理業務発注。 土地価格調査、復興事業管理業務発注。 土地価格調査、復興事業管理業務発注。	
																			H24	147,000		84,074		62,926
																			H25			34,987		▲ 34,987
																			H26			11,446		▲ 11,446
																			H27			7,299		▲ 7,299
																			H28					0
																			H29		▲ 9,194			▲ 9,194
																			H30					0
																			H31					0
																			H32					0
累計	147,000	▲ 9,194	137,806	0																				
49		D	-	21	-	4	-		下水道事業 (雨水)	渋抜、野 蒜地区	市	市	直接	完了	13,868,915	24	~	32	H23			0	25年3月基本設計発注。 26年3月末基本設計完了。 26年4月ポンプ場実施設計発注。26年4月野蒜北部丘陵地区実 施設計発注、27年2月完了。26年7月野蒜北部丘陵地区工事発 注。26年8月野蒜地区(旧市街地)管渠実施設計発注。26年7月 ポンプ場(渋抜地区)用地買収開始、27年2月完了。 野蒜排水区管渠工事H27年9月契約。野蒜・渋抜排水区ポン プ場工事をH27年9月に下水道事業団と協定締結。 野蒜第3ポンプ場工事をH29年3月に下水道事業団と協定締 結。	
																			H24	170,250		47,433		122,817
																			H25	3,376,500		0		3,376,500
																			H26	0		572,251		▲ 572,251
																			H27	4,633,921		1,056,971		3,576,950
																			H28	2,887,251		2,247,526		639,725
																			H29			2,866,176		▲ 2,866,176
																			H30		▲ 666,237	710,403		▲ 1,376,640
																			H31			1,285,044		▲ 1,285,044
																			H32			0		0
累計	11,067,922	▲ 666,237	8,785,804	1,615,881																				

50	D	-	21	-	5	-	下水道事業 (污水)	小松谷地 地区	市	市	直接	完了	33,357	24	~	25	H23			0	24年11月災害公営住宅への管渠工事を発注、3月完成、4月1日供用開始したことから事業は完了。																				
																	H24	27,750		25,018		2,732																			
																	H25			0		0																			
																	H26		▲ 2,732	0		▲ 2,732																			
																	H27					0																			
																	H28					0																			
																	H29					0																			
																	H30					0																			
																	H31					0																			
																	H32					0																			
																	累計	27,750	▲ 2,732	25,018		0																			
																	54	D	-	1		-	4	-	道路事業 台前・亀岡線 整備事業	野蒜地区	市	市	直接	完了	1,177,000	24	~	32	H23			0	25年1月 道路測量、道路詳細設計契約。 H25.7 地質調査契約。 H27.1 橋梁修正設計契約 H27.9橋梁下部工事契約。 H28.10橋梁下部工事契約。H28.11橋梁下部工事契約。H28.12		
																																			H24	68,000		26,976		41,024	
H25	192,000		6,961	185,039																																					
H26	114,400		7,560	106,840																																					
H27	143,200		111,006	32,194																																					
H28	314,400		307,136	7,264																																					
H29			162,658	▲ 162,658																																					
H30			55,448	▲ 55,448																																					
H31	109,600		41,446	68,154																																					
H32			168,695	▲ 168,695																																					
累計	832,000	109,600	887,886	53,714																																					
55	◆	D	-	4	-	3	-	災害公営住宅 駐車場整備事 業(小野駅前 土地区画整理 地区)	小野駅前 土地区画 整理地内	市	市	直接	完了	4,420	25	~					25														H23			0		民間買取事業 H25.7建築工事着手と一体整備(H25. 2協定締結) H26.3.24工事完了(民間買取事業) H26.4 入居 管理開始	
																																			H24			2,362			▲ 2,362
																	H25	3,536		1,174		2,362																			
																	H26			0		0																			
																	H27					0																			
																	H28					0																			
																	H29					0																			
																	H30					0																			
																	H31					0																			
																	H32					0																			
																	累計	3,536	0	3,536		0																			
																	56	◆	D	-		4	-	6	-	災害公営住宅 駐車場整備事 業(小松谷地 地区)	小松谷地 地区	市	市	直接	完了	73,218	25	~	25	H23			0		民間買取事業 H25.3建築工事着手と一体整備(H24. 12協定締結) H26.3.17工事完了(民間買取事業) H26.4 入居 管理開始
																																				H24			43,756		
H25	73,522		14,818	58,704																																					
H26		▲ 14,948	0	▲ 14,948																																					
H27				0																																					
H28				0																																					
H29				0																																					
H30				0																																					
H31				0																																					
H32				0																																					
累計	73,522	▲ 14,948	58,574	0																																					
57	D	-	4	-	7	-	災害公営住宅 整備事業(東 矢本駅北地 区)	東矢本駅 北地区	市	市	直接	完了	6,336,942	24	~	28					H23																	0	計画273戸 H25.3.7URへ14条要請、H25.3.基本設計発注。 H25.9建築工事着手 第Ⅰ期 H26.11入居 管理開始 第Ⅱ期 H27.11入居 管理開始 第Ⅲ期・第Ⅳ期一次H28.5入居 管理開始		
																					H24															327,798		64,641		263,157	
																	H25	1,510,031		744,206	765,825																				
																	H26	1,510,031		0	1,510,031																				
																	H27			1,815,238	▲ 1,815,238																				
																	H28	2,719,758	▲ 522,795	2,920,738	▲ 723,775																				
																	H29				0																				
																	H30				0																				
																	H31				0																				
																	H32				0																				
																	累計	6,067,618	▲ 522,795	5,544,823	0																				

58	◆	D	-	4	-	7	-	1	災害公営住宅 駐車場整備事業(東矢本駅 北地区)	東矢本駅 北地区	市	市	直接	完了	5,280	25	~	28	H23			0	0	URへ14条要請、基本設計中。 (第1期47戸の建築工事と一体整備) URへ14条要請、設計中 第I期 H26.11入居 管理開始																				
																			H24			0	0																					
																			H25	12,245		4,224	8,021																					
																			H26			0	0																					
																			H27				0																					
																			H28		▲ 8,021		▲ 8,021																					
																			H29				0																					
																			H30				0																					
																			H31				0																					
																			H32				0																					
																			累計	12,245	▲ 8,021	4,224	0																					
																			59		D	-	4		-	8	-		災害公営住宅 整備事業(矢 本西地区)	矢本西地 区	市	市	直接	完了	704,777	24	~	27	H23			0	0	設計委託調整中(H25.9予定) H26.3.20東松島市工務店協同組合と基本協定締結 H27.3 変更協定締結 H27.6 入居予定 管理開始
																																							H24	14,875		0	14,875	
H25	144,375		0	144,375																																								
H26	461,420		0	461,420																																								
H27			616,679	▲ 616,679																																								
H28		▲ 3,991		▲ 3,991																																								
H29				0																																								
H30				0																																								
H31				0																																								
H32				0																																								
累計	620,670	▲ 3,991	616,679	0																																								
60		D	-	4	-	9	-		災害公営住宅 整備事業(宮 戸地区)	宮戸地区	市	市	直接	完了	402,200	24	~	27						H23																	0	0	設計委託調整中(H25.9予定) H26.3.20東松島市工務店協同組合と基本協定締結 H27.3 変更協定締結 H27.6 入居予定 H27.6 入居予定 管理開始	
																								H24															47,337		0	47,337		
																			H25	504,000		0	504,000																					
																			H26		▲ 199,412	0	▲ 199,412																					
																			H27			351,925	▲ 351,925																					
																			H28				0																					
																			H29				0																					
																			H30				0																					
																			H31				0																					
																			H32				0																					
																			累計	551,337	▲ 199,412	351,925	0																					
																			61		D	-	4	-	10	-		災害公営住宅 整備事業(小 野駅前南地 区)	小野駅前 土地区画 整理地内	市	市	直接	完了	715,471	25	~	28	H23			0	0		H25.10設計発注予定 H25.12住宅実施設計業務委託 H27.3 建築工事発注(2工区) H27.12 入居 管理開始
																																						H24			0	0		
H25	240,406		2,250	238,156																																								
H26	234,919		669,882	▲ 434,963																																								
H27	284,576		2,551	282,025																																								
H28		▲ 85,218		▲ 85,218																																								
H29				0																																								
H30				0																																								
H31		▲ 48,647	▲ 48,647	0																																								
H32				0																																								
累計	759,901	▲ 133,865	626,036	0																																								
62		D	-	4	-	11	-		災害公営住宅 整備事業(野 蒜北部丘陵 地区)	野蒜北部 丘陵地区	市	市	直接	完了	3,402,780	25	~	29																				H23			0	0	URと基本計画策定の検討中。(土地利用含む) H25.12URと基本計画策定(H25.12~H26.7) H26.11基本設計発注(H26.11~H27.10) H28.1 URと仮譲渡契約締結	
																																						H24			0	0		
																			H25	317,572		15,998	301,574																					
																			H26			35,144	▲ 35,144																					
																			H27			2,926,289	▲ 2,926,289																					
																			H28		1,809,979		1,809,979																					
																			H29	1,459,583	▲ 609,702		849,881																					
																			H30				0																					
																			H31				0																					
																			H32				0																					
																			累計	1,777,155	1,200,277	2,977,431	1																					

63	D	-	21	-	6	-	下水道事業 (污水)	矢本西地区、小野地区	市	市	直接	完了	51,906	24	~	26	H23			0	24年3月委託業務発注、完了。			
																	H24	15,750		10,001		5,749		
																	H25	145,500		28,929		116,571	25年度繰越工事 26年6月末工事完了、事業完了	
																	H26		▲ 122,320	0		▲ 122,320		
																	H27					0		
																	H28					0		
																	H29					0		
																	H30					0		
																	H31					0		
																	H32					0		
																	累計	161,250	▲ 122,320	38,930		0		
																	H23					0		25年3月基本設計発注。
H24	70,500		18,713	51,787																				
H25	1,669,500		0	1,669,500	26年3月末基本設計完了。 26年6月調整池用地買収開始、27年3月用地取得完了。26年9月実施設計発注、27年3月完了。 下街道排水区管渠工事、調整池工事H28年2月契約。																			
H26			81,084	▲ 81,084																				
H27	202,745		1,425,294	▲ 1,222,549																				
H28	114,477		5,584	108,893																				
H29		327,372	62,580	264,792																				
H30		68,364	311,192	▲ 242,828																				
H31			497,367	▲ 497,367																				
H32				0																				
累計	2,057,222	395,736	2,401,814	51,144																				
H23				0		H25.7 設計発注 H25.12用地測量 H26.3一部用地取得、物件補償済 H26.11 国交省共同施工分契約 H27.8 改良工事契約。 H28.11 舗装工事契約。																		
H24				0																				
H25	124,160		42,606	81,554																				
H26	149,840		18,042	131,798																				
H27			83,081	▲ 83,081																				
H28			86,818	▲ 86,818																				
H29			1,175	▲ 1,175																				
H30				0																				
H31				0																				
H32				0																				
累計	274,000	0	231,722	42,278																				
71	◆	D	-	22	-		1	-	1	防災公園事業 基本計画策定費	矢本海浜緑地地区	県	県	直接	完了	14,109	25	~	27	H23			0	25年6月公園基本設計契約。 27年2月公園基本設計完了
						H24																	0	
						H25														16,000		8,280	7,720	
						H26																3,007	▲ 3,007	
						H27																0	0	
						H28																0	0	
						H29															▲ 4,713		▲ 4,713	
						H30																	0	
						H31																	0	
						H32																	0	
						累計														16,000	▲ 4,713	11,287	0	
						74														★	F	-	4	
H24				0																				
H25	518,012		8,360	509,652																				
H26			664	▲ 664																				
H27			27,743	▲ 27,743																				
H28			87,951	▲ 87,951																				
H29			2,223	▲ 2,223																				
H30		0	80,179	▲ 80,179																				
H31		▲ 108,176	949	▲ 109,125																				
H32			116,471	▲ 116,471																				
累計	518,012	▲ 108,176	324,540	85,296																				

75	D	-	1	-	6	-	道路事業 大茂倉線整備 事業	新東名・ 中下地区	市	市	直接	完了	571,900	25	~	30	H23			0	H25.10 調査測量設計業務契約 H26.10 改良工事契約 H27.1 改良舗装工事契約 H28.2 舗装工事(北工区)契約 H29.12改良舗装工事(南工区)契約 H29.1用地買収契約 H29.3 電柱移設工事契約	
																	H24			0		
																	H25	272,400		29,390		243,010
																	H26	180,800	4,320	103,956		81,164
																	H27			122,998		▲ 122,998
																	H28			75,640		▲ 75,640
																	H29			1,364		▲ 1,364
																	H30			441		▲ 441
																	H31					0
																	H32					0
累計	453,200	4,320	333,789	123,731																		
76	D	-	4	-	12	-	災害公営住宅 整備事業(牛 網地区)	牛網地区	市	市	直接	完了	517,885	25	~	27	H23			0	H26.3.20東松島市工務店協同組合と基本協定締結 H27.3 変更協定締結 H27.6 入居予定 H27.6 入居予定 管理開始	
																	H24			0		
																	H25	19,250		0		19,250
																	H26	404,250		0		404,250
																	H27	31,587		453,149		▲ 421,562
																	H28		▲ 1,938			▲ 1,938
																	H29					0
																	H30					0
																	H31					0
																	H32					0
累計	455,087	▲ 1,938	453,149	0																		
77	D	-	15	-	1	-	東松島市津波 復興拠点事業 (東矢本駅北 地区)	東矢本駅 北地区	市	市	直接	完了	1,768,880	25	~	28	H23			0	■土木基本設計等策定業務発注済。委託期間26年3月~27年 1月。 ■津波復興拠点整備事業用地鑑定業務委託 26年3月完了。 ■実施設計発注済。委託期間26年12月~28年2月。 ■用地買収開始。27年2月~。 ■H27.7契約、H28.12完了予定 H29.3 事業完了	
																	H24			0		
																	H25	26,250		9,136		17,114
																	H26	396,876	3,000	203,364		196,512
																	H27	1,312,988		936,467		376,521
																	H28		▲ 204,284	177,692		▲ 381,976
																	H29		▲ 208,171			▲ 208,171
																	H30					0
																	H31					0
																	H32					0
累計	1,736,114	▲ 409,455	1,326,659	0																		
79	D	-	4	-	13	-	災害公営住宅 整備事業(矢 本地区)	矢本地区	市	市	直接	完了	998,160	25	~	27	H23			0	H26.8セキスイハイム東北棟と基本協定締結 H28.3 入居 管理開始	
																	H24			0		
																	H25			0		0
																	H26	1,043,000		0		1,043,000
																	H27			935,180		▲ 935,180
																	H28		▲ 107,821			▲ 107,821
																	H29					0
																	H30		▲ 61,789	▲ 61,790		1
																	H31					0
																	H32					0
累計	1,043,000	▲ 169,610	873,390	0																		
80	D	-	15	-	2	-	東松島市津波 復興拠点事業	野蒜地区	市	市	直接	完了	1,932,247	25	~	28	H23			0	基本設計等策定業務発注済。委託期間26年3月~26年12月。 ■実施設計発注済。委託期間26年12月~27年11月。 ■H27.9契約、H28.12完了予定 H29.3 事業完了	
																	H24			0		
																	H25	45,000		19,220		25,780
																	H26	81,000		54,521		26,479
																	H27	1,672,617		1,184,151		488,466
																	H28		▲ 98,233	191,293		▲ 289,526
																	H29		▲ 251,199			▲ 251,199
																	H30					0
																	H31					0
																	H32					0
累計	1,798,617	▲ 349,432	1,449,185	0																		

81	◆	D	-	23	-	2	-	1	東松島市防災 集団移転促進 事業(防災盛 土事業)	大曲地 区、浜須 賀地区、 牛網・浜 市地区、 野蒜地区	市	市	直接	完了	1,229,000	25	~	30	H23				0	26年2月用地調査業務。 26年4月設計業務発注。26年6月造成工事発注。 27年8月造成工事発注。 28年6月造成工事発注。																				
																			H24				0																					
																			H25	133,600		324	133,276																					
																			H26	849,600		728,102	121,498																					
																			H27			73,023	▲ 73,023																					
																			H28			23,605	▲ 23,605																					
																			H29			75,252	▲ 75,252																					
																			H30			18,351	▲ 18,351																					
																			H31				0																					
																			H32				0																					
																			累計	983,200	0	918,657	64,543																					
																			82	◆	D	-	23		-	2	-	2	東松島市防災 集団移転促進 事業(移転元 地利用促進)	大曲地 区、浜須 賀地区、 牛網・浜 市地区、 野蒜地区	市	市	直接	完了	824,572	25	~	27	H23				0	26年2月造成工事発注。 26年9月造成工事発注。 27年7月造成工事発注。
																																							H24				0	
H25	750,400		210,919	539,481																																								
H26			356,210	▲ 356,210																																								
H27			82,685	▲ 82,685																																								
H28		▲ 90,744	9,542	▲ 100,286																																								
H29				0																																								
H30				0																																								
H31				0																																								
H32				0																																								
累計	750,400	▲ 90,744	659,356	300																																								
90	◆	D	-	4	-	1	-	1	災害公営住宅 駐車場整備事 業(矢本東保 育所移転跡 地)	矢本東保 育所移転 跡地	市	市	直接	完了	4,778	26	~	26						H23																		0	H27.1入居 駐車場供用開始	
																								H24																		0		
																			H25			0	0																					
																			H26	2,702	1,120	3,822	0																					
																			H27				0																					
																			H28				0																					
																			H29				0																					
																			H30				0																					
																			H31				0																					
																			H32				0																					
																			累計	2,702	1,120	3,822	0																					
																			91	◆	D	-	4	-	5	-	1	災害公営住宅 駐車場整備事 業(赤井地区)	赤井地区	市	市	直接	完了	9,150	25	~	27	H23				0		H26.3.17川前二完成、H26.3.24川前四番完成(民間買取事業) H26.4入居 川前二、川前四番駐車場供用開始
																																						H24				0		
H25	9,600		7,320	2,280																																								
H26		▲ 2,280	0	▲ 2,280																																								
H27				0																																								
H28				0																																								
H29				0																																								
H30				0																																								
H31				0																																								
H32				0																																								
累計	9,600	▲ 2,280	7,320	0																																								
92		D	-	5	-	1	-	-	災害公営住宅 家賃低廉化事 業	東松島市	市	市	直接	完了	4,439,608	26	~	32																				H23				0	管理開始(H26.4小野駅前北、小野中央、小松南、川前二、川前 四番、H27.1町浦住宅) 管理開始(H27.6矢本西、牛網、宮戸、H27.8柳の目北、H27.11 東矢本駅北第Ⅱ期、H27.12小野駅前南、H28.3小松沢田前) 管理開始(H28.5東矢本駅北第Ⅲ期・第Ⅳ期一次、H28.6東矢本 駅北第Ⅳ期二次)	
																																						H24				0		
																			H25			0	0																					
																			H26	242,035		170,364	71,671																					
																			H27	292,384		357,871	▲ 65,487																					
																			H28	638,989		641,471	▲ 2,482																					
																			H29	798,437	775,453	762,111	811,779																					
																			H30		662,225	797,685	▲ 135,460																					
																			H31		475,129	662,225	▲ 187,096																					
																			H32			483,858	▲ 483,858																					
																			累計	1,971,845	1,912,807	3,875,585	9,067																					

93	D	-	6	-	1	-	東日本大震災特別家賃低減事業	東松島市	市	市	直接	完了	593,872	26	~	32	H23				0	管理開始(H26.4小野駅前北、小野中央、小松南、川前二、川前四番、H27.1町浦住宅) 管理開始(H27.6矢本西、牛網、宮戸、H27.8柳の目北、H27.11東矢本駅北第Ⅱ期、H27.12小野駅前南、H28.3小松沢田前) 管理開始(H28.5東矢本駅北第Ⅲ期・第Ⅳ期一次、H28.6東矢本駅北第Ⅳ期二次)	
																	H24				0		
																	H25			0	0		
																	H26	31,186	48,242	28,500	50,928		
																	H27	1,690		49,668	▲ 47,978		
																	H28	84,739		74,284	10,455		
																	H29	78,897	76,428	82,098	73,227		
																	H30		67,944	77,317	▲ 9,373		
																	H31		56,274	67,944	▲ 11,670		
																	H32			64,394	▲ 64,394		
累計	196,512	248,888	444,205	1,195																			
94	D	-	17	-	5	-	大曲浜地区都市再生事業計画作成事業	大曲浜地区	市	市	直接	完了	196,586	26	~	27	H23				0	26年4月調査設計業務発注。	
																	H24				0		
																	H25				0		
																	H26	148,875		147,439	1,436		
																	H27				0		
																	H28		▲ 1,436		▲ 1,436		
																	H29				0		
																	H30				0		
																	H31				0		
																	H32				0		
累計	148,875	▲ 1,436	147,439	0																			
95	◆	D	-	20	-	2	-	震災遺構保存活用可能性調査事業	野蒜、浜市地区	市	市	直接	完了	21,060	26	~	26	H23				0	26年9月保存活用可能性調査発注。27年3月完了。
																		H24				0	
																		H25				0	
																		H26	17,798	▲ 950	16,848	0	
																		H27				0	
																		H28				0	
																		H29				0	
																		H30				0	
																		H31				0	
																		H32				0	
累計	17,798	▲ 950	16,848	0																			
101	◆	D	-	4	-	8	-	災害公営住宅駐車場整備事業(矢本西地区)	矢本西地区	市	市	直接	完了	8,000	26	~	27	H23				0	H27.3 変更協定締結 H27.6 入居 管理開始
																		H24				0	
																		H25				0	
																		H26	3,200		0	3,200	
																		H27	3,200		6,400	▲ 3,200	
																		H28				0	
																		H29				0	
																		H30				0	
																		H31				0	
																		H32				0	
累計	6,400	0	6,400	0																			
102	◆	D	-	4	-	9	-	災害公営住宅駐車場整備事業(宮戸地区)	宮戸地区	市	市	直接	完了	4,400	26	~	27	H23				0	H27.3 変更協定締結 H27.6 入居 管理開始
																		H24				0	
																		H25				0	
																		H26	800		0	800	
																		H27	2,720		3,520	▲ 800	
																		H28				0	
																		H29				0	
																		H30				0	
																		H31				0	
																		H32				0	
累計	3,520	0	3,520	0																			

103	◆	D	-	4	-	10	-	1	災害公営住宅 駐車場整備事業 (小野駅前南 地区)	小野駅前 土地区画 整理地内	市	市	直接	完了	3,600	27	~	28	H23				0	H27.3 1工区村上工務店、2工区千葉工務店と基本協定締結 H27.12 入居 管理開始
																			H24				0	
																			H25				0	
																			H26			0	0	
																			H27	2,880		2,880	0	
																			H28				0	
																			H29				0	
																			H30				0	
																			H31				0	
																			H32				0	
																			累計	2,880	0	2,880	0	
104	◆	D	-	4	-	12	-	1	災害公営住宅 駐車場整備事業 (牛網地区)	牛網地区	市	市	直接	完了	5,800	26	~	27	H23				0	H27.3 変更協定締結 H27.6 入居 管理開始
																			H24				0	
																			H25				0	
																			H26	1,600		0	1,600	
																			H27	3,040		4,640	▲ 1,600	
																			H28				0	
																			H29				0	
																			H30				0	
																			H31				0	
																			H32				0	
																			累計	4,640	0	4,640	0	
105		D	-	17	-	6	-		被災市街地復 興土地区画整 理事業(大曲 浜地区)	大曲浜地 区	市	市	直接	完了	2,214,700	26	~	31	H23				0	27年1月実施設計業務発注。 27年7月造成工事発注。 28年5月造成工事発注。
																			H24				0	
																			H25				0	
																			H26	84,150		58,320	25,830	
																			H27	728,534		612,354	116,180	
																			H28	681,981		461,788	220,193	
																			H29	33,915	132,444	272,518	▲ 106,159	
																			H30			159,530	▲ 159,530	
																			H31			8,223	▲ 8,223	
																			H32				0	
																			累計	1,528,580	132,444	1,572,733	88,291	
106		D	-	21	-	8	-		下水道事業 (マンホール嵩 上げ)	野蒜地区	市	市	直接	完了	167,280	27	~	30	H23				0	H28年2月に宮城県とマンホール嵩上げ工事に関する協定を締結。 H28年7月に宮城県とマンホール嵩上げ工事に関する協定を締結。
																			H24				0	
																			H25				0	
																			H26			0	0	
																			H27	125,460		5,062	120,398	
																			H28			0	0	
																			H29			7,915	▲ 7,915	
																			H30			6,185	▲ 6,185	
																			H31				0	
																			H32				0	
																			累計	125,460	0	19,162	106,298	
107		D	-	22	-	1	-		都市公園事業 (防災公園:整 備費)	矢本海浜 緑地地区	県	県	直接	完了	467,936	26	~	31	H23				0	27年3月公園実施設計契約。 28年2月公園造成工事契約。
																			H24				0	
																			H25				0	
																			H26	24,000		18,403	5,597	
																			H27	180,895		▲ 567	181,462	
																			H28	146,056		87,582	58,474	
																			H29			170,949	▲ 170,949	
																			H30			73,765	▲ 73,765	
																			H31			818	▲ 818	
																			H32				0	
																			累計	350,951	0	350,950	1	

108	◆	D	-	22	-	1	-	2	広場整備事業	矢本海浜緑地地区	県	県	直接	完了	818,217	26	~	31	H23			0	0	27年3月公園実施設計契約。 28年2月公園造成工事契約。																				
																			H24			0	0																					
																			H25			0	0																					
																			H26	38,400		29,447	8,953																					
																			H27	344,398		4,782	339,616																					
																			H28	271,775		77,973	193,802																					
																			H29			275,945	▲ 275,945																					
																			H30			114,609	▲ 114,609																					
																			H31			151,816	▲ 151,816																					
																			H32				0																					
																			累計	654,573	0	654,572	1																					
																			110		D	-	21		-	9	-		下水道事業(污水)	野蒜処理分区	市	市	直接	完了	212,806	27	~	29	H23			0	0	実施設計業務を発注し、H27年10月に業務完了。 28年7月下水道管渠工事契約。
																																							H24			0	0	
H25			0	0																																								
H26			0	0																																								
H27	21,525		6,980	14,545																																								
H28	138,079		148,342	▲ 10,263																																								
H29			3,898	▲ 3,898																																								
H30				0																																								
H31				0																																								
H32				0																																								
累計	159,604	0	159,220	384																																								
112		D	-	2	-	3	-		道路事業(大曲浜地区)	大曲浜地区	市	市	直接	完了	932,000	27	~	31						H23																	0	0	27年7月造成工事発注。 28年5月造成工事発注。	
																								H24																	0	0		
																			H25			0	0																					
																			H26			0	0																					
																			H27	192,860	411,124	125,869	478,115																					
																			H28			404,072	▲ 404,072																					
																			H29	54,246	87,369	58,030	83,585																					
																			H30			86,830	▲ 86,830																					
																			H31			10,179	▲ 10,179																					
																			H32				0																					
																			累計	247,106	498,493	684,980	60,619																					
																			113	◆	D	-	17	-	6	-	1	大曲浜地区雨水排水対策事業	大曲浜地区	市	市	直接	完了	2,113,074	27	~	31	H23			0	0		27年7月造成工事発注。 28年5月造成工事発注。
																																						H24			0	0		
H25			0	0																																								
H26			0	0																																								
H27	1,038,896	608,656	958,953	688,599																																								
H28			287,314	▲ 287,314																																								
H29	42,907		67,870	▲ 24,963																																								
H30			71,812	▲ 71,812																																								
H31			▲ 1,184	1,184																																								
H32				0																																								
累計	1,081,803	608,656	1,384,765	305,694																																								
115		D	-	22	-	2	-		都市公園整備事業(防災公園:用地費)	矢本海浜緑地地区	県	県	直接	完了	827	27	~	28																				H23			0	0	H28.1 用地買収開始	
																																						H24			0	0		
																			H25			0	0																					
																			H26			0	0																					
																			H27	551		551	0																					
																			H28			0	0																					
																			H29			0	0																					
																			H30			0	0																					
																			H31			0	0																					
																			H32			0	0																					
																			累計	551	0	551	0																					

116	◆	D	-	22	-	1	-	3	広場整備事業 (用地費)	矢本海浜 緑地地区	県	県	直接	完了	76,378	27	~	28	H23				0	H28.1 用地買収開始
																			H24				0	
																			H25				0	
																			H26				0	
																			H27	61,102		61,102	0	
																			H28				0	
																			H29				0	
																			H30				0	
																			H31				0	
																			H32				0	
累計	61,102	0	61,102	0																				
118		D	-	4	-	14	-		災害公営住宅 整備事業(柳 の目西・野蒜 高台西地区)	柳の目 西・野蒜 高台西地 区	市	市	直接	完了	3,390,825	28	~	30	H23				0	H31.3完成。入居開始
																			H24				0	
																			H25				0	
																			H26				0	
																			H27				0	
																			H28				0	
																			H29	2,966,971		2,966,971	2,966,971	
																			H30			2,929,235	▲ 2,929,235	
																			H31				0	
																			H32				0	
累計	0	2,966,971	2,929,235	37,736																				
125		D	-	21	-	10	-		下水道事業 (污水)鳴瀬桜 華小学校	小野地区	市	市	直接	完了	20,544	30	~	31	H23				0	
																			H24				0	
																			H25				0	
																			H26				0	
																			H27				0	
																			H28				0	
																			H29	7,800		7,800	7,800	
																			H30	7,608		2,583	5,025	
																			H31			11,131	▲ 11,131	
																			H32				0	
累計	0	15,408	13,714	1,694																				
128		D	-	5	-	2	-		災害公営住宅 家賃低廉化事 業(補助率変 更分)	東松島市	市	市	直接	完了	443,741	31	~	32	H23				0	
																			H24				0	
																			H25				0	
																			H26				0	
																			H27				0	
																			H28				0	
																			H29				0	
																			H30	163,053		163,053	163,053	
																			H31	206,730		122,775	83,955	
																			H32	61,214		308,222	▲ 247,008	
累計	0	430,997	430,997	0																				
		市町村 交付分		各年度 別合計		H23	1,047,731	0	0	1,047,731														
		市町村 交付分		各年度 別合計		H24	28,369,380	0	27,786,137	583,243														
		市町村 交付分		各年度 別合計		H25	38,948,233	0	21,080,595	17,867,638														
		市町村 交付分		各年度 別合計		H26	22,490,519	0	12,455,827	10,034,692														
		市町村 交付分		各年度 別合計		H27	30,199,829	0	26,994,906	3,204,923														
		市町村 交付分		各年度 別合計		H28	9,484,839	0	13,034,285	▲ 3,549,446														
		市町村 交付分		各年度 別合計		H29	2,467,985	0	8,196,534	▲ 5,728,549														
		市町村 交付分		各年度 別合計		H30	0	0	7,058,159	▲ 7,058,159														
		市町村 交付分		各年度 別合計		H31	0	0	4,390,527	▲ 4,390,527														
		市町村 交付分		各年度 別合計		H32	0	0	4,327,981	▲ 4,327,981														
		市町村 交付分		各年度 別合計		163,654,801	市町村交付分 計	133,008,516	0	125,324,951	7,683,565													

都道県 交付分	各年度 別合計	H23	0	0	0	0
		H24	1,201,250	0	260,018	941,232
		H25	1,602,737	0	186,012	1,416,725
		H26	1,879,775	0	868,648	1,011,127
		H27	5,864,696	0	209,108	5,655,588
		H28	417,831	0	2,842,415	▲ 2,424,584
		H29	0	0	2,744,079	▲ 2,744,079
		H30	460,287	0	2,411,459	▲ 1,951,172
		H31	840,100	▲ 108,176	1,818,372	▲ 1,086,448
		H32	2,130,187	▲ 75,175	2,263,226	▲ 208,214
		18,309,392	都道県交付分 計	14,396,863	▲ 183,351	13,603,337
市町村 都道県 計	各年度 別合計	H23	1,047,731	0	0	1,047,731
		H24	29,570,630	0	28,046,155	1,524,475
		H25	40,550,970	0	21,266,607	19,284,363
		H26	24,370,294	0	13,324,475	11,045,819
		H27	36,064,525	0	27,204,014	8,860,511
		H28	9,902,670	0	15,876,700	▲ 5,974,030
		H29	2,467,985	0	10,940,613	▲ 8,472,628
		H30	460,287	0	9,469,618	▲ 9,009,331
		H31	840,100	▲ 108,176	6,208,899	▲ 5,476,975
		H32	2,130,187	▲ 75,175	6,591,207	▲ 4,536,195
		181,964,193	合計	147,405,379	▲ 183,351	138,928,288

(様式2E)

東松島市

復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 環境省

令和3年3月末時点

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
																年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)
31	E-1-1-	低炭素社会 対応型浄化槽集 中導入事業	赤井、大 曲、矢本、 小松、大 塩、小野、 牛網、浜 市、野蒜、 東名、宮 戸地区	市	市	直接	完了	61,150	24 ~ 27	H23				0	24年度分交付完了。人槽区分により交付額が異なり、設置基 数の集計の結果、国費分が不足し単独費で補てんしたことから 全額執行した。 25年度60基設置完了 25年度25基設置完了 27年度14基設置完了、事業完了				
										H24	12,112		12,113	▲1					
										H25	18,840		17,663	1,177					
										H26	7,455		7,433	22					
										H27	7,455		4,038	3,417					
										H28				0					
										H29				0					
										H30				0					
										H31				0					
										H32				0					
										累計	45,862	0	41,247	4,615					
												市町村 交付分	各年度 別合計	H23		0	0	0	0
										H24	12,112			0		12,113	▲1		
										H25	18,840			0		17,663	1,177		
H26	7,455	0	7,433	22															
H27	7,455	0	4,038	3,417															
H28	0	0	0	0															
H29	0	0	0	0															
H30	0	0	0	0															
H31	0	0	0	0															
H32	0	0	0	0															
61,150	市町村交付分 計	45,862	0	41,247	4,615														
		都道府 県交付分	各年度 別合計	H23	0	0	0	0											
H24	0			0	0	0													
H25	0			0	0	0													
H26	0			0	0	0													
H27	0			0	0	0													
H28	0			0	0	0													
H29	0			0	0	0													
H30	0			0	0	0													
H31	0			0	0	0													
H32	0			0	0	0													
0	都道府県交付分 計			0	0	0	0												
				市町村 都道府 県計	各年度 別合計	H23	0	0	0	0									
H24	12,112					0	12,113	▲1											
H25	18,840					0	17,663	1,177											
H26	7,455	0	7,433			22													
H27	7,455	0	4,038			3,417													
H28	0	0	0			0													
H29	0	0	0			0													
H30	0	0	0			0													
H31	0	0	0			0													
H32	0	0	0			0													
61,150	合計	45,862	0			41,247	4,615												