

(様式1)

## 南三陸町 復興交付金事業計画 令和4年度進捗状況報告 総括表

令和5年3月末時点

(単位:千円)

南三陸町 交付分	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	1,375	0
H24	22,763,476	6,546,628	
H25	30,940,463	41,400,255	
H26	18,020,744	14,861,930	
H27	14,116,907	16,755,310	
H28	11,500,407	3,858,256	
H29	3,019,799	3,591,220	
H30	60,306	2,218,311	
R1	0	1,055,649	
R2	0	▲ 719,838	
R3	0	▲ 241,045	
R4	0	▲ 7,122	
合計	100,423,477	89,319,554	

(単位:千円)

<参考>	復興交付金基金の状況				
	基金残高 A+B-C-D	交付額累計 A	利息額累計 B	取崩額累計 C	国庫返還額累計 D
	0	100,423,477	0	89,319,554	11,103,923

(単位:千円)

<参考> 都道県交付分 (うち、当該市町 村分)	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	73,700	0
H24	1,851,799	393,754	
H25	3,734,771	1,151,671	
H26	3,428,711	4,756,854	
H27	4,532,211	2,047,393	
H28	686,411	3,561,835	
H29	531,198	792,091	
H30	605,002	1,094,030	
R1	10,850	318,204	
R2	0	161,083	
R3	0	15,705	
R4	0	0	
合計	15,454,653	14,292,620	

## &lt;交付実績&gt;

(単位:千円)

区分	交付実績 A+B-C-D	交付済額 (令和2年度事業分まで) A	事業間流用増減額 (令和4年度事業分まで) B	単年度型事業 執行残額 C	基金型事業 国庫返還済額 D
市町村交付分	89,319,554	100,423,477	0	0	11,103,923
都道県交付分	14,292,620	15,454,653	▲ 706,786	0	455,247
合計	103,612,174	115,878,130	▲ 706,786	0	11,559,170

※令和2年度までの交付額、令和4年度までの事業間流用増減額から、執行残額として国庫に返還した金額を減じた額。

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
1	A-4-1-	埋蔵文化財発掘調査事業	南三陸町 全域	町	町	直接	完了	20,000	H24～R1	H23				0	
										H24	9,000		294	8,706	
										H25			0	0	
										H26			2,009	▲ 2,009	H26.6 戸倉(西戸・在郷)、歌津(泊浜)発掘調査開始 (ほ場整備関係)
										H27			3,986	▲ 3,986	H26.8 調査完了 H27.6 南三陸町内埋蔵文化財発掘調査
										H28	6,000		984	5,016	H28.2 発掘調査報告、印刷製本業務 H29.2 南三陸町内埋蔵文化財発掘調査
										H29			236	▲ 236	H29.3 発掘調査報告、印刷製本業務
										H30			0	0	
										R1			88	▲ 88	R2.3 南三陸町内埋蔵文化財発掘調査
										R2				0	
										R3			0	0	
										R4					
										累計	15,000	0	7,597	7,403	
										9	A-4-1-	埋蔵文化財発掘調査事業	南三陸町 全域	県	県
H24	2,870		1,078	1,792											
H25			626	▲ 626	25年4月～26年3月 分布調査・試掘(一部成果品完成)										
H26			433	▲ 433	26年4月～27年3月 分布調査・試掘(一部成果品完成)										
H27			220	▲ 220	27年4月～28年3月 分布調査・試掘(一部成果品完成)										
H28			85	▲ 85	28年4月～29年3月 分布調査・試掘(一部成果品完成)										
H29			80	▲ 80	29年4月～30年3月 分布調査・試掘(一部成果品完成)										
H30				0											
R1				0											
R2				0											
R3															
R4															
累計	2,870	0	2,522	348											
95	A-2-1-	志津川小学校 学校施設環境 改善事業	志津川地 区	町	町	直接	完了	63,508	H25～H27						
										H24				0	
										H25	12,298	▲ 5,135	7,135	28	H26.1 調査設計業務契約締結、H26.3完了
										H26			0	0	
										H27	35,175		34,325	850	H27.7 工事発注、H28.3 工事完了
										H28				0	
										H29				0	
										H30				0	
										R1				0	
										R2				0	
										R3					
										R4					
										累計	47,473	▲ 5,135	41,460	878	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
96	A	-	2	-	2	-	志津川中学校 学校施設環境 改善事業	志津川地 区	町	町	直接	完了	33,367	H25 ~ H26	H23				0	H26.1 調査設計業務契約締結、H26.3完了
															H24				0	
															H25	12,674	▲ 3,609	8,862	203	
															H26	21,153	▲ 7,973	13,030	150	
															H27				0	
															H28				0	
															H29				0	
															H30				0	
															R1				0	
															R2				0	
															R3					
															R4					
															累計	33,827	▲ 11,582	21,892	353	
101	A	-	1	-	1	-	戸倉小学校校 舎新築事業	戸倉地区	町	町	直接	完了	207,658	H26 ~ H27	H23				0	
															H24				0	
															H25				0	
															H26	77,468		155,743	▲ 78,275	
															H27	78,275			78,275	
															H28				0	
															H29				0	
															H30				0	
															R1				0	
															R2				0	
															R3					
															R4					
															累計	155,743	0	155,743	0	
102	A	-	1	-	2	-	戸倉小学校屋 内運動場新築 事業	戸倉地区	町	町	直接	完了	13,056	H26 ~ H27	H23				0	H26.8 工事発注 H27.8 工事完了
															H24				0	
															H25				0	
															H26	4,746		9,791	▲ 5,045	
															H27	5,045			5,045	
															H28				0	
															H29				0	
															H30				0	
															R1				0	
															R2				0	
															R3					
															R4					
															累計	9,791	0	9,791	0	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
127	◆	A	-	2	-	2	-	1			直接	完了	52,089	H26 ~ H26	H23				0	H26.9 工事発注、H27.3 工事完了
															H24				0	
															H25				0	
															H26	80,339	▲ 38,668	40,662	1,009	
															H27				0	
															H28				0	
															H29				0	
															H30				0	
															R1				0	
															R2				0	
															R3					
															R4					
															累計	80,339	▲ 38,668	40,662	1,009	
128	◆	A	-	2	-	1	-	1		直接	完了	99,124	H27 ~ H27	H23				0	H27.7 工事発注、H28.3 工事完了	
														H24				0		
														H25				0		
														H26				0		
														H27	79,299		77,350	1,949		
														H28				0		
														H29				0		
														H30				0		
														R1				0		
														R2				0		
														R3						
														R4						
														累計	79,299	0	77,350	1,949		
137		A	-	2	-	3	-			直接	完了	72,309	H25 ~ H27	H23				0	H26.1 調査設計業務契約締結、H26.3完了 H27.7 工事発注、H28.3 工事完了	
														H24				0		
														H25		5,135	5,115	20		
														H26				0		
														H27	43,070		42,038	1,032		
														H28				0		
														H29				0		
														H30				0		
														R1				0		
														R2				0		
														R3						
														R4						
														累計	43,070	5,135	47,153	1,052		

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
	1	2	3	4	5														
138	◆	A	-	2	-	3	-	1		直接	完了	52,721	H27 ~ H27	H23				0	H27.7 工事発注、H28.3 工事完了
														H24				0	
														H25				0	
														H26				0	
														H27	42,176		41,140	1,036	
														H28				0	
														H29				0	
														H30				0	
														R1				0	
														R2				0	
														R3					
														R4					
														累計	42,176	0	41,140	1,036	
145		A	-	2	-	4	-		直接	完了	17,374	H25 ~ H26	H23				0	H26.1 調査設計業務契約締結、H26.3完了 H26.9 工事発注、H27.3 工事完了	
													H24				0		
													H25	3,609		3,528	81		
													H26	7,973		7,883	90		
													H27				0		
													H28				0		
													H29				0		
													H30				0		
													R1				0		
													R2				0		
													R3						
													R4						
													累計	0	11,582	11,411	171		
146	◆	A	-	2	-	4	-	1	直接	完了	48,335	H26 ~ H26	H23				0	H26.9 工事発注、H27.3 工事完了	
													H24				0		
													H25				0		
													H26	38,668		37,732	936		
													H27				0		
													H28				0		
													H29				0		
													H30				0		
													R1				0		
													R2				0		
													R3						
													R4						
													累計	0	38,668	37,732	936		

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
										H23	0	0	0	0	
										H24	9,000	0	294	8,706	
										H25	24,972	0	24,640	332	
										H26	183,706	0	266,850	▲ 83,144	
										H27	283,040	0	198,839	84,201	
										H28	6,000	0	984	5,016	
										H29	0	0	236	▲ 236	
										H30	0	0	0	0	
										R1	0	0	88	▲ 88	
										R2	0	0	0	0	
										R3	0	0	0	0	
										R4	0	0	0	0	
								679,541	市町村交付分 計		506,718	0	491,931	14,787	
										H23	0	0	0	0	
										H24	2,870	0	1,078	1,792	
										H25	0	0	626	▲ 626	
										H26	0	0	433	▲ 433	
										H27	0	0	220	▲ 220	
										H28	0	0	85	▲ 85	
										H29	0	0	80	▲ 80	
										H30	0	0	0	0	
										R1	0	0	0	0	
										R2	0	0	0	0	
										R3	0	0	0	0	
										R4	0	0	0	0	
								3,827	都道府県交付分 計		2,870	0	2,522	348	
										H23	0	0	0	0	
										H24	11,870	0	1,372	10,498	
										H25	24,972	0	25,266	▲ 294	
										H26	183,706	0	267,283	▲ 83,577	
										H27	283,040	0	199,059	83,981	
										H28	6,000	0	1,069	4,931	
										H29	0	0	316	▲ 316	
										H30	0	0	0	0	
										R1	0	0	88	▲ 88	
										R2	0	0	0	0	
										R3	0	0	0	0	
										R4	0	0	0	0	
								683,368	合計		509,588	0	494,453	15,135	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
84	B	-	3	-	1	-	歌津地区子育て拠点整備事業(保育所・子育て支援センター)	歌津地区(児童福祉施設)	県	町	間接	完了	155,105	H25 ~ H27	H23				0	設計業務完了後、H26建設工事予定 H26.8実施設計契約。H27.3実施設計完了。 H27.6建設工事契約。H28.2工事完了。
															H24				0	
															H25	6,763		0	6,763	
															H26		6,763	▲ 6,763		
															H27	109,565	109,565	0		
															H28				0	
															H29				0	
															H30				0	
															R1				0	
															R2				0	
															R3				0	
															R4				0	
															累計	116,328	0	116,328	0	
85	B	-	3	-	2	-	戸倉地区子育て拠点整備事業(子育て支援センター)	戸倉地区(児童福祉施設)	県	町	間接	完了	15,037	H25 ~ H27	H23				0	H25設計業務完了後、H26建設工事予定 H26.5実施設計契約。H26.9実施設計完了。H26.12建設工事契約。 H28.1工事完了。
															H24				0	
															H25	267		0	267	
															H26	5,014	11,277	▲ 6,263		
															H27	5,996	0	5,996		
															H28				0	
															H29				0	
															H30				0	
															R1				0	
															R2				0	
															R3				0	
															R4				0	
															累計	11,277	0	11,277	0	
86	B	-	3	-	3	-	戸倉地区子育て拠点整備事業(放課後児童クラブ)	戸倉地区(児童福祉施設)	県	町	間接	完了	25,911	H25 ~ H27	H23				0	H25設計業務完了後、H26建設工事予定 H26.5実施設計契約。H26.9実施設計完了。H26.12建設工事契約。 H28.1工事完了。
															H24				0	
															H25	410		0	410	
															H26	7,679	17,273	▲ 9,594		
															H27	9,184	0	9,184		
															H28				0	
															H29				0	
															H30				0	
															R1				0	
															R2				0	
															R3				0	
															R4				0	
															累計	17,273	0	17,273	0	

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
										H23	0	0	0	0	
										H24	0	0	0	0	
										H25	0	0	0	0	
										H26	0	0	0	0	
										H27	0	0	0	0	
										H28	0	0	0	0	
										H29	0	0	0	0	
										H30	0	0	0	0	
										R1	0	0	0	0	
										R2	0	0	0	0	
										R3	0	0	0	0	
										R4	0	0	0	0	
								0	市町村交付分 計		0	0	0	0	
										H23	0	0	0	0	
										H24	0	0	0	0	
										H25	7,440	0	0	7,440	
										H26	12,693	0	35,313	▲ 22,620	
										H27	124,745	0	109,565	15,180	
										H28	0	0	0	0	
										H29	0	0	0	0	
										H30	0	0	0	0	
										R1	0	0	0	0	
										R2	0	0	0	0	
										R3	0	0	0	0	
										R4	0	0	0	0	
								196,053	都道府県交付分 計		144,878	0	144,878	0	
										H23	0	0	0	0	
										H24	0	0	0	0	
										H25	7,440	0	0	7,440	
										H26	12,693	0	35,313	▲ 22,620	
										H27	124,745	0	109,565	15,180	
										H28	0	0	0	0	
										H29	0	0	0	0	
										H30	0	0	0	0	
										R1	0	0	0	0	
										R2	0	0	0	0	
										R3	0	0	0	0	
										R4	0	0	0	0	
								196,053	合計		144,878	0	144,878	0	



No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
10	C	-	1	-	1	-	農山漁村地域 復興基盤総合 整備事業 (復興整備実 施計画)	南三陸地 区	県	県	直接	完了	41,499	H23 ~ H24	H23	36,500		0	36,500	24年5月、基本計画策定業務発注。25年3月、完成。
															H24	5,000		41,498	▲ 36,498	
															H25				0	
															H26				0	
															H27				0	
															H28				0	
															H29		▲ 1		▲ 1	
															H30				0	
															R1				0	
															R2				0	
															R3				0	
															R4				0	
															累計	41,500	▲ 1	41,498	1	
															11	C	-	1	-	
H24	159,000		92,220	66,780																
H25	522,000		413,461	108,539																
H26	1,601,250		987,224	614,026																
H27			367,545	▲ 367,545																
H28	215,100		462,625	▲ 247,525																
H29	228,948	15,552	279,442	▲ 34,942																
H30	225,000	8,250	283,879	▲ 50,629																
R1		120,899	95,926	24,973																
R2			113,652	▲ 113,652																
R3				0																
R4				0																
累計	2,951,298	144,701	3,095,974	25																
19	◆	C	-	6	-	10	漁港集落防災 機能強化調査 事業	歌津地区 (石浜、稲 淵、館 浜)、戸倉 地区(藤 浜、寺浜)	町	町	直接	完了	101,701	H24 ~ H26						H23
															H24	100,436	▲ 19,075	84,504	▲ 3,143	
															H25			▲ 10,848	10,848	
															H26				0	
															H27				0	
															H28				0	
															H29				0	
															H30				0	
															R1				0	
															R2				0	
															R3				0	
															R4				0	
															累計	100,436	▲ 19,075	73,656	7,705	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
26	C	-	6	-	1	漁港施設機能 強化事業(① 港漁港)	港漁港	県	町	間接	完了	29,526	H24 ~ H28	H23				0	24年11月、嵩上げ工事(第1期)発注。
														H24	14,963		14,612	351	
														H25			0	0	26年3月、嵩上げ工事(第1期)完了。残工事(第2期(舗装・嵩上げ工事))有り(発注予定)。
														H26	10,851		7,532	3,319	H26.7工事(舗装)発注、H26.11工事(舗装)完了
														H27				0	
														H28				0	
														H29		▲ 3,670		▲ 3,670	
														H30				0	
														R1				0	
														R2				0	
														R3				0	
														R4				0	
累計	25,814	▲ 3,670	22,144	0															
27	C	-	6	-	2	漁港施設機能 強化事業(② 田浦漁港)	田浦漁港	県	町	間接	完了	34,843	H24 ~ R3	H23				0	25年1月、嵩上げ工事(第1期)発注。
														H24	15,291		15,291	0	
														H25			0	0	26年3月、嵩上げ工事(第1期)完了。残工事(第2期(舗装・嵩上げ工事))有り(発注予定)。
														H26	7,416		5,866	1,550	H26.7工事(舗装)発注、H26.11工事(舗装)完了
														H27				0	
														H28	3,424			3,424	
														H29				0	
														H30				0	
														R1				0	防潮堤構造変更重変協議
														R2			4,974	▲ 4,974	
														R3				0	R3完了
														R4				0	
累計	26,131	0	26,131	0															
28	C	-	6	-	3	漁港施設機能 強化事業(③ ばなな漁港)	ばなな漁港	県	町	間接	完了	35,966	H24 ~ H30	H23				0	24年12月、嵩上げ工事(第1期)発注。
														H24	32,700		31,632	1,068	
														H25			▲ 19,441	19,441	26年2月、嵩上げ工事(第1期)完了。残工事(第2期(舗装・嵩上げ工事))有り(発注予定)。
														H26			0	0	
														H27			4,863	▲ 4,863	27年10月、残工事(第2期(舗装・嵩上げ工事))完了
														H28				0	
														H29				0	
														H30			9,920	▲ 9,920	30年11月、舗装・嵩上げ工事完了
														R1				0	
														R2		▲ 5,726		▲ 5,726	
														R3				0	
														R4				0	
累計	32,700	▲ 5,726	26,974	0															

No.	事業番号				事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
29	C	-	6	-	4	-	漁港施設機能 強化事業(④) 寄木漁港	寄木漁港	県	町	間接	完了	15,038	H24 ~ H29	H23			0	25年1月、嵩上げ工事(第1期)発注。	
															H24	9,611		7,527	2,084	
															H25			0	0	26年3月、嵩上げ工事(第1期)完了。残工事(第2期(舗装・嵩上
															H26			0	0	
															H27			0	0	
															H28	1,667		1,036	631	28.8工事契約
															H29				0	完了
															H30				0	
															R1				0	
															R2				0	
															R3				0	
															R4				0	
															累計	11,278	0	8,563	2,715	
30	C	-	6	-	5	-	漁港施設機能 強化事業(⑤) 葎の浜漁港	葎の浜漁港	県	町	間接	完了	42,409	H24 ~ R2	H23			0	24年11月、嵩上げ工事(第1期)発注。	
															H24	18,275		9,272	9,003	
															H25			0	0	26年3月、嵩上げ工事(第1期)完了。残工事(第2期(舗装・嵩上
															H26			0	0	
															H27			0	0	
															H28	7,805		14,835	▲ 7,030	28.8工事契約 29.9完成予定
															H29				0	
															H30				0	
															R1				0	防潮堤用地買収
															R2		5,726	4,998	728	防潮堤工事完成
															R3				0	
															R4				0	
															累計	26,080	5,726	29,105	2,701	
31	C	-	6	-	6	-	漁港施設機能 強化事業(⑥) 清水漁港	清水漁港	県	町	間接	完了	9,868	H24 ~ H28	H23			0	25年9月、嵩上げ工事(第1期)発注。	
															H24	9,957		0	9,957	
															H25			5,943	▲ 5,943	26年3月、嵩上げ工事(第1期)完了。残工事(第2期(舗装・嵩上
															H26			0	0	
															H27			0	0	
															H28			1,458	▲ 1,458	
															H29		▲ 2,556		▲ 2,556	
															H30				0	
															R1				0	
															R2				0	
															R3				0	
															R4				0	
															累計	9,957	▲ 2,556	7,401	0	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
32	C	-	6	-	7	漁港施設機能 強化事業(⑦ 荒砥漁港)	荒砥漁港	県	町	間接	完了	18,110	H24 ~ R2	H23				0	24年11月、嵩上げ工事(第1期)発注。
														H24	13,038		7,320	5,718	
														H25			1,012	▲ 1,012	26年2月、嵩上げ工事(第1期)完了。残工事(第2期(舗装・嵩上
														H26			0	0	
														H27				0	
														H28	544			544	未発注
														H29				0	
														H30				0	
														R1				0	
														R2			3,719	▲ 3,719	防潮堤工事完成
														R3				0	
														R4				0	
														累計	13,582	0	12,051	1,531	
33	C	-	6	-	8	漁港施設機能 強化事業(⑧ 平磯漁港)	平磯漁港	県	町	間接	完了	12,873	H24 ~ H25	H23				0	25年1月、嵩上げ工事(第1期)発注。
														H24	9,678		10,363	▲ 685	
														H25			▲ 709	709	26年2月、嵩上げ工事(第1期)完了。残工事(第2期(嵩上げ工
														H26			0	0	
														H27				0	
														H28				0	
														H29		▲ 24		▲ 24	
														H30				0	
														R1				0	
														R2				0	
														R3				0	
														R4				0	
														累計	9,678	▲ 24	9,654	0	
34	C	-	6	-	9	漁港施設機能 強化事業(⑨ 津の宮漁港)	津の宮漁港	県	町	間接	完了	18,683	H24 ~ H29	H23				0	24年11月、嵩上げ工事(第1期)発注。
														H24	14,012		13,884	128	
														H25			▲ 1,390	1,390	26年2月、嵩上げ工事(第1期)完了。残工事(第2期(舗装・嵩上
														H26			▲ 75	75	
														H27				0	
														H28				0	
														H29				0	
														H30				0	
														R1				0	
														R2				0	
														R3				0	
														R4				0	
														累計	14,012	0	12,419	1,593	

No.	事業番号				事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
35	C	-	6	-	10	-	漁港施設機能 強化事業(⑩) 藤浜漁港	藤浜漁港	県	町	間接	完了	5,162	H24 ~ R2	H23			0	24年11月、嵩上げ工事(第1期)発注。
															H24	2,785	2,785	0	
															H25		▲ 567	567	26年2月、嵩上げ工事(第1期)完了。残工事(第2期(舗装・嵩上
															H26		0	0	
															H27			0	
															H28	1,086		1,086	未発注
															H29			0	
															H30			0	
															R1			0	
															R2		1,078	▲ 1,078	集落道工事
															R3			0	
															R4			0	
累計	3,871	0	3,296	575															
36	C	-	6	-	11	-	漁港施設機能 強化事業(⑪) 石浜漁港	石浜漁港	県	町	間接	完了	18,153	H24 ~ H29	H23			0	25年1月、嵩上げ工事(第1期)発注。
															H24	13,614	12,102	1,512	
															H25		▲ 14	14	26年3月、嵩上げ工事(第1期)完了。残工事(第2期(舗装・嵩上
															H26		0	0	
															H27			0	
															H28			0	
															H29			0	
															H30			0	
															R1			0	
															R2			0	
															R3			0	
															R4			0	
累計	13,614	0	12,088	1,526															
37	C	-	6	-	12	-	漁港施設機能 強化事業(⑫) 稲淵漁港	稲淵漁港	県	町	間接	完了	9,481	H24 ~ H25	H23			0	25年1月、嵩上げ工事(第1期)発注。
															H24	15,687	7,111	8,576	
															H25		0	0	26年3月、嵩上げ工事(第1期)完了。残工事(第2期(舗装・嵩上
															H26		0	0	
															H27			0	
															H28			0	
															H29		▲ 8,576	▲ 8,576	
															H30			0	
															R1			0	
															R2			0	
															R3			0	
															R4			0	
累計	15,687	▲ 8,576	7,111	0															

No.	事業番号				事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
38	C	-	6	-	13	-	漁港施設機能 強化事業(⑬) 館浜漁港	県	町	間接	完了	21,693	H24 ~ H29	H23				0	25年1月、嵩上げ工事(第1期)発注。 26年3月、嵩上げ工事(第1期)完了。残工事(第2期(舗装・嵩上 28.8工事契約 29.8完成予定
														H24	7,385		5,925	1,460	
														H25			0	0	
														H26			0	0	
														H27				0	
														H28	8,884		8,468	416	
														H29				0	
														H30				0	
														R1				0	
														R2				0	
														R3				0	
														R4				0	
														累計	16,269	0	14,393	1,876	
39	◆ C	-	1	-	2	-	農地整備推進 支援事業 南三陸地 区	県	県	直接	完了	16,993	H24 ~ H25	H23				0	24年10月、ワークショップ企画運営業務発注。 25年4月課題検討業務発注, 6月ワークショップ企画運営業務発注
														H24	8,080		7,872	208	
														H25	6,240		5,723	517	
														H26				0	
														H27				0	
														H28				0	
														H29		▲ 725		▲ 725	
														H30				0	
														R1				0	
														R2				0	
														R3				0	
														R4				0	
														累計	14,320	▲ 725	13,595	0	
41	C	-	7	-	1	-	水産加工場等 施設整備事業 志津川・ 歌津・戸 倉地区	町	町	直接	完了	6,444,200	H24 ~ H29	H23				0	H25.9 第2次補助金交付決定 H26.8 第3次補助金交付決定 H28.3 第4次補助金交付決定 H30.3 事業完了
														H24	1,306,210		755,538	550,672	
														H25	2,598,325		359,840	2,238,485	
														H26			1,453,838	▲ 1,453,838	
														H27	526,810		1,708,631	▲ 1,181,821	
														H28		▲ 14,850		14,850	
														H29		▲ 1,980		1,980	
														H30				0	
														R1				0	
														R2				0	
														R3				0	
														R4				0	
														累計	4,431,345	0	4,261,017	170,328	

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
	1	2	3	4	5	6																
42	◆	C	-	7	-	1	-	1	持続可能な 海・山づくり事業	志津川・ 歌津・戸 倉・入谷 地区	町	町	直接	完了	2,000	H24 ~ H24	H23			0		
																	H24	1,600		1,596		4
																	H25					0
																	H26					0
																	H27					0
																	H28					0
																	H29					0
																	H30					0
																	R1					0
																	R2					0
																	R3					0
																	R4					0
																	累計	1,600	0	1,596		4
43	◆	C	-	7	-	2	-	1	サケの遡上す る町づくり事業	志津川地 区	町	町	直接	完了	84,190	H24 ~ H25	H23			0		
																	H24	67,352		62,210		5,142
																	H25			0		0
																	H26					0
																	H27					0
																	H28					0
																	H29					0
																	H30					0
																	R1					0
																	R2					0
																	R3					0
																	R4					0
																	累計	67,352	0	62,210		5,142
H25.12 基本設計完了																						
44	◆	C	-	7	-	3	-	1	衛生管理型市 場構想推進事 業	志津川地 区	町	町	直接	完了	31,400	H24 ~ H25	H23			0		
																	H24	25,120		25,032		88
																	H25			0		0
																	H26					0
																	H27					0
																	H28					0
																	H29					0
																	H30					0
																	R1					0
																	R2					0
																	R3					0
																	R4					0
																	累計	25,120	0	25,032		88
H25.10 基本設計完了																						

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
63	C	-	7	-	2	シロサケふ化 場整備事業	志津川地 区	町	町	直接	完了	676,526	H25 ~ H27	H23				0	H26.2 実施設計契約締結 H26.9 実施設計完了。H26.12 建設工事発注。H27.1 施工監 H27.10 建設工事及び施工監理完了
														H24				0	
														H25	23,818		13,545	10,273	
														H26	483,576		488,250	▲ 4,674	
														H27			0	0	
														H28				0	
														H29				0	
														H30				0	
														R1				0	
														R2				0	
														R3				0	
														R4				0	
														累計	507,394	0	501,795	5,599	
														64	C	-	7	-	
H24				0															
H25	33,531		33,075	456															
H26	1,055,703		1,049,700	6,003															
H27			0	0															
H28			0	0															
H29				0															
H30				0															
R1				0															
R2				0															
R3				0															
R4				0															
累計	1,089,234	0	1,082,775	6,459															
93	C	-	4	-	1	被災地域農業 復興総合支援 事業(田の浦 地区農業機械 施設整備事 業)	田の浦地 区	県	町	間接	完了	15,615	H25 ~ H26						H23
														H24				0	
														H25	17,169		11,709	5,460	
														H26				0	
														H27				0	
														H28				0	
														H29				0	
														H30				0	
														R1		▲ 5,458		▲ 5,458	
														R2				0	
														R3				0	
														R4				0	
														累計	17,169	▲ 5,458	11,709	2	



(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
94	C	-	4	-	2	-	被災地域農業復興総合支援事業(きく生産施設等整備事業)	波伝谷・在郷・田尻畑地区等	県	町	間接	完了	45,498	H25～H26	H23				0	H26.3～8 農業施設建設、H26.6～7 収穫機械導入 H25年度分契約済額の訂正等
															H24				0	
															H25	84,144		33,432	50,712	
															H26			691	▲ 691	
															H27		▲ 49,500		▲ 49,500	
															H28				0	
															H29				0	
															H30				0	
															R1		▲ 521		▲ 521	
															R2				0	
															R3				0	
															R4				0	
累計															84,144	▲ 50,021	34,123	0		
97	◆	C	-	7	-	1	水産加工場用地塩水取配水施設整備事業	志津川地区	町	町	直接	完了	113,950	H25～H28	H23				0	H26.2 調査設計・実施設計契約締結 H26.12 調査設計・実施設計完了 H27.6 建設工事、H27.7 施工監理 H29.2 ポンプ計装改造・配管切り回し工事(追加分) H29.3 完
															H24				0	
															H25	5,040		9,504	▲ 4,464	
															H26	45,335		0	45,335	
															H27	40,784		79,047	▲ 38,263	
															H28			1,296	▲ 1,296	
															H29				0	
															H30				0	
															R1				0	
															R2				0	
															R3				0	
															R4				0	
累計															91,159	0	89,847	1,312		
100	◆	C	-	7	-	3	志津川漁港環境施設復旧方針策定事業	志津川漁港	県	県	直接	完了	37,000	H26～H27	H23				0	予備設計業務契約済み 27年11月設計業務完了
															H24				0	
															H25				0	
															H26	29,600		26,835	2,765	
															H27			2,765	▲ 2,765	
															H28				0	
															H29				0	
															H30				0	
															R1				0	
															R2				0	
															R3				0	
															R4				0	
累計															29,600	0	29,600	0		

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
103	C	-	5	-	1	漁業集落防災機能強化事業(港地区)	港地区	町	町	直接	完了	70,368	H26 ~ R2	H23				0	
														H24				0	
														H25				0	
														H26	7,131		3,148	3,983	H26.7~H28.3 測量設計業務
														H27	38,309		430	37,879	H28.2~H29.3 工事積算支援業務
														H28	7,334		4,545	2,789	用地等取得
														H29			10,912	▲ 10,912	H29.6~H29.11 集落道工事
														H30			7,936	▲ 7,936	H30.12~R 3.3 水産関係用地整備工事
														R1			4,191	▲ 4,191	R1.10~ 測量設計等業務
														R2			5,206	▲ 5,206	水産関係用地整備完成
														R3				0	
														R4				0	
累計	52,774	0	36,368	16,406															
104	C	-	5	-	2	漁業集落防災機能強化事業(田の浦地区)	田の浦地区	町	町	直接	完了	177,599	H26 ~ R3	H23				0	
														H24				0	
														H25				0	
														H26	20,814	6,828	10,146	17,496	H26.7~H28.3 測量設計業務
														H27	82,932		▲ 692	83,624	H28.2~H29.3 工事積算支援業務
														H28	22,625		52,992	▲ 30,367	H28.4~H28.12 1号水産関係用地整備工事
														H29			10,492	▲ 10,492	用地等取得
														H30			32	▲ 32	用地等取得
														R1			482	▲ 482	R1.10~ 測量設計等業務
														R2			9,029	▲ 9,029	漁港海岸防潮堤災害復旧等工事(避難路2号線)
														R3			20,132	▲ 20,132	漁港海岸防潮堤災害復旧等工事
														R4				0	
累計	126,371	6,828	102,613	30,586															
105	C	-	5	-	3	漁業集落防災機能強化事業(石浜地区)	石浜地区	町	町	直接	完了	108,229	H26 ~ R1	H23				0	
														H24				0	
														H25				0	
														H26	12,458		4,787	7,671	H26.7~H28.3 測量設計業務
														H27	45,579		7,504	38,075	H28.2~H29.3 工事積算支援業務
														H28	23,133		9,876	13,257	H28.4~H29.3 排水路整備工事
														H29			17,055	▲ 17,055	H30.2~R2.3 避難路整備工事
														H30			▲ 93	93	H30.2~R 2.3 避難路整備工事
														R1			1,800	▲ 1,800	H30.2~R2.3 避難路整備工事(完成)
														R2				0	
														R3				0	
														R4				0	
累計	81,170	0	40,929	40,241															

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
106	C	-	5	-	4	漁業集落防災 機能強化事業 (名足地区)	名足地区	町	町	直接	完了	70,836	H26 ~ R3	H23				0	H26.7~H28.3 測量設計業務 H28.2~H29.3 工事積算支援業務 H28.4~H29.3 用地測量業務 H30.3~R3.3 水産関係用地整備工事 H30.3~R3.3 水産関係用地整備工事 H30.3~R3.3 水産関係用地等整備工事 H30.3~R3.3 水産関係用地等整備工事 精算変更
														H24				0	
														H25				0	
														H26	7,520		2,987	4,533	
														H27	45,606		12,510	33,096	
														H28			▲ 1,200	1,200	
														H29			11,551	▲ 11,551	
														H30			0	0	
														R1			125	▲ 125	
														R2		15,000	42,153	▲ 27,153	
														R3			▲ 6,060	6,060	
														R4				0	
														累計	53,126	15,000	62,066	6,060	
107	C	-	5	-	5	漁業集落防災 機能強化事業 (中山地区)	中山地区	町	町	直接	完了	61,866	H26 ~ R2	H23				0	H26.7~H28.3 測量設計業務 H28.2~H29.3 工事積算支援業務 H29.7~H30.3 安全施設設置工事 H30.3~R3.3 水産関係用地等整備工事 H30.10~R1.3 測量設計業務 R1.10~ 測量設計等業務 漁港海岸防潮堤災害復旧等工事
														H24				0	
														H25				0	
														H26	5,855		2,009	3,846	
														H27	40,543		1,368	39,175	
														H28			▲ 885	885	
														H29			12,718	▲ 12,718	
														H30			3,349	▲ 3,349	
														R1			6,244	▲ 6,244	
														R2			▲ 2,777	2,777	
														R3				0	
														R4				0	
														累計	46,398	0	22,026	24,372	
108	C	-	5	-	6	漁業集落防災 機能強化事業 (馬場地区)	馬場地区	町	町	直接	完了	107,297	H26 ~ R2	H23				0	H26.7~H28.3 測量設計業務 H28.2~H29.3 工事積算支援業務 H29.7~H30.3 安全施設設置工事 H30.3~R3.3 集落道等整備工事 H30.3~R3.3 集落道等整備工事 H30.3~R3.3 集落道等整備工事 H30.3~R3.3 集落道等整備工事
														H24				0	
														H25				0	
														H26	12,672	26,024	4,058	34,638	
														H27	3,306		934	2,372	
														H28	38,469		▲ 885	39,354	
														H29			23,117	▲ 23,117	
														H30			0	0	
														R1			▲ 2,352	2,352	
														R2			12,189	▲ 12,189	
														R3				0	
														R4				0	
														累計	54,447	26,024	37,061	43,410	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
109	C	-	5	-	7	漁業集落防災 機能強化事業 (寄木地区)	寄木地区	町	町	直接	完了	68,437	H26 ~ R3	H23				0	
														H24				0	
														H25				0	
														H26	7,175		4,028	3,147	H26.7~H28.3 測量設計業務
														H27	44,152		1,712	42,440	H28.2~H29.3 工事積算支援業務
														H28			10,517	▲ 10,517	H28.4~ 12 水産関係用地整備工事
														H29			20,237	▲ 20,237	H30.2~R3.3水産関係用地整備工事
														H30			646	▲ 646	H30.2~R3.3水産関係用地等整備工事
														R1			352	▲ 352	R1.10~ 測量設計等業務
														R2			3,824	▲ 3,824	用地等取得
														R3			▲ 956	956	
														R4					
累計	51,327	0	40,360	10,967															
110	C	-	5	-	8	漁業集落防災 機能強化事業 (葦の浜地区)	葦の浜地区	町	町	直接	完了	129,279	H26 ~ R3	H23				0	
														H24				0	
														H25				0	
														H26	11,888		7,308	4,580	H26.7~H28.3 測量設計業務
														H27	75,907		▲ 339	76,246	H28.2~H29.3 工事積算支援業務
														H28	9,162		23,662	▲ 14,500	H28.4~ 12 水産関係用地整備工事
														H29			18,397	▲ 18,397	H29.12~H30.3 用地測量業務
														H30			▲ 19	19	H30.3~R3.3水産関係用地等整備工事
														R1			4,528	▲ 4,528	R1.10~ 測量設計等業務
														R2			38,062	▲ 38,062	H30.3~R3.3水産関係用地等整備工事
														R3			▲ 14,192	14,192	
														R4				0	
累計	96,957	0	77,407	19,550															
111	C	-	5	-	9	漁業集落防災 機能強化事業 (細浦地区)	細浦地区	町	町	直接	完了	147,187	H26 ~ R3	H23				0	
														H24				0	
														H25				0	
														H26	14,823		7,607	7,216	H26.7~H28.3 測量設計業務
														H27	60,809		▲ 1,168	61,977	H28.2~H29.3 工事積算支援業務
														H28	34,757		▲ 449	35,206	用地等取得(今後実施予定)
														H29			63,252	▲ 63,252	H30.2~R3.3 集落道等整備工事
														H30			1,940	▲ 1,940	H30.2~R3.3 集落道等整備工事
														R1			1,833	▲ 1,833	H30.2~R3.3 集落道等整備工事
														R2			▲ 11,363	11,363	H30.2~R3.3 集落道等整備工事
														R3			▲ 7,350	7,350	
														R4				0	
累計	110,389	0	54,302	56,087															

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
112	C	-	5	-	10	漁業集落防災機能強化事業(清水地区)	清水地区	町	町	直接	完了	99,011	H26 ~ R2	H23				0	
														H24				0	
														H25				0	
														H26	7,344		4,103	3,241	H26.7~H28.3 測量設計業務
														H27	66,914		▲ 1,409	68,323	H28.2~H29.3 工事積算支援業務
														H28			▲ 740	740	用地等取得
														H29			20,695	▲ 20,695	H30.2~R 3.3水産関係用地整備工事
														H30			603	▲ 603	H30.10~R 1.3 測量設計業務
														R1			▲ 2,885	2,885	H30.2~R 3.3水産関係用地整備工事
														R2			▲ 1,573	1,573	H30.2~R 3.3水産関係用地整備工事
														R3			116	▲ 116	
														R4					
累計	74,258	0	18,910	55,348															
113	C	-	5	-	11	漁業集落防災機能強化事業(荒砥地区)	荒砥地区	町	町	直接	完了	130,945	H26 ~ R2	H23				0	
														H24				0	
														H25				0	
														H26	11,566		5,304	6,262	H26.7~H28.3 測量設計業務
														H27	46,243		774	45,469	H28.2~H29.3 工事積算支援業務
														H28	40,398		7,242	33,156	H28.11~H29.3 集会所用地整備工事
														H29			49,887	▲ 49,887	H30.3~R 3.3集落道等整備工事
														H30			2,925	▲ 2,925	H30.10~R 1.3 測量設計業務
														R1			▲ 10,668	10,668	H30.3~R 3.3集落道等整備工事
														R2			▲ 6,429	6,429	H30.3~R 3.3集落道等整備工事
														R3			▲ 310	310	
														R4					
累計	98,207	0	48,725	49,482															
114	C	-	5	-	12	漁業集落防災機能強化事業(折立・水戸辺地区)	折立・水戸辺地区	町	町	直接	完了	154,140	H26 ~ R3	H23				0	
														H24				0	
														H25				0	
														H26	13,189		4,828	8,361	H26.7~H28.3 測量設計業務
														H27	49,443		17,637	31,806	H28.2~H29.3 工事積算支援業務
														H28	52,972		2,942	50,030	H28.5~H29.3 用地測量調査業務
														H29			25,064	▲ 25,064	H30.3~R 3.3 水産関係用地等整備工事
														H30			37	▲ 37	土地鑑定評価業務
														R1			1,853	▲ 1,853	H30.3~R 3.3 水産関係用地等整備工事
														R2			5,897	▲ 5,897	H30.3~R 3.3 水産関係用地等整備工事
														R3			17	▲ 17	
														R4					
累計	115,604	0	58,275	57,329															

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
115	C	-	5	-	13	漁業集落防災機能強化事業 (津の宮地区)	津の宮地区	町	町	直接	完了	102,633	H26 ~ R2	H23				0	
														H24				0	
														H25				0	
														H26	9,792		4,058	5,734	H26.7~H28.3 測量設計業務
														H27	16,478		845	15,633	H28.2~H29.3 工事積算支援業務
														H28	50,703		▲ 1,400	52,103	用地等取得(今後実施予定)
														H29			49,905	▲ 49,905	H30.2~R3.3 集落道等整備工事
														H30			5,312	▲ 5,312	H30.10~R 1.3 測量設計業務
														R1			▲ 1,404	1,404	H30.2~R3.3 集落道等整備工事
														R2			391	▲ 391	H30.2~R3.3 集落道等整備工事
														R3			▲ 8,575	8,575	
														R4					
														累計	76,973	0	49,132	27,841	
116	C	-	5	-	14	漁業集落防災機能強化事業 (滝浜地区)	滝浜地区	町	町	直接	完了	140,148	H26 ~ R2	H23				0	
														H24				0	
														H25				0	
														H26	11,826		5,283	6,543	H26.7~H28.3 測量設計業務
														H27	63,057		▲ 577	63,634	H28.2~H29.3 工事積算支援業務
														H28	30,226		27,961	2,265	H28.4~H29.3 水産関係用地整備工事
														H29			5,985	▲ 5,985	H30.8~R3.3集落道等整備工事
														H30			41	▲ 41	用地等取得
														R1			369	▲ 369	H30.8~R3.3集落道等整備工事
														R2		▲ 15,000	5,328	▲ 20,328	土地鑑定評価業務
														R3				0	
														R4					
														累計	105,109	▲ 15,000	44,390	45,719	
117	C	-	5	-	15	漁業集落防災機能強化事業 (藤浜地区)	藤浜地区	町	町	直接	完了	180,525	H26 ~ R3	H23				0	
														H24				0	
														H25				0	
														H26	13,476		6,446	7,030	H26.7~H28.3 測量設計業務
														H27	68,751		9,024	59,727	H28.2~H29.3 工事積算支援業務
														H28	53,166		10,966	42,200	用地等取得
														H29			228	▲ 228	用地等取得
														H30			0	0	用地等取得
														R1			1,226	▲ 1,226	用地等取得
														R2			107,503	▲ 107,503	集落道等整備工事
														R3			0	0	
														R4				0	
														累計	135,393	0	135,393	0	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
118	C	-	5	-	16	漁業集落防災 機能強化事業 (寺浜地区)	寺浜地区	町	町	直接	完了	96,020	H26 ~ R3	H23				0	
														H24				0	
														H25				0	
														H26	8,249		2,875	5,374	H26.7~H28.3 測量設計業務
														H27	47,570		19,084	28,486	H28.2~H29.3 工事積算支援業務
														H28	16,194		▲ 1,494	17,688	H28.8~H29.3 工事監督支援業務
														H29			9,141	▲ 9,141	H29.8~ 12 水産関係用地工事
														H30			215	▲ 215	H30.10~R 1.3 測量設計業務
														R1			0	0	
														R2			11,653	▲ 11,653	集落道等整備工事
														R3			10,960	▲ 10,960	
														R4			0	0	
														累計	72,013	0	52,434	19,579	
119	C	-	6	-	14	漁港施設機能 強化事業(寺 浜漁港)	寺浜漁港	町	町	直接	完了	7,569	H26 ~ H29	H23				0	
														H24				0	
														H25				0	
														H26	5,676		4,131	1,545	H26.7工事(舗装)発注、H27.1工事(舗装)完了
														H27				0	
														H28				0	
														H29				0	
														H30				0	
														R1				0	
														R2				0	
														R3				0	
														R4				0	
														累計	5,676	0	4,131	1,545	
120	C	-	6	-	15	漁港施設機能 強化事業(折 立漁港)	折立漁港	町	町	直接	完了	2,638	H26 ~ H26	H23				0	
														H24				0	
														H25				0	
														H26	1,978		1,531	447	H26.7工事(舗装)発注、H27.1工事(舗装)完了
														H27				0	
														H28				0	
														H29				0	
														H30				0	
														R1				0	
														R2				0	
														R3				0	
														R4				0	
														累計	1,978	0	1,531	447	





No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
125	C	-	5	-	19	漁業集落防災機能強化事業(林・大久保地区)	林・大久保地区	町	町	直接	完了	147,090	H26 ~ R2	H23				0	
														H24				0	
														H25				0	
														H26	32,372		11,915	20,457	H26.10~H28.3 測量設計業務
														H27	15,505		▲ 2,839	18,344	H28.2~H29.3 工事積算支援業務委託
														H28	62,439		10,486	51,953	H29.2~H29.11 水産関係用地工事
														H29			▲ 2,464	2,464	用地等取得
														H30			448	▲ 448	H30.10~R1.3 測量設計業務
														R1			99	▲ 99	
														R2			22,948	▲ 22,948	集落道等整備工事
														R3				0	
														R4					
														累計	110,316	0	40,593	69,723	
126	C	-	4	-	3	被災地域農業復興総合支援事業(農業機械施設整備事業)	板橋、泊浜、田表、西戸川、在郷地区	県	町	間接	完了	555,977	H26 ~ H28	H23				0	
														H24				0	
														H25				0	
														H26	344,776		279,369	65,407	H27.2水稻乾燥調製施設建設工事契約(H27分含む)、H27.3機
														H27	102,165		137,610	▲ 35,445	H27.4 ネギ集荷調製施設建設工事(H26分)、ネギ収穫調製機
														H28				0	
														H29				0	
														H30		▲ 15,750		▲ 15,750	
														R1		▲ 14,210		▲ 14,210	
														R2				0	
														R3				0	
														R4				0	
														累計	446,941	▲ 29,960	416,979	2	
129	C	-	5	-	20	漁業集落防災機能強化事業(泊浜・稲渕・館浜地区)	泊浜、稲渕、館浜地区	町	町	直接	完了	125,665	H26 ~ R4	H23				0	
														H24				0	
														H25				0	
														H26	29,628	4,788	12,031	22,385	H27.2~H29.3 測量設計業務
														H27	34,305		1,311	32,994	H28.2~H29.3 工事積算支援業務委託
														H28	25,526		▲ 4,774	30,300	H29.8~H30.3 安全施設設置工事
														H29			23,058	▲ 23,058	H30.3~R3.3 避難路等整備工事
														H30			▲ 11	11	H30.3~R3.3 避難路等整備工事
														R1			79	▲ 79	H30.3~R3.3 避難路等整備工事
														R2			62,553	▲ 62,553	H30.3~R3.3 避難路等整備工事
														R3			▲ 14,997	14,997	
														R4			▲ 7,122	7,122	精算変更(工事費減額)
														累計	89,459	4,788	72,128	22,119	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
130	C	-	5	-	21	漁業集落防災機能強化事業 (伊里前地区)	伊里前地区	町	町	直接	完了	115,816	H26 ~ R3	H23				0	
														H24				0	
														H25				0	
														H26	19,802	45,360	9,677	55,485	H27. 2~H29. 3 測量設計業務
														H27	21,699		1,626	20,073	H28. 2~H29. 3 工事積算支援業務委託
														H28			▲ 4,372	4,372	土地評価業務
														H29			0	0	用地等取得
														H30			64	▲ 64	土地評価業務
														R1			0	0	
														R2			79,865	▲ 79,865	避難路等整備工事
														R3			▲ 20,642	20,642	
														R4			0	0	
累計	41,501	45,360	66,218	20,643															
131	C	-	5	-	22	漁業集落防災機能強化事業 (在郷・波伝谷地区)	在郷・波伝谷地区	町	町	直接	完了	238,159	H26 ~ R3	H23				0	
														H24				0	
														H25				0	
														H26	30,771		14,225	16,546	H27. 2~H29. 3 測量設計業務
														H27	98,830		1,628	97,202	H28. 2~H29. 3 工事積算支援業務委託
														H28	49,017		▲ 11,288	60,305	用地等取得
														H29			809	▲ 809	用地等取得
														H30			117	▲ 117	土地評価業務
														R1			2,170	▲ 2,170	
														R2			170,957	▲ 170,957	R2.10~水産関係用地等整備工事
														R3			▲ 103,074	103,074	精算変更
														R4			0	0	
累計	178,618	0	75,544	103,074															
132	C	-	5	-	23	漁業集落防災機能強化事業 (長清水地区)	長清水地区	町	町	直接	完了	95,887	H26 ~ R2	H23				0	
														H24				0	
														H25				0	
														H26	9,299		4,588	4,711	H27. 2~H29. 3 測量設計業務
														H27	62,616		1,315	61,301	H28. 2~H29. 3 工事積算支援業務委託
														H28			15,669	▲ 15,669	H29. 2~ 11 水産関係用地工事(一部)
														H29			3,823	▲ 3,823	用地等取得
														H30			0	0	用地等取得
														R1			0	0	
														R2			24,725	▲ 24,725	
														R3			0	0	
														R4			0	0	
累計	71,915	0	50,120	21,795															

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
	1	2	3	4	5	6															
133	◆	C	-	4	-	3	-	被災地域農業復興総合支援事業(効果促進事業)	板橋、泊浜、田表、西戸川、在郷地区	町	町	直接	完了	5,365	H26 ~ H26	H23				0	H27.2機械器具等契約。H27.3機械器具等導入完了
																H24				0	
																H25				0	
																H26	2,145		1,425	720	
																H27				0	
																H28				0	
																H29				0	
																H30				0	
																R1				0	
																R2				0	
																R3				0	
																R4				0	
累計															2,145	0	1,425	720			
134		C	-	2	-	1	-	自然環境活用センター整備事業	戸倉地区	町	町	直接	完了	83,644	H27 ~ R1	H23				0	改修工事実施設計 改修工事実施
																H24				0	
																H25				0	
																H26				0	
																H27	19,948			19,948	
																H28				0	
																H29				0	
																H30			1,806	▲ 1,806	
																R1		42,784	60,926	▲ 18,142	
																R2				0	
																R3				0	
																R4				0	
累計															19,948	42,784	62,732	0			
141		C	-	4	-	4	-	被災地域農業復興総合支援事業(廻館地区)	志津川地区	県	町	間接	完了	235,695	H27 ~ H30	H23				0	H28.3 ホウレンソウ生産施設建設工事契約済み。農業機械導 H28.9 ホウレンソウ生産施設建設工事。H29.3 農業機械導 H29.6 コンバイン等導入。
																H24				0	
																H25				0	
																H26				0	
																H27	132,708	49,500	60,417	121,791	
																H28	6,439		61,989	▲ 55,550	
																H29			54,111	▲ 54,111	
																H30			252	▲ 252	
																R1		▲ 11,877		▲ 11,877	
																R2				0	
																R3				0	
																R4				0	
累計															139,147	37,623	176,769	1			

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
142	◆	C	-	4	-	4	-	1	被災地域農業 復興総合支援 事業(廻館地 区)	志津川地 区	町	町	直接	完了	3,925	H27 ~ H28	H23			0	H28.8 機械器具等契約。H29.3機械器具等導入完了	
																	H24			0		
																	H25			0		
																	H26			0		
																	H27	1,569		318		1,251
																	H28		1,231	▲ 1,231		
																	H29			0		
																	H30			0		
																	R1			0		
																	R2			0		
																	R3			0		
																	R4			0		
																	累計	1,569	0	1,549		20
143	C	-	1	-	3	-	農山漁村地域 復興基盤総合 整備事業(志 津川漁港 漁 港環境整備事 業)	志津川地 区	県	県	直接	完了	1,442,134	H27 ~ H29	H23			0	28年2月工事発注			
															H24			0				
															H25			0				
															H26			0				
															H27	1,194,000		973,151		220,849		
															H28			0				
															H29			0				
															H30			0				
															R1		▲ 60,000	▲ 60,000				
															R2		▲ 52,400	▲ 52,400				
															R3			0				
															R4			0				
															累計	1,194,000	▲ 112,400	973,151		108,449		
144	◆	C	-	1	-	3	-	1	志津川漁港養 浜事業	志津川地 区	県	県	直接	完了	271,453	H27 ~ H29	H23			0	28年2月工事発注	
																	H24			0		
																	H25			0		
																	H26			0		
																	H27	163,200		163,200		0
																	H28	53,962				53,962
																	H29			0		
																	H30			0		
																	R1			0		
																	R2			0		
																	R3			0		
																	R4			0		
																	累計	217,162	0	163,200		53,962

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
	☆	F	-	3	-	1															-	1
147	☆	F	-	3	-	1	-	1	漁業集落復興 効果促進事業 (県分)	南三陸町	県	県	直接	完了	27,010	H27 ~ R2	H23			0		
																	H24			0		
																	H25			0		
																	H26			0		
																	H27	40,118		40,118		
																	H28		4,381	▲ 4,381		
																	H29			0		
																	H30			0		
																	R1			0		
																	R2		▲ 18,510	4,988	▲ 23,498	
																	R3			0		
R4			0																			
累計	40,118	▲ 18,510	9,369	12,239																		
150	C	-	7	-	4	-	-	-	水尻さけふ化 場整備事業	志津川地 区	町	町	直接	完了	97,807	H28 ~ H29	H23			0		
																	H24			0		
																	H25			0		
																	H26			0		
																	H27			0		
																	H28	73,355		72,550	805	
																	H29			0		
																	H30			0		
																	R1			0		
																	R2			0		
																	R3			0		
R4			0																			
累計	73,355	0	72,550	805	H29.9~ 建設工事・施工監理業務発注 ~H29.7 建設工事・施工監理完了																	
152	C	-	6	-	16	-	-	-	漁港施設機能 強化事業(細 浦漁港)	細浦漁港	町	町	直接	完了	25,434	H29 ~ R2	H23			0		
																	H24			0		
																	H25			0		
																	H26			0		
																	H27			0		
																	H28			0		
																	H29		9,954	16,447	▲ 6,493	西田・細浦地区工事施工中
																	H30		9,121	▲ 1,168	10,289	西田・細浦地区工事施工中
																	R1			▲ 844	844	西田・細浦地区工事施工中
																	R2			▲ 681	681	西田・細浦地区工事施工中
																	R3				0	
R4				0																		
累計	0	19,075	13,754	5,321																		

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
										H23	0	0	0	0	
										H24	1,500,718	▲ 19,075	928,880	552,763	
										H25	2,660,714	0	405,116	2,255,598	
										H26	1,981,211	0	3,143,773	▲ 1,162,562	
										H27	1,946,267	▲ 41,858	1,855,315	49,094	
										H28	723,795	0	208,953	514,842	
										H29	0	9,954	388,329	▲ 378,375	
										H30	0	9,121	75,627	▲ 66,506	
										R1	0	41,858	94,115	▲ 52,257	
										R2	0	0	678,851	▲ 678,851	
										R3	0	0	▲ 149,645	149,645	
										R4	0	0	▲ 7,122	7,122	
								12,243,583	市町村交付分 計		8,812,705	0	7,622,192	1,190,513	
										H23	36,500	0	0	36,500	
										H24	349,076	0	279,414	69,662	
										H25	629,553	0	449,159	180,394	
										H26	1,993,893	0	1,307,442	686,451	
										H27	1,632,191	0	1,709,551	▲ 77,360	
										H28	298,911	0	554,792	▲ 255,881	
										H29	228,948	0	333,553	▲ 104,605	
										H30	225,000	▲ 7,500	294,051	▲ 76,551	
										R1	0	28,833	95,926	▲ 67,093	
										R2	0	▲ 70,910	133,409	▲ 204,319	
										R3	0	0	0	0	
										R4	0	0	0	0	
								7,088,679	都道府県交付分 計		5,394,072	▲ 49,577	5,157,297	187,198	
										H23	36,500	0	0	36,500	
										H24	1,849,794	▲ 19,075	1,208,294	622,425	
										H25	3,290,267	0	854,275	2,435,992	
										H26	3,975,104	0	4,451,215	▲ 476,111	
										H27	3,578,458	▲ 41,858	3,564,866	▲ 28,266	
										H28	1,022,706	0	763,745	258,961	
										H29	228,948	9,954	721,882	▲ 482,980	
										H30	225,000	1,621	369,678	▲ 143,057	
										R1	0	70,691	190,041	▲ 119,350	
										R2	0	▲ 70,910	812,260	▲ 883,170	
										R3	0	0	▲ 149,645	149,645	
										R4	0	0	▲ 7,122	7,122	
								19,332,262	合計		14,206,777	▲ 49,577	12,779,489	1,377,711	

南三陸町 復興交付金事業計画 令和4年度進捗状況報告 総括表

省庁名 国土交通省

令和5年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
2	D	-	13	-	1	-	住宅・建築物 安全ストック形 成事業(かけ 地近接等危険 住宅移転事 業)	南三陸町 (津波浸 水区域)	町	町	直接	完了	2,742,184	H24 ~ R2	H23				0	
															H24	1,417,770		24,095	1,393,675	
															H25	679,680	▲ 40,812	256,998	381,870	H25.4.1~H26.3.31 補助金額確定131件
															H26			415,640	▲ 415,640	H26.4.1~H27.3.31 補助金額確定184件
															H27			357,720	▲ 357,720	H27.4.1~H28.3.31 補助金額確定125件
															H28			223,403	▲ 223,403	H28.4.1~H29.3.31 補助金額確定113件
															H29			143,843	▲ 143,843	H29.4.1~H30.3.31 補助金額確定75件
															H30			74,726	▲ 74,726	H30.4.1~H31.3.31 補助金額確定33件
															R1			45,366	▲ 45,366	H31.4.1~R2.3.31 補助金額確定18件
															R2			47,169	▲ 47,169	R2.4.1~R3.3.31 補助金額確定12件
															R3			0	0	
															R4			0	0	
															累計	2,097,450	▲ 40,812	1,588,960	467,678	
															3	D	-	20	-	1
H24	6,666		2,752	3,914																
H25			3,914	▲ 3,914	H26.3 3件(志津川地区・歌津地区・伊里前地区まちづくり協議会)															
H26				0																
H27				0																
H28				0																
H29				0																
H30				0																
R1				0																
R2				0																
R3				0																
R4				0																
累計	6,666	0	6,666	0																
4	D	-	20	-	2	-	復興まちづくり 総合支援事業 (都市防災総 合支援事業)	南三陸町 (津波浸 水区域)	町	町	直接	完了	90,000	H24 ~ H26	H23				0	
															H24	67,500		66,197	1,303	
															H25			441	▲ 441	H25.9~H26.3 復興計画推進会議開催(7回開催)
															H26			382	▲ 382	H26.5~H27.1 復興計画推進会議開催(全7回開催)
															H27				0	
															H28				0	
															H29				0	
															H30				0	
															R1				0	
															R2				0	
															R3				0	
R4				0																
累計	67,500	0	67,020	480																

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
5	D-23-1-	集落高台移転 計画策定事業 (防災集団移 転促進事業)	歌津地区 (港)他1 9箇所	町	町	直接	完了	2,534,201	H23～R2	H23	1,375		0	1,375	H25.4～ 計画策定業務発注 造成工事施工管理、集会所基本設計、用地確定測量、開発許 可等変更図書作成、広場緑地整備設計、土地鑑定評価、復興 事業設計等 造成工事施工管理、集会所基本設計、開発許可等変更図書作 成、広場緑地整備設計、土地鑑定評価、復興事業設計等 開発許可等変更図書作成、広場緑地整備設計、土地鑑定評 価、復興事業設計等 集会所基本設計、開発許可等変更図書作成、土地鑑定評価、 防災集団移転促進事業支援業務委託 防災集団移転促進事業支援業務委託 防災集団移転促進事業支援業務委託
										H24	2,194,775	▲ 295,500	779,347	1,119,928	
										H25			377,422	▲ 377,422	
										H26			224,834	▲ 224,834	
										H27			144,794	▲ 144,794	
										H28			40,935	▲ 40,935	
										H29			15,864	▲ 15,864	
										H30			7,695	▲ 7,695	
										R1			7,015	▲ 7,015	
										R2			4,253	▲ 4,253	
										R3				0	
										R4				0	
										累計	2,196,150	▲ 295,500	1,602,159	298,491	
6	D-23-2-	集落高台移転 事業(防災集 団移転促進事 業)	歌津地区 (寄木・葦 の浜)	町	町	直接	完了	1,245,987	H24～R1	H23				0	H26.3 造成工事契約内容変更 整備戸数40戸に変更 H26.5、H26.9契約変更 H26.10 造成工事完了 H27.3 住宅建設等助成、移転費助成 H27.3 分譲価格控除 H27住宅建設等助成、移転費助成予定 H28 移転元地買収、宅建設等助成、移転費助成 H29 移転費助成 H31 移転費助成
										H24	300,562		862,995	▲ 562,433	
										H25	651,912		65,838	586,074	
										H26	128,971	▲ 11,280		140,251	
										H27	74,792	▲ 66,000	106,299	▲ 97,507	
										H28			32,505	▲ 32,505	
										H29			189	▲ 189	
										H30			0	0	
										R1			1,444	▲ 1,444	
										R2				0	
										R3				0	
										R4				0	
										累計	1,156,237	▲ 66,000	1,057,990	32,247	
7	D-23-3-	集落高台移転 事業(防災集 団移転促進事 業)	戸倉地区 (藤浜)	町	町	直接	完了	271,115	H24～H30	H23				0	H25.6 移転元地買取 H25.12 造成工事完成 H26.4 住宅建設等助成 H27住宅建設等助成、移転費助成 H30 住宅建設等助成、移転費助成
										H24	41,465		153,466	▲ 112,001	
										H25	119,299		6,720	112,579	
										H26	76,460		39,065	37,395	
										H27			7,331	▲ 7,331	
										H28			0	0	
										H29			0	0	
										H30			4,263	▲ 4,263	
										R1				0	
										R2				0	
										R3				0	
										R4				0	
										累計	237,224	0	210,845	26,379	



No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
8	◆	D	-	23	-	1	-	防犯灯整備事業	志津川・歌津・戸倉地区	町	町	直接	完了	1,000	H24	~	H24	H23			0		
																		H24	800		793		7
																		H25					0
																		H26					0
																		H27					0
																		H28					0
																		H29					0
																		H30					0
																		R1					0
																		R2					0
																		R3					0
																		R4					0
																		累計	800	0	793		7
12	D	-	1	-	1	-	道路事業(市街地相互の接続道路)	(国)398号(志津川)	県	県	直接	完了	2,980,406	H24	~	R1	H23	3,875	0	3,875	24年10月橋梁予備設計契約。		
																	H24	317,750	23,400	294,350	25年10月橋梁詳細設計契約。26年3月工事契約。		
																	H25	518,475	80,982	437,493	26年9月用地測量業務契約。		
																	H26	244,900	560,504	▲ 315,604	27年7月道路改良工事契約。28年1月橋梁上部工工事契約。		
																	H27	730,050	72,335	657,715	28年4月工事委託協定の(H28年度協定)締結。		
																	H28	271,250	973,765	▲ 702,515	29年5月仮設道路設計業務委託契約。		
																	H29	155,000	7,497	272,016	▲ 109,519	改良工事の推進。	
																	H30	139,752	271,729	▲ 131,977	▲ 109,333	工事完成・供用開始	
																	R1		▲ 54,250	55,083	▲ 24,485	0	
																	R2		▲ 24,485			0	
																	R3					0	
																	R4					0	
																	累計	2,381,052	▲ 71,238	2,309,814	0		
13	D	-	1	-	2	-	道路事業(市街地相互の接続道路)	(国)398号(戸倉)	県	県	直接	完了	2,678,000	H23	~	R2	H23	20,150	0	20,150	24年6月道路測量設計契約。		
																	H24	465,000	13,334	451,666	25年7月地質調査契約。25年9月用地測量契約。26年3月工事		
																	H25	387,500	131,335	256,165	26年4月工事監督支援業務契約。26年6月竹木調査積算契約。		
																	H26	289,850	1,001,986	▲ 712,136	27年9月道路改良工事契約。		
																	H27	680,450	174,934	505,516	▲ 384,801	28年8月本線部供用済み。28年12月改良工事契約。	
																	H28	116,250	501,051	76,673	39,577	改良工事の推進。	
																	H29	116,250	2,305	▲ 2,305	改良工事の推進。		
																	H30		137,329	▲ 137,329	改良工事の推進。		
																	R1		16,276	▲ 16,276	工事完成・供用開始。		
																	R2				0		
																	R3				0		
																	R4				0		
																	累計	2,075,450	0	2,055,223	20,227		

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
14	D	-	1	-	3	道路事業(市街地相互の接続道路)	(国)398号(波伝谷)	県	県	直接	完了	1,938,912	H23 ~ H29	H23	9,300		0	9,300	24年11月道路測量設計契約。 25年7月地質調査契約。25年9月用地測量契約。26年3月工事 26年7月道路建物等調査積算業務契約。 27年7月道路改良工事契約。27年8月法面工事契約。 28年12月道路改良工事契約。 30年3月工事完成・供用開始。
														H24	387,500		14,384	373,116	
														H25	387,500		117,636	269,864	
														H26	261,950		853,895	▲ 591,945	
														H27	383,625		129,882	253,743	
														H28		77,500	367,448	▲ 289,948	
														H29			19,411	▲ 19,411	
														H30		▲ 4,719		▲ 4,719	
														R1				0	
														R2				0	
														R3				0	
														R4				0	
														累計	1,429,875	72,781	1,502,656	0	
														15	D	-	1	-	
H24	38,750		0	38,750															
H25			0	0															
H26			0	0															
H27			0	0															
H28		▲ 40,300	0	▲ 40,300															
H29				0															
H30				0															
R1				0															
R2				0															
R3				0															
R4				0															
累計	40,300	▲ 40,300	0	0															
16	D	-	1	-	5	道路事業(市街地相互の接続道路)	(一)清水浜志津川港線(清水浜荒砥)	県	県	直接	完了	503,139	H24 ~ R1						H23
														H24	38,750		11,359	27,391	
														H25	186,000		12,873	173,127	
														H26	77,500		124,000	▲ 46,500	
														H27	153,450		▲ 90,786	244,236	
														H28			280,557	▲ 280,557	
														H29				0	
														H30			53,848	▲ 53,848	
														R1		▲ 38,750	▲ 1,919	▲ 36,831	
														R2		▲ 27,018		▲ 27,018	
														R3				0	
														R4				0	
														累計	455,700	▲ 65,768	389,932	0	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
17	D	-	1	-	6	-	道路事業(市街地相互の接続道路)	(一)志津川登米線(塩入)	県	県	直接	完了	933,631	H24 ~ R1	H23	2,325		0	2,325	道路測量設計, 用地測量業務を前年度から継続して実施。
															H24	116,250		15,856	100,394	
															H25	302,250		6,662	295,588	25年土地評価業務契約。
															H26	82,925		101,158	▲ 18,233	27年3月都市計画変更業務契約。
															H27	188,325		129,255	59,070	27年10月工事契約。27年11月用地測量業務契約。
															H28			165,469	▲ 165,469	29年1月道路改良工事契約。
															H29			48,004	▲ 48,004	29年5月仮設道路設計業務委託契約。
															H30	38,750		232,264	▲ 193,514	改良工事の推進。
															R1	1,550	▲ 3,875	24,896	▲ 27,221	工事完成・供用開始
															R2		▲ 4,936		▲ 4,936	
															R3				0	
															R4				0	
															累計	732,375	▲ 8,811	723,564	0	
18	D	-	1	-	7	-	道路事業(市街地相互の接続道路)	(一)泊崎半島線(泊崎他)	県	県	直接	完了	870,039	H24 ~ R2	H23	0		0	0	24年6月道路測量設計契約。
															H24	116,250		30,626	85,624	
															H25	271,250		4,194	267,056	26年3月工事契約。
															H26	155,000		432,450	▲ 277,450	26年7月道路法面外詳細設計業務契約。
															H27	0		▲ 221,293	221,293	27年6月道路改良工事契約。
															H28		▲ 37,200	179,544	▲ 216,744	29年1月舗装工事契約。
															H29	31,000		8,520	22,480	29年11月道路修正設計業務委託契約。
															H30	201,500		238,945	▲ 37,445	改良工事の推進。
															R1	9,300	▲ 7,750	0	1,550	改良工事の推進。
															R2		▲ 65,070	1,294	▲ 66,364	工事完成・供用開始。
															R3				0	
															R4				0	
															累計	784,300	▲ 110,020	674,280	0	
20	D	-	4	-	1	-	災害公営住宅整備事業(入谷地区)	入谷地区	町	町	直接	完了	1,523,392	H24 ~ H26	H23				0	
															H24	38,942		1,331,960	▲ 1,293,018	
															H25	1,375,953	▲ 81,928	675	1,293,350	H25.6 工事補償費
															H26			0	0	H26.7 建物譲渡確定契約
															H27				0	-
															H28				0	-
															H29				0	-
															H30				0	-
															R1				0	-
															R2				0	-
															R3				0	-
															R4				0	-
															累計	1,414,895	▲ 81,928	1,332,635	332	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
21	D	-	4	-	2	災害公営住宅 整備事業(名 足地区)	名足地区	町	町	直接	完了	1,105,390	H24 ~ H26	H23				0	
														H24	33,289		966,821	▲ 933,532	
														H25	973,826	▲ 39,900	0	933,926	-
														H26			0	0	H26.7 建物譲渡確定契約
														H27				0	-
														H28				0	-
														H29				0	-
														H30				0	-
														R1				0	
														R2				0	
														R3				0	
														R4				0	
														累計	1,007,115	▲ 39,900	966,821	394	
														22	D	-	15	-	1
H24	225,030		48,601	176,429															
H25	1,333,680		4,268,933	▲ 2,935,253	H25.4 東地区(東工区)工事委託発注、H25.11 東地区(西工														
H26	1,216,959		98,072	1,118,887	H26 用地購入(造成工事と合わせて実施)														
H27	1,237,500	▲ 84,782		1,322,282	H27 造成工事(継続)、用地購入														
H28		▲ 62,219		62,219	H28 造成工事(継続)														
H29	461,404	▲ 19,630		481,034	H29 造成工事(継続)														
H30		▲ 44,545		44,545	事業完了														
R1		▲ 9,824		9,824	移転先地売り払い収入の発生														
R2				0															
R3				0															
R4				0															
累計	4,474,573	0	4,194,606	279,967															
23	D	-	15	-	2	津波復興拠点 整備事業(中 央地区)	志津川中 央地区	町	町	直接	完了	6,878,071	H24 ~ R1						
														H24	691,575		24,175	667,400	
														H25	1,819,203		4,557,862	▲ 2,738,659	H25.11 工事委託発注、H26.3 基本計画・用地測量完了
														H26			231,812	▲ 231,812	H26.4 用地調査業務発注
														H27	450,000		25,786	424,214	H27 造成工事(継続)、用地購入
														H28	412,500	▲ 111,761		524,261	H28 造成工事(継続)
														H29	569,524	▲ 62,077		631,601	H29 造成工事(継続)
														H30		1,078,725	▲ 119,981	1,198,706	H30 造成工事(継続) 契約変更
														R1		137,025	▲ 25,064	162,089	事業完了
														R2			▲ 28,939	28,939	
														R3				0	
														R4				0	
														累計	3,942,802	1,215,750	4,491,813	666,739	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
24	D	-	17	-	1	-	都市再生事業 計画案作成事 業(都市再生 区画整理事 業)	志津川地 区	町	町	直接	完了	252,600	H24 ~ H25	H23				0	H26.3 基本設計完了	
															H24	292,950	▲ 103,500	188,268	1,182		
															H25				0		
															H26				0		
															H27				0		
															H28				0		
															H29				0		
															H30				0		
															R1				0		
															R2				0		
															R3				0		
															R4				0		
															累計	292,950	▲ 103,500	188,268	1,182		
25	D	-	23	-	4	-	集落高台移転 事業(防災集 団移転促進事 業)	歌津地区 (馬場・中 山)	町	町	直接	完了	702,483	H24 ~ H29	H23				0	H25.6 移転元地買収 H25.7 用地補償費 H25.9 造成工事発注 H26.8 移転費助成 H27住宅建設等助成、移転費助成 H28 移転元地買収、住宅建設等助成、移転費助成 H29 移転費助成	
															H24	381,500		0	381,500		
															H25	363,384	▲ 130,212	471,602	▲ 238,430		
															H26	98,259	▲ 98,258	24,479	▲ 24,478		
															H27			53,618	▲ 53,618		
															H28			14,779	▲ 14,779		
															H29			144	▲ 144		
															H30				0		
															R1				0		
															R2				0		
															R3				0		
															R4				0		
															累計	843,143	▲ 228,470	564,622	50,051		
40	★	F	-	2	-	1	-	市街地復興効 果促進事業	南三陸町	町	町	直接	完了	14,517,591	H24 ~ R4	H23				0	H25 被災集落等再生基本計画策定業務ほか 志津川市街地復興調査設計事業ほか 志津川市街地復興調査設計事業ほか 各地区の復興地域づくり加速化事業ほか 各地区の復興地域づくり加速化事業ほか 各地区の復興地域づくり加速化事業ほか 各地区の復興地域づくり加速化事業ほか 各地区の復興地域づくり加速化事業ほか
																H24	5,256,320		192,997	5,063,323	
																H25	1,808,837		941,318	867,519	
																H26			1,150,350	▲ 1,150,350	
																H27	4,130,730		2,226,259	1,904,471	
																H28	1,357,951	▲ 863,054	1,616,461	▲ 1,121,564	
																H29			1,068,848	▲ 1,068,848	
																H30			1,248,629	▲ 1,248,629	
																R1		▲ 76,717	222,739	▲ 299,456	
																R2			▲ 509,102	509,102	
																R3			▲ 91,400	91,400	
																R4				0	
																累計	12,553,838	▲ 939,771	8,067,099	3,546,968	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
45	D	-	1	-	1	道路事業(高 台避難道路)	志津川地 区	町	町	直接	完了	651,046	H24 ~ R1	H23				0	
														H24	113,625		6,074	107,551	
														H25	199,515		8,978	190,537	H25.11 道路整備工事委託発注、H26.3 基本設計・測量調査完
														H26	175,144		21,371	153,773	H26 用地購入(道路整備工事と合わせて実施)
														H27			0	0	H27 道路整備工事(継続)
														H28			0	0	H28 道路整備工事(継続)
														H29		451,861	▲ 451,861	0	H29 道路整備工事(継続)
														H30		0	0	0	H30 道路整備工事(継続)
														R1				0	
														R2				0	
														R3				0	
														R4				0	
														累計	488,284	0	488,284	0	
46	D	-	1	-	2	道路事業(復 興拠点連絡道 路)	志津川地 区	町	町	直接	完了	1,761,637	H24 ~ R1	H23				0	
														H24	295,335		23,846	271,489	
														H25	501,119		1,203,911	▲ 702,792	H25.11 道路整備工事委託発注、H26.3 基本設計・測量調査完
														H26	524,773		64,591	460,182	H26 用地購入(道路整備工事と合わせて実施)
														H27			27,258	▲ 27,258	H27 道路整備工事(継続)、用地購入費
														H28			1,621	▲ 1,621	H28 道路整備工事(継続)、用地購入費
														H29		0	0	0	H29 道路整備工事(継続)
														H30		0	0	0	H30 道路整備工事(継続)
														R1				0	
														R2				0	
														R3				0	
														R4				0	
														累計	1,321,227	0	1,321,227	0	
47	D	-	4	-	3	災害公営住宅 整備事業(志 津川東地区)	志津川東 地区	町	町	直接	完了	8,374,417	H24 ~ H28	H23				0	
														H24	104,759		7,175	97,584	
														H25	1,510,224		950,715	559,509	H25.5 志津川地区基本計画策定業務(変更後→整備戸数281
														H26	4,376,154		1,901,502	2,474,652	H26.3 東第一地区災害公営住宅等譲渡契約
														H27			4,421,211	▲ 4,421,211	H27.5 志津川東(第2)地区第3工区
														H28	2,732,227	▲ 1,395,750	0	1,336,477	-
														H29				0	-
														H30				0	-
														R1				0	
														R2				0	
														R3				0	
														R4				0	
														累計	8,723,364	▲ 1,395,750	7,280,603	47,011	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
48	D	-	17	-	2	緊急防災空地 整備事業(都 市再生区画整 理事業)	志津川地 区	町	町	直接	完了	606,000	H24 ~ H25	H23				0	
														H24	150,000			150,000	
														H25	307,500	▲ 3,000	451,280	▲ 146,780	H25.7 用地買収開始、H25.10 用地買収完了
														H26				0	
														H27				0	
														H28				0	
														H29				0	
														H30				0	
														R1				0	
														R2				0	
														R3				0	
														R4				0	
														累計	457,500	▲ 3,000	451,280	3,220	
														49	◆ D	-	22	-	1
H24	21,378		10,626	10,752															
H25			0	0	H26.3 基本設計完了														
H26			10,154	▲ 10,154	H26.7 基本設計(震災復興祈念公園分)追加発注														
H27			0	0	H27.9基本設計(震災復興祈念公園分)完了														
H28				0															
H29				0															
H30				0															
R1				0															
R2				0															
R3				0															
R4				0															
累計	21,378	0	20,780	598															
50	D	-	23	-	5	集落高台移転 事業(防災集 団移転促進事 業)	歌津地区 (港)	町	町	直接	完了	352,751	H24 ~ H29						
														H24	85,304		0	85,304	
														H25	184,187		207,473	▲ 23,286	H25.5 移転元地買取 H25.6 造成工事発注 H25.7 用地補償費
														H26	39,165		31,684	7,481	H26.3 造成工事完了
														H27			16,443	▲ 16,443	H27住宅建設等助成、移転費助成
														H28			15,427	▲ 15,427	H28 移転元地買取、移転費助成
														H29			78	▲ 78	H29 移転費助成
														H30				0	
														R1				0	
														R2				0	
														R3				0	
														R4				0	
														累計	308,656	0	271,105	37,551	

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
51	D - 23 - 6 -	集落高台移転 事業(防災集 団移転促進事 業)	歌津地区 (田の浦)	町	町	直接	完了	1,699,480	H24 ~ H29	H23				0	
										H24	112,413		0	112,413	
										H25	387,648		437,373	▲ 49,725	整備戸数23戸に変更
										H26	889,944		934,068	▲ 44,124	H26.7 契約変更
										H27	97,038		41,220	55,818	H27住宅建設等助成、移転費助成
										H28			29,010	▲ 29,010	H28 移転元地買取、住宅建設等助成、移転費助成
										H29			4,143	▲ 4,143	H29 移転費助成
										H30				0	
										R1				0	
										R2				0	
										R3				0	
										R4				0	
										累計	1,487,043	0	1,445,814	41,229	
52	D - 23 - 7 -	集落高台移転 事業(防災集 団移転促進事 業)	歌津地区 (石浜・名 足)	町	町	直接	完了	342,008	H24 ~ H29	H23				0	
										H24	57,102		0	57,102	
										H25	89,600		198,209	▲ 108,609	整備戸数 7戸に変更
										H26	120,144		37,047	83,097	H26.11 契約変更
										H27	32,410		14,367	18,043	H27住宅建設等助成、移転費助成
										H28			13,059	▲ 13,059	H28 移転元地買取、住宅建設等助成、移転費助成
										H29			171	▲ 171	H29 移転費助成
										H30				0	
										R1				0	
										R2				0	
										R3				0	
										R4				0	
										累計	299,256	0	262,853	36,403	
53	D - 23 - 8 -	集落高台移転 事業(防災集 団移転促進事 業)	志津川地 区(清水)	町	町	直接	完了	2,660,993	H24 ~ R2	H23				0	
										H24	380,436		0	380,436	
										H25	1,061,287		939,841	121,446	H25.5 移転元地買取 H25.10 用地補償費 H25.12 造成工事発
										H26	160,828		42,558	118,270	H27.3 造成工事費見直し
										H27	586,635		1,006,467	▲ 419,832	H28.3 造成工事完了予定
										H28	139,181		48,407	90,774	H28 移転元地買取、住宅建設等助成、移転費助成
										H29			19,436	▲ 19,436	H29 住宅建設等助成、移転費助成
										H30			6,008	▲ 6,008	H30 住宅建設等助成、移転費助成
										R1				0	
										R2			4,291	▲ 4,291	R2 移転費助成
										R3				0	
										R4				0	
										累計	2,328,367	0	2,067,008	261,359	



No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
54	D	-	23	-	9	集落高台移転 事業(防災集 団移転促進事 業)	志津川地 区(荒砥)	町	町	直接	完了	208,398	H24 ~ H29	H23				0	
														H24	94,635		0	94,635	
														H25	63,257		137,655	▲ 74,398	H25.4 移転元地買取 H25.5 用地補償費 H25.6 造成工事発注
														H26	24,454		13,634	10,820	H26.1 造成工事完了
														H27			13,166	▲ 13,166	H27住宅建設等助成、移転費助成
														H28			7,235	▲ 7,235	H28 移転元地買取、移転費助成
														H29			167	▲ 167	H29 移転費助成
														H30				0	
														R1				0	
														R2				0	
														R3				0	
														R4				0	
														累計	182,346	0	171,857	10,489	
55	D	-	23	-	10	集落高台移転 事業(防災集 団移転促進事 業)	志津川地 区(袖浜)	町	町	直接	完了	162,508	H24 ~ H29	H23				0	
														H24	56,280		0	56,280	
														H25	16,543		90,978	▲ 74,435	H25.4 移転元地買取 H25.5 用地補償費 H25.6 造成工事発注
														H26	50,202		19,048	31,154	H26.2 造成工事完了
														H27			8,981	▲ 8,981	H27住宅建設等助成、移転費助成
														H28	19,167		4,541	14,626	H28 移転元地買取
														H29			178	▲ 178	H29 移転費助成
														H30				0	
														R1				0	
														R2			▲ 2	2	
														R3				0	
														R4				0	
														累計	142,192	0	123,724	18,468	
56	D	-	23	-	11	集落高台移転 事業(防災集 団移転促進事 業)	志津川地 区(志津 川市街 地)	町	町	直接	完了	14,064,845	H24 ~ R2	H23				0	
														H24	4,878,721	26,278	882,384	4,022,615	
														H25	2,313,718	670,005	8,978,990	▲ 5,995,267	H25.11 造成工事発注、H26.3 基本計画完了
														H26	2,313,718	95,592	1,053,235	1,356,075	整備戸数 西:70戸、東:154戸、中央:135戸に変更
														H27			172,537	▲ 172,537	H27 住宅建設等助成、移転費助成、造成工事、用地購入
														H28	2,008,704		310,532	1,698,172	H28 移転元地買取、住宅建設等助成、移転費助成、造成工事
														H29			410,539	▲ 410,539	H29 住宅建設等助成、移転費助成、造成工事
														H30			195,631	▲ 195,631	H30 集会所詳細設計 集会所建設工事 移転費助成 住宅建
														R1			17,117	▲ 17,117	
														R2				0	
														R3				0	
														R4				0	
														累計	11,514,861	791,875	12,020,965	285,771	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
57	D	-	23	-	12	集落高台移転 事業(防災集 団移転促進事 業)	志津川地 区(中瀬 町)	町	町	直接	廃止	0	H24	~	H24	H23				0	
																H24	264,600	▲ 264,600		0	
																H25				0	
																H26				0	
																H27				0	
																H28				0	
																H29				0	
																H30				0	
																R1				0	
																R2				0	
																R3				0	
																R4				0	
																累計	264,600	▲ 264,600	0	0	
58	D	-	23	-	13	集落高台移転 事業(防災集 団移転促進事 業)	志津川地 区(保呂 毛・田尻 畑)	町	町	直接	廃止	0	H24	~	H27	H23				0	
																H24	218,428	▲ 218,428		0	
																H25	670,005	▲ 670,005		0	
																H26	95,592	▲ 95,592		0	
																H27				0	
																H28				0	
																H29				0	
																H30				0	
																R1				0	
																R2				0	
																R3				0	
																R4				0	
																累計	984,025	▲ 984,025	0	0	
59	D	-	23	-	14	集落高台移転 事業(防災集 団移転促進事 業)	戸倉地区 (津の宮・ 滝浜)	町	町	直接	完了	674,125	H24	~	R1	H23				0	H25.6 移転元地買取 H25.10 用地補償費 H26.8 契約変更(合羽沢) H27住宅建設等助成、移転費助成 H28 移転元地買取、住宅建設等助成、移転費助成 H29 移転費助成 H30 住宅建設等助成
																H24	122,615		0	122,615	
																H25	382,637		479,438	▲ 96,801	
																H26	38,237		23,795	14,442	
																H27	46,368		33,513	12,855	
																H28			23,111	▲ 23,111	
																H29			241	▲ 241	
																H30			3,998	▲ 3,998	
																R1				0	
																R2				0	
																R3				0	
																R4				0	
																累計	589,857	0	564,096	25,761	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
60	D	-	23	-	15	集落高台移転 事業(防災集 団移転促進事 業)	戸倉地区 (長清水・ 寺浜)	町	町	直接	完了	538,295	H24 ~ H29	H23				0	
														H24	106,833		0	106,833	
														H25	364,175		398,908	▲ 34,733	H25.6 移転元地買取 H25.10 用地補償 H25.12 造成工事発
														H26			13,249	▲ 13,249	整備戸数8戸に変更
														H27			37,775	▲ 37,775	H27.4 造成工事完了、H27 住宅建設等助成、移転助成
														H28			8,399	▲ 8,399	H28 住宅建設等助成、移転費助成
														H29				0	
														H30				0	
														R1				0	
														R2				0	
														R3				0	
														R4				0	
														累計	471,008	0	458,331	12,677	
62	◆ D	-	1	-	1	県立学校防災 施設・設備等 整備事業	志津川高 校	県	県	直接	完了	15,133	H24 ~ H26	H23				0	24年10月~12月 設計(工事未了)
														H24	19,603		4,303	15,300	25年3月 備品購入
														H25			7,917	▲ 7,917	本体工事・工事監理発注 25年11月
														H26			▲ 114	114	26年4月 完了
														H27				0	
														H28				0	
														H29		▲ 7,497		▲ 7,497	
														H30				0	
														R1				0	
														R2				0	
														R3				0	
														R4				0	
														累計	19,603	▲ 7,497	12,106	0	
65	D	-	1	-	3	道路事業(高 台接続道路)	歌津地区 (田の浦)	町	町	直接	完了	118,031	H24 ~ H28	H23				0	
														H24	12,143		0	12,143	
														H25	76,380		88,391	▲ 12,011	H25.7 測量・地質調査・設計 H25.8 用地取得 H25.11 築造工
														H26			132	▲ 132	H26.7 築造工事(変更)
														H27				0	
														H28				0	
														H29				0	
														H30				0	
														R1				0	
														R2				0	
														R3				0	
														R4				0	
														累計	88,523	0	88,523	0	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
66	D	-	1	-	4	道路事業(高台接続道路)	歌津地区 (馬場・中山生活センター西)	町	町	直接	完了	118,206	H24～H28	H23				0	
														H24	14,269		0	14,269	
														H25	74,385		59,923	14,462	H25.7 測量・地質調査・設計 H25.11 築造工事 H25.12 用地
														H26			2,320	▲ 2,320	H27.2 築造工事完了
														H27			0	0	H27 用地確定測量
														H28				0	
														H29				0	
														H30				0	
														R1				0	
														R2				0	
														R3				0	
														R4				0	
														累計	88,654	0	62,243	26,411	
														67	D	-	1	-	5
H24	43,692		0	43,692															
H25	131,700		173,226	▲ 41,526	H25.7 測量・地質調査・設計 H25.11 築造工事、用地取得														
H26			2,166	▲ 2,166	H26 築造工事														
H27			0	0	H27 築造工事														
H28			0	0	H28 築造工事完了														
H29				0															
H30				0															
R1				0															
R2				0															
R3				0															
R4				0															
累計	175,392	0	175,392	0															
68	D	-	1	-	6	道路事業(高台接続道路)	歌津地区 (伊里前枳沢)	町	町	直接	完了	274,200	H24～H28						
														H24	34,650		0	34,650	
														H25	171,000		194,973	▲ 23,973	H25.7 測量・地質調査・設計 H25.11 築造工事、用地取得
														H26			3,570	▲ 3,570	
														H27			7,107	▲ 7,107	H28.1 築造工事完了
														H28				0	
														H29				0	
														H30				0	
														R1				0	
														R2				0	
														R3				0	
														R4				0	
														累計	205,650	0	205,650	0	

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
69	D-1-7-	道路事業(高台接続道路)	歌津地区 (寄木・葎の浜)	町	町	直接	完了	291,244	H24～H28	H23				0	
										H24	73,665	▲ 37,482	0	36,183	
										H25	182,250		20,314	161,936	H25.5 測量・地質調査・設計
										H26			159,952	▲ 159,952	H26.7 測量・地質調査・設計完了
										H27			12,222	▲ 12,222	H27.9 築造工事完了
										H28			256	▲ 256	H28 用地確定測量
										H29				0	
										H30				0	
										R1				0	
										R2				0	
										R3				0	
										R4				0	
										累計	255,915	▲ 37,482	192,744	25,689	
70	D-1-8-	道路事業(高台接続道路)	志津川地区 (清水)	町	町	直接	完了	219,038	H24～H28	H23				0	
										H24	17,017		0	17,017	
										H25	184,800	▲ 37,539	135,750	11,511	H25.7 測量・地質調査・設計 H25.11 築造工事 H26.1 用地取
										H26			0	0	H27.3 築造費変更
										H27			0	0	H28.3 築造工事完了
										H28			1,590	▲ 1,590	H28 用地確定測量
										H29				0	
										H30				0	
										R1				0	
										R2				0	
										R3				0	
										R4				0	
										累計	201,817	▲ 37,539	137,340	26,938	
71	D-1-9-	道路事業(高台接続道路)	戸倉地区 (波伝谷松崎)	町	町	直接	完了	40,926	H24～H28	H23				0	
										H24	5,044		0	5,044	
										H25	25,650		18,236	7,414	H25.7 測量・地質調査・設計 H25.11 築造工事、用地取得
										H26			470	▲ 470	H26.12 築造工事完了
										H27			0	0	H27 用地確定測量
										H28				0	
										H29				0	
										H30				0	
										R1				0	
										R2				0	
										R3				0	
										R4				0	
										累計	30,694	0	18,706	11,988	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
72	D	-	1	-	10	道路事業(高 台接続道路)	戸倉地区 (長清水)	町	町	直接	完了	322,204	H24 ~ H28	H23				0	
														H24	42,114		0	42,114	
														H25	311,790	▲ 112,250	35,496	164,044	H25.7 測量・地質調査・設計 H25.12 築造工事、用地取得
														H26			560	▲ 560	
														H27			0	0	H27 築造工事完了
														H28			0	0	
														H29			0	0	
														H30			0	0	
														R1			0	0	
														R2			0	0	
														R3			0	0	
														R4			0	0	
														累計	353,904	▲ 112,250	36,056	205,598	
73	D	-	4	-	4	災害公営住宅 整備事業(志 津川中央地 区)	志津川中 央地区	町	町	直接	完了	4,587,376	H24 ~ H29	H23				0	
														H24	16,485		0	16,485	
														H25	21,728		402,190	▲ 380,462	H25.5 志津川地区基本計画策定業務(変更後→整備戸数155)
														H26	135,187		24,294	110,893	H26.9 志津川中央地区整備業務実施契約
														H27	2,256,935		3,579,238	▲ 1,322,303	H27 設計・建築工事
														H28	2,183,617	▲ 600,000	0	1,583,617	H28.12 志津川中央(第3.4街区)建築完成
														H29			0	0	
														H30			0	0	
														R1			0	0	
														R2			0	0	
														R3			0	0	
														R4			0	0	
														累計	4,613,952	▲ 600,000	4,005,722	8,230	
74	D	-	4	-	5	災害公営住宅 整備事業(志 津川西地区)	志津川西 地区	町	町	直接	完了	2,723,574	H24 ~ H28	H23				0	
														H24	44,235		0	44,235	
														H25	442,797		363,824	78,973	H25.5 志津川地区基本計画策定業務(変更後→整備戸数90)
														H26	2,492,829	▲ 596,734	1,833,727	62,368	H26.6 設計業務発注 H27.3 設計業務完了
														H27			139,047	▲ 139,047	H27.7 第2街区(戸建住宅)譲渡契約
														H28			0	0	H28.8 志津川西(第1.3街区)建築完成
														H29			0	0	
														H30			0	0	
														R1			0	0	
														R2			0	0	
														R3			0	0	
														R4			0	0	
														累計	2,979,861	▲ 596,734	2,336,598	46,529	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
75	D	-	4	-	6	-	災害公営住宅 整備事業(伊 里前地区)	伊里前地 区	町	町	直接	完了	1,709,920	H24 ~ H28	H23				0	H25.2 造成設計
															H24	51,926		12,219	39,707	
															H25	373,533		1,268,507	▲ 894,974	H25.5 建築設計、H25.10 用地補償費、H25.11 造成工事費
															H26	687,433		183,551	503,882	H25 契約額変更
															H27	687,433	▲ 304,149	29,962	353,322	H27.11 建築工事(集合60戸)(-41,513千円)[最終 1,357,336]
															H28			0	0	H28.10 用地確定測量完了
															H29			0	0	
															H30			0	0	
															R1			0	0	
															R2			0	0	
															R3			0	0	
															R4			0	0	
															累計	1,800,325	▲ 304,149	1,494,239	1,937	
76	D	-	4	-	7	-	災害公営住宅 整備事業(戸 倉地区)	戸倉地区	町	町	直接	完了	2,558,077	H24 ~ H28	H23				0	
															H24	25,054		15,509	9,545	
															H25	526,157		371,535	154,622	H25.7 建築設計
															H26	773,981		1,814,975	▲ 1,040,994	H26.7 災害公営住宅整備業務変更契約(増)
															H27	1,124,759	▲ 211,636	2,643	910,480	H28.1 建築工事(集合70戸)(-114,310千円)[最終 1,889,449]
															H28			0	0	H28.10 用地確定測量完了
															H29			0	0	
															H30			0	0	
															R1			0	0	
															R2			0	0	
															R3			0	0	
															R4			0	0	
															累計	2,449,951	▲ 211,636	2,204,662	33,653	
77	D	-	23	-	16	-	集落高台移転 事業(防災集 団移転促進事 業)	歌津地区 (泊浜)	町	町	直接	完了	319,754	H24 ~ H30	H23				0	
															H24	168,472	▲ 100,000	0	68,472	
															H25	145,162		211,392	▲ 66,230	H25.6 移転元地買取 H25.10 用地補償費 H25.11 造成工事
															H26	66,150		6,730	59,420	H26.8 移転費助成
															H27			16,179	▲ 16,179	H27 住宅建設等助成、移転助成費
															H28			21,296	▲ 21,296	H28 移転元地買取、住宅建設等助成、移転費助成
															H29			4,105	▲ 4,105	H29 住宅建設等助成、移転費助成
															H30				0	
															R1				0	
															R2				0	
															R3				0	
															R4				0	
															累計	379,784	▲ 100,000	259,702	20,082	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
78	D	-	23	-	17	集落高台移転 事業(防災集 団移転促進事 業)	歌津地区 (館浜)	町	町	直接	完了	688,335	H24 ~ H29	H23				0	
														H24	97,088		0	97,088	
														H25	252,262		480,023	▲ 227,761	H25.6 移転元地買取 H25.10 用地補償費 H25.11 造成工事
														H26	182,275		13,596	168,679	整備戸数19戸に変更
														H27	70,666		60,108	10,558	H27 住宅建設等助成、移転助成費
														H28			11,741	▲ 11,741	H28 移転元地買取、住宅建設等助成、移転費助成
														H29			1,513	▲ 1,513	H29 住宅建設等助成、移転費助成
														H30				0	
														R1				0	
														R2				0	
														R3				0	
														R4				0	
														累計	602,291	0	566,981	35,310	
79	D	-	23	-	18	集落高台移転 事業(防災集 団移転促進事 業)	歌津地区 (伊里前)	町	町	直接	完了	4,670,363	H24 ~ R1	H23				0	
														H24	843,294		7,740	835,554	
														H25	2,737,086		3,273,109	▲ 536,023	H25.5 移転元地買取 H25.10 用地補償費 H25.11 造成工事
														H26	506,186		154,042	352,144	H27.3 住宅建設等助成、移転費助成
														H27			162,692	▲ 162,692	H27 住宅建設等助成、移転助成費
														H28			101,956	▲ 101,956	H28 移転元地買取、住宅建設等助成、移転費助成、造成工事
														H29			104,856	▲ 104,856	H29 住宅建設等助成、移転費助成
														H30			12,262	▲ 12,262	H30 住宅建設等助成、移転費助成
														R1			8,358	▲ 8,358	
														R2				0	
														R3				0	
														R4				0	
														累計	4,086,566	0	3,825,015	261,551	
80	D	-	23	-	19	集落高台移転 事業(防災集 団移転促進事 業)	志津川地 区(西田・ 細浦)	町	町	直接	完了	524,487	H24 ~ H29	H23				0	
														H24	114,711		0	114,711	
														H25	279,702		300,785	▲ 21,083	H25.4 移転元地買取 H25.8 造成工事、用地補償費
														H26	64,512		13,211	51,301	H26.9 契約変更
														H27			60,834	▲ 60,834	H27 住宅建設等助成、移転助成費
														H28			1,655	▲ 1,655	H28 住宅建設等助成、移転費助成
														H29			317	▲ 317	H29 移転費助成
														H30				0	
														R1				0	
														R2				0	
														R3				0	
														R4				0	
														累計	458,925	0	376,802	82,123	



No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
81	D - 23 - 20 -	集落高台移転 事業(防災集 団移転促進事 業)	志津川地 区(平磯)	町	町	直接	完了	246,328	H24 ~ H29	H23				0	
										H24	71,456		0	71,456	
										H25	117,075		132,952	▲ 15,877	H25.5 用地補償費、移転元地買取 H25.6 造成工事
										H26	27,006		15,055	11,951	H26.1 造成工事完了
										H27			784	▲ 784	H27 移転元地買取
										H28			476	▲ 476	H28 移転費助成
										H29			277	▲ 277	H29 移転費助成
										H30				0	
										R1				0	
										R2				0	
										R3				0	
										R4				0	
										累計	215,537	0	149,544	65,993	
82	D - 23 - 21 -	集落高台移転 事業(防災集 団移転促進事 業)	戸倉地区 (戸倉)	町	町	直接	完了	4,381,891	H24 ~ R1	H23				0	
										H24	1,287,774		0	1,287,774	
										H25	2,803,675	▲ 257,295	2,948,159	▲ 401,779	H25.4 移転元地買取 H25.12 造成工事
										H26			191,192	▲ 191,192	整備戸数 西戸:7戸, 戸倉95戸に変更
										H27			190,778	▲ 190,778	H28.3 造成工事完了
										H28			126,797	▲ 126,797	H28 移転元地買取、住宅建設等助成、移転費助成
										H29			76,941	▲ 76,941	H29 住宅建設等助成、移転費助成
										H30			5,506	▲ 5,506	H30 住宅建設等助成、移転費助成
										R1			3,695	▲ 3,695	H31 住宅建設等助成、移転費助成
										R2				0	
										R3				0	
										R4				0	
										累計	4,091,449	▲ 257,295	3,543,068	291,086	
83	D - 23 - 22 -	集落高台移転 事業(防災集 団移転促進事 業)	戸倉地区 (波伝谷)	町	町	直接	完了	939,787	H24 ~ H30	H23				0	
										H24	250,495		0	250,495	
										H25	796,425	▲ 295,989	509,526	▲ 9,090	H25.6 移転元地買取 H25.10 用地補償費 H25.11 造成工事
										H26	71,382		19,588	51,794	H26.11 造成工事完了(波伝谷)
										H27			80,284	▲ 80,284	H27 住宅建設等助成、移転助成費
										H28			43,990	▲ 43,990	H28 移転元地買取、住宅建設等助成、移転費助成
										H29			3,572	▲ 3,572	H29 住宅建設等助成、移転費助成
										H30				0	
										R1				0	
										R2				0	
										R3				0	
										R4				0	
										累計	1,118,302	▲ 295,989	656,960	165,353	

No.	事業番号				事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
87	D	-	4	-	8	-	災害公営住宅 整備事業(柘 沢地区)	柘沢地区	町	町	直接	完了	593,389	H23				0	H25.4 用地測量 H25.11 用地補償費 H25.11 公募買取費 H27.1 完成
														H24				0	
														H25	117,483	▲ 22,148	18,425	76,910	
														H26	423,879		500,045	▲ 76,166	
														H27				0	
														H28				0	
														H29				0	
														H30				0	
														R1				0	
														R2				0	
														R3				0	
														R4				0	
														累計	541,362	▲ 22,148	518,470	744	
														88	D	-	17	-	
H24				0															
H25	1,230,300		4,495,139	▲ 3,264,839															
H26			28,126	▲ 28,126															
H27			39,911	▲ 39,911															
H28	800,850	113,850	12,004	902,696															
H29	687,000		5,205	681,795															
H30		1,125,000	0	1,125,000															
R1		697,500		697,500															
R2			▲ 1,785,236	1,785,236															
R3				0															
R4				0															
累計	2,718,150	1,936,350	2,795,149	1,859,351															
89	◆ D	-	4	-	1	-	災害公営住宅 駐車場整備事 業(入谷地区)	入谷地区	町	町	直接	完了	10,480						H23
														H24				0	
														H25	8,384			8,384	
														H26			6,196	▲ 6,196	
														H27				0	
														H28				0	
														H29				0	
														H30				0	
														R1				0	
														R2				0	
														R3				0	
														R4				0	
														累計	8,384	0	6,196	2,188	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
	◆	D	-	4	-															2	-	1	
90	◆	D	-	4	-	2	-	1		町	町	直接	完了	7,205	H25	~	H26	H23	0	0	0		
																		H24	0	0	0		
																		H25	5,764		5,764		
																		H26		4,888	▲ 4,888	H26 確定契約に基づいて精算	
																		H27			0		
																		H28			0		
																		H29			0		
																		H30			0		
																		R1			0		
																		R2			0		
																		R3			0		
																		R4			0		
																		累計	5,764	0	4,888	876	
91	D	-	1	-	8	-		県	県	直接	完了	1,539,344	H25	~	H30	H23	0	0	0				
																H24	0	0	0				
																H25	364,250	335,127	29,123	25年6月詳細設計契約。26年3月工事契約。			
																H26	310,000	339,123	▲ 29,123	26年3月橋梁下部工工事契約。26年9月道路改良工事契約。			
																H27	639,375	11,957	627,418	27年12月旧橋撤去工事契約。28年3月橋梁取付護岸工事契			
																H28		488,531	▲ 488,531	28年4月工事委託協定締結。29年1月暫定供用(車道部)済み。			
																H29		14,992	▲ 14,992	改良及び護岸工事を推進。			
																H30		3,261	▲ 3,261	30年12月工事完成・供用開始。			
																R1		▲ 120,634	▲ 120,634				
																R2			0				
																R3			0				
																R4			0				
																累計	1,313,625	▲ 120,634	1,192,991	0			
92	★	F	-	4	-	1	-	1		県	県	直接	完了	468,535	H25	~	R3	H23	0	0	0		
																		H24	0	0	0		
																		H25	680,553	5,160	675,393		
																		H26		664	▲ 664		
																		H27		21,773	▲ 21,773		
																		H28		50,593	▲ 50,593		
																		H29		18,842	▲ 18,842		
																		H30		▲ 10,724	▲ 2,373	▲ 8,351	
																		R1		▲ 50,616	6,889	▲ 57,505	
																		R2		▲ 244,382	10,104	▲ 254,486	
																		R3			15,705	▲ 15,705	
																		R4				0	
																		累計	680,553	▲ 305,722	127,357	247,474	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
98	◆	D	-	4	-	6	-	1			直接	完了	17,444	H27 ~ H27	H23				0	集合住宅(50戸)、戸建住宅(10戸)
															H24				0	
															H25				0	
															H26				0	
															H27	13,955		11,560	2,395	
															H28				0	
															H29				0	
															H30				0	
															R1				0	
															R2				0	
															R3				0	
															R4				0	
															累計	13,955	0	11,560	2,395	
99	◆	D	-	4	-	8	-	1		直接	完了	4,672	H26 ~ H26	H23				0	H26 確定契約に基づいて精算	
														H24				0		
														H25				0		
														H26	3,737		2,695	1,042		
														H27				0		
														H28				0		
														H29				0		
														H30				0		
														R1				0		
														R2				0		
														R3				0		
														R4				0		
														累計	3,737	0	2,695	1,042		
121	◆	D	-	4	-	7	-	1		直接	完了	22,784	H27 ~ H27	H23				0	集合住宅(70戸)、戸建住宅(10戸)	
														H24				0		
														H25				0		
														H26				0		
														H27	18,226		15,245	2,981		
														H28				0		
														H29				0		
														H30				0		
														R1				0		
														R2				0		
														R3				0		
														R4				0		
														累計	18,226	0	15,245	2,981		

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
135	D	-	22	-	1	-	都市公園事業 (八幡川右岸 地区)	志津川地 区	町	町	直接	完了	578,588	H26 ~ R2	H23				0	
															H24				0	
															H25				0	
															H26	10,875		18,377	▲ 7,502	H27.1 調査設計費発注
															H27	10,875		266	10,609	H27.9 調査設計完了
															H28	28,685	121,898	273,524	▲ 122,941	H28.11 公園整備業務委託契約(UR)
															H29		77,935	0	77,935	公園整備事業造成工事実施中
															H30		60,948	0	60,948	公園整備事業造成工事実施中
															R1		97,500		97,500	公園整備事業造成工事実施中
															R2		25,223	84,287	▲ 59,064	
															R3				0	
															R4				0	
															累計	50,435	383,504	376,454	57,485	
136	◆ D	-	23	-	1	-	メモリアルゾ ン整備事業	志津川地 区	町	町	直接	完了	715,887	H26 ~ R2	H23				0	
															H24				0	
															H25				0	
															H26	11,600		19,602	▲ 8,002	H27.1 調査設計費発注
															H27	98,694		208	98,486	H27.9 調査設計完了
															H28	111,703		345,630	▲ 233,927	H28.11 公園整備業務委託契約(UR)
															H29	110,745	73,098	65,786	118,057	公園整備事業造成工事実施中
															H30		55,372	5,667	49,705	公園整備事業造成工事実施中
															R1		60,000		60,000	公園整備事業造成工事実施中
															R2		51,494	114,160	▲ 62,666	
															R3				0	
															R4				0	
															累計	332,742	239,964	551,053	21,653	
139	D	-	5	-	1	-	災害公営住宅 家賃低廉化事 業	志津川・ 歌津・戸 倉・入谷 地区	町	町	直接	完了	3,156,711	H26 ~ R2	H23				0	
															H24				0	
															H25				0	
															H26	51,249		33,033	18,216	H26.8入谷・名足地区、H27.2柞沢地区公営住宅完成入居開
															H27	118,999		72,683	46,316	H28.2伊里前地区、H28.3戸倉地区公営住宅完成入居開始
															H28	369,172		279,111	90,061	H28.7~H29.3志津川東、志津川西、志津川中央公営住宅完成 入居開始
															H29	769,016		567,781	201,235	災害公営住宅全738戸入居管理実施中
															H30		390,172	639,960	▲ 249,788	補助継続
															R1		510,717	595,418	▲ 84,701	補助継続
															R2		552,795	547,487	5,308	補助継続
															R3				0	
															R4				0	
															累計	1,308,436	1,453,684	2,735,473	26,647	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
140	D	-	6	-	1	東日本大震災 特別家賃低減 事業	志津川・ 歌津・戸 倉・入谷 地区	町	町	直接	完了	346,612	H26～R2	H23				0	H26.8入谷・名足地区、H27.2柞沢地区公営住宅完成入居開 H28.2伊里前地区、H28.3戸倉地区公営住宅完成入居開始 H28.7～H29.3志津川東、志津川西、志津川中央公営住宅完成 入居開始 災害公営住宅全738戸入居管理実施中 補助継続 補助継続 補助継続
														H24				0	
														H25				0	
														H26	5,132		5,310	▲ 178	
														H27	11,969		12,010	▲ 41	
														H28	37,003		33,493	3,510	
														H29	70,940		59,907	11,033	
														H30		56,562	54,774	1,788	
														R1		37,539	47,804	▲ 10,265	
														R2		40,812	44,952	▲ 4,140	
														R3				0	
														R4					
累計														125,044	134,913	258,250	1,707		
148	D	-	4	-	9	高齢者生活支 援施設等整備 事業(志津川 東地区)	志津川地 区	町	民間	直接	完了	260,582	H27～H29	H23				0	H27.10 民間企業と協定の締結 H30.3 事業完了
														H24				0	
														H25				0	
														H26				0	
														H27	13,767		0	13,767	
														H28	59,088		6,204	52,884	
														H29		79,149	122,662	▲ 43,513	
														H30				0	
														R1				0	
														R2				0	
														R3				0	
														R4				0	
累計														72,855	79,149	128,866	23,138		
149	D	-	22	-	2	都市公園事業 (八幡川右岸 地区)用地取 得	志津川地 区	町	町	直接	完了	360,784	H27～R1	H23				0	H27.3 基本計画策定契約(UR) 用地買収 15件 用地買収 7件 用地買収 8件 用地買収(供託分)
														H24				0	
														H25				0	
														H26				0	
														H27	120,261			120,261	
														H28	120,261		89,688	30,573	
														H29			33,870	▲ 33,870	
														H30			38,380	▲ 38,380	
														R1			8,215	▲ 8,215	
														R2				0	
														R3				0	
														R4				0	
累計														240,522	0	170,153	70,369		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
	◆	D	-	22	-	1														
151	◆	D	-	22	-	1	-	1			直接	完了	11,186	H28 ~ R2	H23				0	
															H24				0	
															H25				0	
															H26				0	
															H27				0	
															H28	894		8,948	▲ 8,054	-
															H29				0	
															H30				0	
															R1		8,054		8,054	園名板、総合案内サイン等の設置
															R2			▲ 541	541	
															R3				0	
R4				0																
累計	894	8,054	8,407	541																
153	D	-	1	-	11	-				直接	完了	2,044,949	H26 ~ R1	H23				0		
														H24				0		
														H25				0		
														H26				0		
														H27	495,000		1,439,187	▲ 944,187	-	
														H28	247,500		0	247,500	-	
														H29	351,170		0	351,170	H29 道路整備工事(継続)	
														H30		486,750	0	486,750	-	
														R1		106,662		106,662		
														R2			3,795	▲ 3,795		
														R3				0		
R4				0																
累計	1,093,670	593,412	1,442,982	244,100																
154	D	-	1	-	12	-				直接	完了	23,186	H26 ~ H28	H23				0		
														H24				0		
														H25				0		
														H26	13,410	4,158	17,568	0	H26 道路整備工事	
														H27	1,560		1,560	0	H27 用地確定測量	
														H28				0		
														H29				0		
														H30				0		
														R1				0		
														R2				0		
														R3				0		
R4				0																
累計	14,970	4,158	19,128	0																

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
155	D	-	1	-	13	道路事業(高台接続道路) [補助率変更分]	歌津地区 (伊里前 中学校 上)	町	町	直接	完了	18,690	H26 ~ H28	H23				0	
														H24				0	
														H25				0	
														H26				0	
														H27	14,372		14,422	▲ 50	
														H28	1,046		0	1,046	H28 用地確定測量
														H29				0	
														H30				0	
														R1				0	
														R2				0	
														R3				0	
														R4				0	
														累計	15,418	0	14,422	996	
156	D	-	1	-	14	道路事業(高台接続道路) [補助率変更分]	歌津地区 (伊里前 柞沢)	町	町	直接	完了	108,024	H26 ~ H28	H23				0	
														H24				0	
														H25				0	
														H26				0	
														H27	87,689	1,430	52,636	36,483	H27 道路整備工事
														H28			0	0	H28 用地確定測量
														H29				0	
														H30				0	
														R1				0	
														R2				0	
														R3				0	
														R4				0	
														累計	87,689	1,430	52,636	36,483	
157	D	-	1	-	15	道路事業(高台避難道路) [補助率変更分]	志津川地 区	町	町	直接	完了	80,000	R1 ~ R1	H23				0	
														H24				0	
														H25				0	
														H26				0	
														H27				0	
														H28				0	
														H29		66,000	65,999	1	H29 道路整備工事
														H30			0	0	H30 道路整備工事 精算
														R1				0	
														R2				0	
														R3				0	
														R4				0	
														累計	0	66,000	65,999	1	



(様式2D)

南三陸町

復興交付金事業計画 令和4年度進捗状況報告 総括表

省庁名 国土交通省

令和5年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
	R1	～	R2																			
158	D	-	5	-	2	-	災害公営住宅 家賃低廉化事 業(補助率変 更分)	志津川・ 歌津・戸 倉・入谷 地区	町	町	直接	完了	132,283	R1	～	R2	H23				0	入谷・名足・柘沢地区分 入谷・名足・柘沢・伊里前・戸倉
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	R1	37,482	35,809		1,673	
																	R2	72,753	74,426		▲1,673	
																	R3				0	
																	R4				0	
																	累計	0	110,235	110,235	0	

(様式2D)

南三陸町

復興交付金事業計画 令和4年度進捗状況報告 総括表

省庁名 国土交通省

令和5年3月末時点

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
										H23	1,375	0	0	1,375	
										H24	21,225,192	▲ 993,232	5,608,040	14,623,920	
										H25	28,192,677	▲ 1,021,073	40,937,347	▲ 13,765,743	
										H26	15,855,827	▲ 690,834	11,414,261	3,750,732	
										H27	11,800,633	▲ 580,355	14,631,529	▲ 3,411,251	
										H28	10,629,549	▲ 2,623,056	3,573,804	4,432,689	
										H29	3,019,799	296,182	3,146,786	169,195	
										H30	0	3,253,529	2,132,973	1,120,556	
										R1	0	1,615,762	958,092	657,670	
										R2	0	743,077	▲ 1,399,000	2,142,077	
										R3	0	0	▲ 91,400	91,400	
										R4	0	0	0	0	
								109,630,392	市町村交付分 計		90,725,052	0	80,912,432	9,812,620	
										H23	37,200	0	0	37,200	
										H24	1,499,853	0	113,262	1,386,591	
										H25	3,097,778	0	701,886	2,395,892	
										H26	1,422,125	0	3,413,666	▲ 1,991,541	
										H27	2,775,275	0	228,057	2,547,218	
										H28	387,500	0	3,006,958	▲ 2,619,458	
										H29	302,250	0	458,458	▲ 156,208	
										H30	380,002	▲ 15,443	799,979	▲ 435,420	
										R1	10,850	▲ 275,875	222,278	▲ 487,303	
										R2	0	▲ 365,891	27,674	▲ 393,565	
										R3	0	0	15,705	▲ 15,705	
										R4	0	0	0	0	
								11,927,139	都道府県交付分 計		9,912,833	▲ 657,209	8,987,923	267,701	
										H23	38,575	0	0	38,575	
										H24	22,725,045	▲ 993,232	5,721,302	16,010,511	
										H25	31,290,455	▲ 1,021,073	41,639,233	▲ 11,369,851	
										H26	17,277,952	▲ 690,834	14,827,927	1,759,191	
										H27	14,575,908	▲ 580,355	14,859,586	▲ 864,033	
										H28	11,017,049	▲ 2,623,056	6,580,762	1,813,231	
										H29	3,322,049	296,182	3,605,244	12,987	
										H30	380,002	3,238,086	2,932,952	685,136	
										R1	10,850	1,339,887	1,180,370	170,367	
										R2	0	377,186	▲ 1,371,326	1,748,512	
										R3	0	0	▲ 75,695	75,695	
										R4	0	0	0	0	
								121,557,531	合計		100,637,885	▲ 657,209	89,900,355	10,080,321	

(様式2E)

南三陸町

復興交付金事業計画 令和4年度進捗状況報告 総括表

省庁名 環境省

令和5年3月末時点

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
61	E-1-1-	低炭素社会 対応型浄化槽等 集中導入事業	志津川・ 歌津・戸 倉地区	町	町	直接	完了	505,339	H24～R2	H23				0	H24.10～H25.3 28基
										H24	28,566		9,414	19,152	
										H25	62,100		33,152	28,948	H25.4～H26.3 107基
										H26			37,046	▲ 37,046	H26.4～H27.3 121基
										H27	86,967		69,627	17,340	H27.4～H28.3 240基
										H28	141,063		74,515	66,548	H28.4～H29.3 254基
										H29			55,869	▲ 55,869	H29.4～H30.3 187基
										H30	60,306		9,711	50,595	H30.4～H31.3 30基
										R1			3,354	▲ 3,354	H31.4～R2.3 11基
										R2			311	▲ 311	R2.4～R3.3 1基
										R3					
										R4					
										累計	379,002	0	292,999	86,003	

(様式2E)

南三陸町

復興交付金事業計画 令和4年度進捗状況報告 総括表

省庁名 環境省

令和5年3月末時点

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
										H23	0	0	0	0	
										H24	28,566	0	9,414	19,152	
										H25	62,100	0	33,152	28,948	
										H26	0	0	37,046	▲ 37,046	
										H27	86,967	0	69,627	17,340	
										H28	141,063	0	74,515	66,548	
										H29	0	0	55,869	▲ 55,869	
										H30	60,306	0	9,711	50,595	
										R1	0	0	3,354	▲ 3,354	
										R2	0	0	311	▲ 311	
										R3	0	0	0	0	
										R4	0	0	0	0	
								505,339	市町村交付分 計		379,002	0	292,999	86,003	
										H23	0	0	0	0	
										H24	0	0	0	0	
										H25	0	0	0	0	
										H26	0	0	0	0	
										H27	0	0	0	0	
										H28	0	0	0	0	
										H29	0	0	0	0	
										H30	0	0	0	0	
										R1	0	0	0	0	
										R2	0	0	0	0	
										R3	0	0	0	0	
										R4	0	0	0	0	
								0	都道府県交付分 計		0	0	0	0	
										H23	0	0	0	0	
										H24	28,566	0	9,414	19,152	
										H25	62,100	0	33,152	28,948	
										H26	0	0	37,046	▲ 37,046	
										H27	86,967	0	69,627	17,340	
										H28	141,063	0	74,515	66,548	
										H29	0	0	55,869	▲ 55,869	
										H30	60,306	0	9,711	50,595	
										R1	0	0	3,354	▲ 3,354	
										R2	0	0	311	▲ 311	
										R3	0	0	0	0	
										R4	0	0	0	0	
								505,339	合計		379,002	0	292,999	86,003	