

(様式1)

## 南三陸町 復興交付金事業計画 令和2年度進捗状況報告 総括表

令和3年3月末時点

(単位:千円)

南三陸町 交付分	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	1,375	0
	H24	22,763,476	6,546,630
	H25	30,940,463	41,400,260
	H26	18,020,744	14,861,941
	H27	14,116,907	16,755,323
	H28	11,500,407	3,859,328
	H29	3,019,799	3,590,156
	H30	60,306	2,218,312
	H31	0	1,049,488
	H32	0	▲ 713,596
合計	100,423,477	89,567,842	

(単位:千円)

<参考>	復興交付金基金の状況				
	基金残高 A+B-C-D	交付額累計 A	利息額累計 B	取崩額累計 C	国庫返還額累計 D
	0	100,423,477	0	90,284,968	10,138,509

(単位:千円)

<参考> 都道府県交付分 (うち、当該市町村分)	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	73,700	0
	H24	1,851,799	393,754
	H25	3,734,771	1,151,672
	H26	3,428,711	4,756,854
	H27	4,532,211	2,047,393
	H28	686,411	3,561,835
	H29	531,198	792,091
	H30	605,002	1,094,030
	H31	10,850	318,204
	H32	0	143,400
合計	15,454,653	14,259,233	

&lt;交付実績&gt;

(単位:千円)

区分	交付実績 A+B-C-D	交付済額 (令和2年度事業分まで) A	事業間流用増減額 (令和2年度事業分まで) B	単年度型事業 執行残額 C	基金型事業 国庫返還済額 D
市町村交付分	90,284,968	100,423,477	0	0	10,138,509
都道府県交付分	14,565,177	15,454,653	▲ 706,786	0	182,690
合計	104,850,145	115,878,130	▲ 706,786	0	10,321,199

※令和2年度までの交付額・事業間流用増減額から、執行残額として国庫に返還した金額を減じた額。

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
	1	2	3	4	5	6								24	31							
1	A	-	4	-	1	-	埋蔵文化財発掘調査事業	南三陸町 全域	町	町	直接	完了	20,000	24	~	31	H23				0	H26.6 戸倉(西戸・在郷)、歌津(泊浜)発掘調査開始 (ほ場整備関係) H26.8 調査完了 H27.6 南三陸町内埋蔵文化財発掘調査 H28.2 発掘調査報告、印刷製本業務 H29.2 南三陸町内埋蔵文化財発掘調査 H29.3 発掘調査報告、印刷製本業務 H30.3 発掘調査報告、印刷製本業務 R2.3 南三陸町内埋蔵文化財発掘調査
																	H24	9,000		294	8,706	
																	H25			0	0	
																	H26			2,009	▲ 2,009	
																	H27			3,986	▲ 3,986	
																	H28	6,000		984	5,016	
																	H29			236	▲ 236	
																	H30			0	0	
																	H31			88	▲ 88	
																	H32				0	
																	累計	15,000	0	7,597	7,403	
																	9	A	-	4	-	
H24	2,870		1,078	1,792																		
H25			626	▲ 626																		
H26			433	▲ 433																		
H27			220	▲ 220																		
H28			85	▲ 85																		
H29			80	▲ 80																		
H30				0																		
H31				0																		
H32				0																		
累計	2,870	0	2,522	348																		
95	A	-	2	-	1	-	志津川小学校 学校施設環境 改善事業	志津川地 区	町	町	直接	完了	63,508	25	~	27						H23
																	H24				0	
																	H25	12,298	▲ 5,135	7,135	28	
																	H26			0	0	
																	H27	35,175		34,325	850	
																	H28				0	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	47,473	▲ 5,135	41,460	878	
																	96	A	-	2	-	2
H24				0																		
H25	12,674	▲ 3,609	8,862	203																		
H26	21,153	▲ 7,973	13,030	150																		
H27				0																		
H28				0																		
H29				0																		
H30				0																		
H31				0																		
H32				0																		
累計	33,827	▲ 11,582	21,892	353																		

101	A	-	1	-	1	-	戸倉小学校校舎新築事業	戸倉地区	町	町	直接	完了	207,658	26	~	27	H23				0																		
																	H24				0																		
																	H25				0																		
																	H26	77,468		155,743	▲ 78,275																		
																	H27	78,275			78,275																		
																	H28				0																		
																	H29				0																		
																	H30				0																		
																	H31				0																		
																	H32				0																		
																	累計	155,743	0	155,743	0																		
																	102	A	-	1	-	2	-	戸倉小学校屋内運動場新築事業	戸倉地区	町	町	直接	完了	13,056	26	~	27	H23				0	
																																		H24				0	
H25				0																																			
H26	4,746		9,791	▲ 5,045	H26.8 工事発注																																		
H27	5,045			5,045	H27.8 工事完了																																		
H28				0																																			
H29				0																																			
H30				0																																			
H31				0																																			
H32				0																																			
累計	9,791	0	9,791	0																																			
127	◆ A	-	2	-	2	-	志津川中学校学校施設環境改善事業(校舎)	志津川地区	町	町	直接	完了	52,089	26	~	26																		H23				0	
																																		H24				0	
																	H25				0																		
																	H26	80,339	▲ 38,668	40,662	1,009	H26.9 工事発注、H27.3 工事完了																	
																	H27				0																		
																	H28				0																		
																	H29				0																		
																	H30				0																		
																	H31				0																		
																	H32				0																		
																	累計	80,339	▲ 38,668	40,662	1,009																		
																	128	◆ A	-	2	-	1	-	志津川小学校学校施設環境改善事業(屋根改修)	志津川地区	町	町	直接	完了	99,124	27	~	27	H23				0	
																																		H24				0	
H25				0																																			
H26				0																																			
H27	79,299		77,350	1,949	H27.7 工事発注、H28.3 工事完了																																		
H28				0																																			
H29				0																																			
H30				0																																			
H31				0																																			
H32				0																																			
累計	79,299	0	77,350	1,949																																			
137	A	-	2	-	3	-	志津川小学校学校施設環境改善事業(屋内運動場)	志津川地区	町	町	直接	完了	72,309	25	~	27																		H23				0	
																																		H24				0	
																	H25		5,135	5,115	20	H26.1 調査設計業務契約締結、H26.3完了																	
																	H26				0																		
																	H27	43,070		42,038	1,032	H27.7 工事発注、H28.3 工事完了																	
																	H28				0																		
																	H29				0																		
																	H30				0																		
																	H31				0																		
																	H32				0																		
																	累計	43,070	5,135	47,153	1,052																		

138	◆	A	-	2	-	3	-	1	志津川小学校 学校施設環境 改善事業(屋 根改修・屋内 運動場)	志津川地 区	町	町	直接	完了	52,721	27	~	27	H23				0	H27.7 工事発注、H28.3 工事完了
																			H24				0	
																			H25				0	
																			H26				0	
																			H27	42,176		41,140	1,036	
																			H28				0	
																			H29				0	
																			H30				0	
																			H31				0	
																			H32				0	
																			累計	42,176	0	41,140	1,036	
																			H23				0	
																			H24				0	
H25		3,609	3,528	81	H26.1 調査設計業務契約締結、H26.3完了																			
H26		7,973	7,883	90	H26.9 工事発注、H27.3 工事完了																			
H27				0																				
H28				0																				
H29				0																				
H30				0																				
H31				0																				
H32				0																				
累計	0	11,582	11,411	171																				
146	◆	A	-	2	-	4	-	1	志津川中学校 学校施設環境 改善事業(屋 内運動場・屋 根改修)	志津川地 区	町	町	直接	完了	48,335	26	~	26	H23				0	H26.9 工事発注、H27.3 工事完了
																			H24				0	
																			H25				0	
																			H26		38,668	37,732	936	
																			H27				0	
																			H28				0	
																			H29				0	
																			H30				0	
																			H31				0	
																			H32				0	
																			累計	0	38,668	37,732	936	
																			H23	0	0	0	0	
																			H24	9,000	0	294	8,706	
H25	24,972	0	24,640	332																				
H26	183,706	0	266,850	▲ 83,144																				
H27	283,040	0	198,839	84,201																				
H28	6,000	0	984	5,016																				
H29	0	0	236	▲ 236																				
H30	0	0	0	0																				
H31	0	0	88	▲ 88																				
H32	0	0	0	0																				
679,541	市町村交付分 計	506,718	0	491,931	14,787																			
都道県 交付分	各年度 別合計	H23	0	0	0	0																		
		H24	2,870	0	1,078	1,792																		
		H25	0	0	626	▲ 626																		
		H26	0	0	433	▲ 433																		
		H27	0	0	220	▲ 220																		
		H28	0	0	85	▲ 85																		
		H29	0	0	80	▲ 80																		
		H30	0	0	0	0																		
		H31	0	0	0	0																		
		H32	0	0	0	0																		
3,827	都道県交付分 計	2,870	0	2,522	348																			

市町村 都道県 計	各年度 別合計	H23	0	0	0	0	
		H24	11,870	0	1,372	10,498	
		H25	24,972	0	25,266	▲ 294	
		H26	183,706	0	267,283	▲ 83,577	
		H27	283,040	0	199,059	83,981	
		H28	6,000	0	1,069	4,931	
		H29	0	0	316	▲ 316	
		H30	0	0	0	0	
		H31	0	0	88	▲ 88	
		H32	0	0	0	0	
		683,368	合計	509,588	0	494,453	15,135

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
	25	～	27																		
84	B	-	3	-	1	-	歌津地区子育て拠点整備事業(保育所・子育て支援センター)	歌津地区(児童福祉施設)	県	町	間接	完了	155,105	25	～	27	H23			0	設計業務完了後、H26建設工事予定 H26.8実施設計契約。H27.3実施設計完了。 H27.6建設工事契約。H28.2工事完了。
																	H24			0	
																	H25	6,763		6,763	
																	H26		6,763	▲ 6,763	
																	H27	109,565	109,565	0	
																	H28			0	
																	H29			0	
																	H30			0	
																	H31			0	
																	H32			0	
																	累計	116,328	0	116,328	
85	B	-	3	-	2	-	戸倉地区子育て拠点整備事業(子育て支援センター)	戸倉地区(児童福祉施設)	県	町	間接	完了	15,037	25	～	27	H23			0	H25設計業務完了後、H26建設工事予定 H26.5実施設計契約。H26.9実施設計完了。H26.12建設工事契約。 H28.1工事完了。
																	H24			0	
																	H25	267		267	
																	H26	5,014	11,277	▲ 6,263	
																	H27	5,996	0	5,996	
																	H28			0	
																	H29			0	
																	H30			0	
																	H31			0	
																	H32			0	
																	累計	11,277	0	11,277	
86	B	-	3	-	3	-	戸倉地区子育て拠点整備事業(放課後児童クラブ)	戸倉地区(児童福祉施設)	県	町	間接	完了	25,911	25	～	27	H23			0	H25設計業務完了後、H26建設工事予定 H26.5実施設計契約。H26.9実施設計完了。H26.12建設工事契約。 H28.1工事完了。
																	H24			0	
																	H25	410		410	
																	H26	7,679	17,273	▲ 9,594	
																	H27	9,184	0	9,184	
																	H28			0	
																	H29			0	
																	H30			0	
																	H31			0	
																	H32			0	
																	累計	17,273	0	17,273	

市町村 交付分	各年度 別合計	H23	0	0	0	0	
		H24	0	0	0	0	
		H25	0	0	0	0	
		H26	0	0	0	0	
		H27	0	0	0	0	
		H28	0	0	0	0	
		H29	0	0	0	0	
		H30	0	0	0	0	
		H31	0	0	0	0	
		H32	0	0	0	0	
		0	市町村交付分 計	0	0	0	0
		都道府 県交付分	各年度 別合計	H23	0	0	0
H24	0			0	0	0	
H25	7,440			0	0	7,440	
H26	12,693			0	35,313	▲ 22,620	
H27	124,745			0	109,565	15,180	
H28	0			0	0	0	
H29	0			0	0	0	
H30	0			0	0	0	
H31	0			0	0	0	
H32	0			0	0	0	
196,053	都道府県交付分 計			144,878	0	144,878	0
市町村 都道府 県計	各年度 別合計			H23	0	0	0
		H24	0	0	0	0	
		H25	7,440	0	0	7,440	
		H26	12,693	0	35,313	▲ 22,620	
		H27	124,745	0	109,565	15,180	
		H28	0	0	0	0	
		H29	0	0	0	0	
		H30	0	0	0	0	
		H31	0	0	0	0	
		H32	0	0	0	0	
		196,053	合計	144,878	0	144,878	0

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
10	C	-	1	-	1	-	農山漁村地域 復興基盤総合 整備事業 (復興整備実 施計画)	南三陸地 区	県	県	直接	完了	41,499	23	~	24	H23	36,500	0	36,500	24年5月、基本計画策定業務発注。25年3月、完成。	
																	H24	5,000	41,498	▲ 36,498		
																	H25			0		
																	H26			0		
																	H27			0		
																	H28			0		
																	H29		▲ 1	▲ 1		
																	H30			0		
																	H31			0		
																	H32			0		
																	累計	41,500	▲ 1	41,498		1
																	11	C	-	1		-
H24	159,000	92,220	66,780																			
H25	522,000	413,461	108,539																			
H26	1,601,250	987,224	614,026																			
H27		367,545	▲ 367,545																			
H28	215,100	462,625	▲ 247,525																			
H29	228,948	15,552	279,442	▲ 34,942																		
H30	225,000	8,250	283,879	▲ 50,629																		
H31		120,899	95,926	24,973																		
H32			113,652	▲ 113,652																		
累計	2,951,298	144,701	3,095,974	25																		
19	◆	C	-	6	-	10	漁港集落防災 機能強化調査 事業	歌津地区 (石浜、稲 淵、館 浜)、戸倉 地区(藤 浜、寺浜)	町	町	直接	完了	101,701	24	~	26					H23	
																	H24	100,436	▲ 19,075	84,504	▲ 3,143	
																	H25			▲ 10,848	10,848	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	100,436	▲ 19,075	73,656	7,705	
																	26	C	-	6	-	1
H24	14,963	14,612	351																			
H25		0	0																			
H26	10,851	7,532	3,319																			
H27			0																			
H28			0																			
H29		▲ 3,670	▲ 3,670																			
H30			0																			
H31			0																			
H32			0																			
累計	25,814	▲ 3,670	22,144	0																		



27	C	6	2	-	漁港施設機能強化事業(②田浦漁港)	田浦漁港	県	町	間接	継続	34,843	24	~	33	H23			0	25年1月、嵩上げ工事(第1期)発注。	
															H24	15,291		15,291	0	
															H25			0	0	26年3月、嵩上げ工事(第1期)完了。残工事(第2期(舗装・嵩上げ工事))有り(発注予定)。
															H26	7,416		5,866	1,550	H26.7工事(舗装)発注、H26.11工事(舗装)完了
															H27				0	
															H28	3,424			3,424	
															H29				0	
															H30				0	
															H31				0	防潮堤構造変更重変協議
															H32			4,974	▲ 4,974	
累計	26,131	0	26,131	0																
28	C	6	3	-	漁港施設機能強化事業(③ばなな漁港)	ばなな漁港	県	町	間接	完了	35,966	24	~	30	H23			0	24年12月、嵩上げ工事(第1期)発注。	
															H24	32,700		31,632	1,068	
															H25			▲ 19,441	19,441	26年2月、嵩上げ工事(第1期)完了。残工事(第2期(舗装・嵩上げ工事))有り(発注予定)。
															H26			0	0	
															H27			4,863	▲ 4,863	27年10月、残工事(第2期(舗装・嵩上げ工事))完了
															H28				0	
															H29				0	
															H30			9,920	▲ 9,920	30年11月、舗装・嵩上げ工事完了
															H31				0	
															H32		▲ 5,726		▲ 5,726	
累計	32,700	▲ 5,726	26,974	0																
29	C	6	4	-	漁港施設機能強化事業(④寄木漁港)	寄木漁港	県	町	間接	完了	15,038	24	~	29	H23			0	25年1月、嵩上げ工事(第1期)発注。	
															H24	9,611		7,527	2,084	
															H25			0	0	26年3月、嵩上げ工事(第1期)完了。残工事(第2期(舗装・嵩上げ工事))有り(発注予定)。
															H26			0	0	
															H27				0	
															H28	1,667		1,036	631	28.8工事契約
															H29				0	完了
															H30				0	
															H31				0	
															H32				0	
累計	11,278	0	8,563	2,715																
30	C	6	5	-	漁港施設機能強化事業(⑤葎の浜漁港)	葎の浜漁港	県	町	間接	完了	42,409	24	~	32	H23			0	24年11月、嵩上げ工事(第1期)発注。	
															H24	18,275		9,272	9,003	
															H25			0	0	26年3月、嵩上げ工事(第1期)完了。残工事(第2期(舗装・嵩上げ工事))有り(発注予定)。
															H26			0	0	
															H27				0	
															H28	7,805		14,835	▲ 7,030	28.8工事契約 29.9完成予定
															H29				0	
															H30				0	
															H31				0	防潮堤用地買収
															H32		5,726	4,998	728	防潮堤工事完成
累計	26,080	5,726	29,105	2,701																
31	C	6	6	-	漁港施設機能強化事業(⑥清水漁港)	清水漁港	県	町	間接	完了	9,868	24	~	28	H23			0	25年9月、嵩上げ工事(第1期)発注。	
															H24	9,957		0	9,957	
															H25			5,943	▲ 5,943	26年3月、嵩上げ工事(第1期)完了。残工事(第2期(舗装・嵩上げ工事))有り(発注予定)。
															H26			0	0	
															H27				0	
															H28			1,458	▲ 1,458	
															H29		▲ 2,556		▲ 2,556	
															H30				0	
															H31				0	
															H32				0	
累計	9,957	▲ 2,556	7,401	0																

32	C	6	7	-	漁港施設機能強化事業(⑦荒砥漁港)	荒砥漁港	県	町	間接	完了	18,110	24	~	32	H23			0	24年11月、嵩上げ工事(第1期)発注。	
															H24	13,038		7,320	5,718	
															H25			1,012	▲ 1,012	26年2月、嵩上げ工事(第1期)完了。残工事(第2期(舗装・嵩上げ工事))有り(発注予定)。
															H26			0	0	
															H27				0	
															H28	544			544	未発注
															H29				0	
															H30				0	
															H31				0	
															H32			3,719	▲ 3,719	防潮堤工事完成
累計	13,582	0	12,051	1,531																
33	C	6	8	-	漁港施設機能強化事業(⑧平磯漁港)	平磯漁港	県	町	間接	完了	12,873	24	~	25	H23			0	25年1月、嵩上げ工事(第1期)発注。	
															H24	9,678		10,363	▲ 685	
															H25			▲ 709	709	26年2月、嵩上げ工事(第1期)完了。残工事(第2期(嵩上げ工事))有り(発注予定)。
															H26			0	0	
															H27				0	
															H28				0	
															H29		▲ 24		▲ 24	
															H30				0	
															H31				0	
															H32				0	
累計	9,678	▲ 24	9,654	0																
34	C	6	9	-	漁港施設機能強化事業(⑨津の宮漁港)	津の宮漁港	県	町	間接	完了	18,683	24	~	29	H23			0	24年11月、嵩上げ工事(第1期)発注。	
															H24	14,012		13,884	128	
															H25			▲ 1,390	1,390	26年2月、嵩上げ工事(第1期)完了。残工事(第2期(舗装・嵩上げ工事))有り(発注予定)。
															H26			▲ 75	75	
															H27				0	
															H28				0	
															H29				0	
															H30				0	
															H31				0	
															H32				0	
累計	14,012	0	12,419	1,593																
35	C	6	10	-	漁港施設機能強化事業(⑩藤浜漁港)	藤浜漁港	県	町	間接	完了	5,162	24	~	32	H23			0	24年11月、嵩上げ工事(第1期)発注。	
															H24	2,785		2,785	0	
															H25			▲ 567	567	26年2月、嵩上げ工事(第1期)完了。残工事(第2期(舗装・嵩上げ工事))有り(発注予定)。
															H26			0	0	
															H27				0	
															H28	1,086			1,086	未発注
															H29				0	
															H30				0	
															H31				0	
															H32			1,078	▲ 1,078	集落道工事
累計	3,871	0	3,296	575																

36	C	-	6	-	11	-	漁港施設機能強化事業(⑪石浜漁港)	石浜漁港	県	町	間接	完了	18,153	24	~	29	H23			0	25年1月、嵩上げ工事(第1期)発注。 26年3月、嵩上げ工事(第1期)完了。残工事(第2期(舗装・嵩上げ工事))有り(発注予定)。		
																	H24	13,614		12,102		1,512	
																	H25			▲ 14		14	
																	H26			0		0	
																	H27			0		0	
																	H28			0		0	
																	H29			0		0	
																	H30			0		0	
																	H31			0		0	
																	H32			0		0	
累計	13,614	0	12,088	1,526																			
37	C	-	6	-	12	-	漁港施設機能強化事業(⑫稲淵漁港)	稲淵漁港	県	町	間接	完了	9,481	24	~	25	H23			0	25年1月、嵩上げ工事(第1期)発注。 26年3月、嵩上げ工事(第1期)完了。残工事(第2期(舗装・嵩上げ工事))有り(発注予定)。		
																	H24	15,687		7,111		8,576	
																	H25			0		0	
																	H26			0		0	
																	H27			0		0	
																	H28			0		0	
																	H29		▲ 8,576			▲ 8,576	
																	H30			0		0	
																	H31			0		0	
																	H32			0		0	
累計	15,687	▲ 8,576	7,111	0																			
38	C	-	6	-	13	-	漁港施設機能強化事業(⑬館浜漁港)	館浜漁港	県	町	間接	完了	21,693	24	~	29	H23			0	25年1月、嵩上げ工事(第1期)発注。 26年3月、嵩上げ工事(第1期)完了。残工事(第2期(舗装・嵩上げ工事))有り(発注予定)。 28.8工事契約 29.8完成予定		
																	H24	7,385		5,925		1,460	
																	H25			0		0	
																	H26			0		0	
																	H27			0		0	
																	H28	8,884		8,468		416	
																	H29			0		0	
																	H30			0		0	
																	H31			0		0	
																	H32			0		0	
累計	16,269	0	14,393	1,876																			
39	◆	C	-	1	-	2	-	農地整備推進支援事業	南三陸地区	県	県	直接	完了	16,993	24	~	25	H23			0	24年10月、ワークショップ企画運営業務発注。 25年4月課題検討業務発注, 6月ワークショップ企画運営業務発注	
																		H24	8,080		7,872		208
																		H25	6,240		5,723		517
																		H26			0		0
																		H27			0		0
																		H28			0		0
																		H29		▲ 725			▲ 725
																		H30			0		0
																		H31			0		0
																		H32			0		0
累計	14,320	▲ 725	13,595	0																			
41	C	-	7	-	1	-	水産加工場等施設整備事業	志津川・歌津・戸倉地区	町	町	直接	完了	6,444,200	24	~	29	H23			0	H25.9 第2次補助金交付決定 H26.8 第3次補助金交付決定 H28.3 第4次補助金交付決定 H30.3 事業完了		
																	H24	1,306,210		755,538		550,672	
																	H25	2,598,325		359,840		2,238,485	
																	H26			1,453,838		▲ 1,453,838	
																	H27	526,810		1,708,631		▲ 1,181,821	
																	H28			▲ 14,850		14,850	
																	H29			▲ 1,980		1,980	
																	H30			0		0	
																	H31			0		0	
																	H32			0		0	
累計	4,431,345	0	4,261,017	170,328																			

42	◆	C	-	7	-	1	-	1	持続可能な海・山づくり事業	志津川・歌津・戸倉・入谷地区	町	町	直接	完了	2,000	24	~	24	H23			0		
																			H24	1,600		1,596		4
																			H25					0
																			H26					0
																			H27					0
																			H28					0
																			H29					0
																			H30					0
																			H31					0
																			H32					0
累計	1,600	0	1,596	4																				
43	◆	C	-	7	-	2	-	1	サケの遡上する町づくり事業	志津川地区	町	町	直接	完了	84,190	24	~	25	H23			0		
																			H24	67,352		62,210		5,142
																			H25			0		0
																			H26					0
																			H27					0
																			H28					0
																			H29					0
																			H30					0
																			H31					0
																			H32					0
累計	67,352	0	62,210	5,142																				
44	◆	C	-	7	-	3	-	1	衛生管理型市場構想推進事業	志津川地区	町	町	直接	完了	31,400	24	~	25	H23			0		
																			H24	25,120		25,032		88
																			H25			0		0
																			H26					0
																			H27					0
																			H28					0
																			H29					0
																			H30					0
																			H31					0
																			H32					0
累計	25,120	0	25,032	88																				
63		C	-	7	-	2	-		シロサケふ化場整備事業	志津川地区	町	町	直接	完了	676,526	25	~	27	H23			0		
																			H24					0
																			H25	23,818		13,545		10,273
																			H26	483,576		488,250		▲ 4,674
																			H27			0		0
																			H28					0
																			H29					0
																			H30					0
																			H31					0
																			H32					0
累計	507,394	0	501,795	5,599																				
64		C	-	7	-	3	-		卸売市場施設復興事業	志津川地区	町	町	直接	完了	1,452,312	25	~	28	H23			0		
																			H24					0
																			H25	33,531		33,075		456
																			H26	1,055,703		1,049,700		6,003
																			H27			0		0
																			H28			0		0
																			H29					0
																			H30					0
																			H31					0
																			H32					0
累計	1,089,234	0	1,082,775	6,459																				

93	C	-	4	-	1	-	被災地域農業復興総合支援事業(田の浦地区農業機械施設整備事業)	田の浦地区	県	町	間接	完了	15,615	25	~	26	H23			0	H26.3 農業機械及び機械格納庫、導入建設済み			
																	H24			0				
																	H25	17,169		11,709		5,460		
																	H26					0		
																	H27					0		
																	H28					0		
																	H29					0		
																	H30					0		
																	H31		▲ 5,458			▲ 5,458		
																	H32					0		
累計	17,169	▲ 5,458	11,709	2																				
94	C	-	4	-	2	-	被災地域農業復興総合支援事業(きく生産施設等整備事業)	波伝谷・在郷・田尻畑地区等	県	町	間接	完了	45,498	25	~	26	H23			0	H26.3~8 農業施設建設、H26.6~7 収穫機械導入 H25年度分契約済額の訂正等			
																	H24			0				
																	H25	84,144		33,433		50,711		
																	H26			691		▲ 691		
																	H27		▲ 49,500			▲ 49,500		
																	H28					0		
																	H29					0		
																	H30					0		
																	H31		▲ 521			▲ 521		
																	H32					0		
累計	84,144	▲ 50,021	34,124	▲ 1																				
97	◆	C	-	7	-	1	-	2	水産加工場用地塩水取配水施設整備事業	志津川地区	町	町	直接	完了	113,950	25	~	28	H23			0	H26.2 調査設計・実施設計契約締結 H26.12 調査設計・実施設計完了 H27.6 建設工事、H27.7 施工監理 H29.2 ポンプ計装改造・配管切り回し工事(追加分) H29.3 完成	
																			H24			0		
																			H25	5,040		9,504		▲ 4,464
																			H26	45,335		0		45,335
																			H27	40,784		79,047		▲ 38,263
																			H28			1,296		▲ 1,296
																			H29					0
																			H30					0
																			H31					0
																			H32					0
累計	91,159	0	89,847	1,312																				
100	◆	C	-	7	-	3	-	1	志津川漁港環境施設復旧方針策定事業	志津川漁港	県	県	直接	完了	37,000	26	~	27	H23			0	予備設計業務契約済み 27年11月設計業務完了	
																			H24			0		
																			H25			0		
																			H26	29,600		26,835		2,765
																			H27			2,765		▲ 2,765
																			H28					0
																			H29					0
																			H30					0
																			H31					0
																			H32					0
累計	29,600	0	29,600	0																				
103	C	-	5	-	1	-	漁業集落防災機能強化事業(港地区)	港地区	町	町	直接	完了	70,368	26	~	32	H23			0	H26.7~H28.3 測量設計業務 H28.2~H29.3 工事積算支援業務 用地等取得 H29.6~H29.11 集落道工事 H30.12~R3.3 水産関係用地整備工事 R1.10~ 測量設計等業務 水産関係用地整備完成			
																	H24			0				
																	H25			0				
																	H26	7,131		3,148		3,983		
																	H27	38,309		430		37,879		
																	H28	7,334		4,545		2,789		
																	H29			10,912		▲ 10,912		
																	H30			7,936		▲ 7,936		
																	H31			4,191		▲ 4,191		
																	H32			5,206		▲ 5,206		
累計	52,774	0	36,368	16,406																				

104	C	-	5	-	2	-	漁業集落防災機能強化事業(田の浦地区)	田の浦地区	町	町	直接	継続	177,599	26	~	33	H23				0	
																	H24				0	
																	H25				0	
																	H26	20,814	6,828	10,146	17,496	H26.7~H28.3 測量設計業務
																	H27	82,932		▲ 692	83,624	H28.2~H29.3 工事積算支援業務
																	H28	22,625		52,992	▲ 30,367	H28.4~H28.12 1号水産関係用地整備工事
																	H29			10,492	▲ 10,492	用地等取得
																	H30			32	▲ 32	用地等取得
																	H31			482	▲ 482	R1.10~ 測量設計等業務
																	H32			9,029	▲ 9,029	漁港海岸防潮堤災害復旧等工事(避難路2号線)
累計	126,371	6,828	82,481	50,718																		
105	C	-	5	-	3	-	漁業集落防災機能強化事業(石浜地区)	石浜地区	町	町	直接	完了	108,229	26	~	31	H23				0	
																	H24				0	
																	H25				0	
																	H26	12,458		4,787	7,671	H26.7~H28.3 測量設計業務
																	H27	45,579		7,504	38,075	H28.2~H29.3 工事積算支援業務
																	H28	23,133		9,876	13,257	H28.4~H29.3 排水路整備工事
																	H29			17,055	▲ 17,055	H30.2~R2.3 避難路整備工事
																	H30			▲ 93	93	H30.2~R 2.3 避難路整備工事
																	H31			1,800	▲ 1,800	H30.2~R2.3 避難路整備工事(完成)
																	H32				0	
累計	81,170	0	40,929	40,241																		
106	C	-	5	-	4	-	漁業集落防災機能強化事業(名足地区)	名足地区	町	町	直接	継続	70,836	26	~	33	H23				0	
																	H24				0	
																	H25				0	
																	H26	7,520		2,987	4,533	H26.7~H28.3 測量設計業務
																	H27	45,606		12,510	33,096	H28.2~H29.3 工事積算支援業務
																	H28			▲ 1,200	1,200	H28.4~H29.3 用地測量業務
																	H29			11,551	▲ 11,551	H30.3~R 3.3 水産関係用地整備工事
																	H30			0	0	H30.3~R 3.3 水産関係用地整備工事
																	H31			125	▲ 125	H30.3~R3.3 水産関係用地等整備工事
																	H32		15,000	42,153	▲ 27,153	H30.3~R3.3 水産関係用地等整備工事
累計	53,126	15,000	68,126	0																		
107	C	-	5	-	5	-	漁業集落防災機能強化事業(中山地区)	中山地区	町	町	直接	完了	61,866	26	~	32	H23				0	
																	H24				0	
																	H25				0	
																	H26	5,855		2,009	3,846	H26.7~H28.3 測量設計業務
																	H27	40,543		1,368	39,175	H28.2~H29.3 工事積算支援業務
																	H28			▲ 885	885	H29.7~H30.3 安全施設設置工事
																	H29			12,718	▲ 12,718	H30.3~R 3.3 水産関係用地等整備工事
																	H30			3,349	▲ 3,349	H30.10~R 1.3 測量設計業務
																	H31			6,244	▲ 6,244	R1.10~ 測量設計等業務
																	H32			▲ 2,777	2,777	漁港海岸防潮堤災害復旧等工事
累計	46,398	0	22,026	24,372																		
108	C	-	5	-	6	-	漁業集落防災機能強化事業(馬場地区)	馬場地区	町	町	直接	完了	107,297	26	~	32	H23				0	
																	H24				0	
																	H25				0	
																	H26	12,672	26,024	4,058	34,638	H26.7~H28.3 測量設計業務
																	H27	3,306		934	2,372	H28.2~H29.3 工事積算支援業務
																	H28	38,469		▲ 885	39,354	H29.7~H30.3 安全施設設置工事
																	H29			23,117	▲ 23,117	H30.3~R 3.3 集落道等整備工事
																	H30			0	0	H30.3~R 3.3 集落道等整備工事
																	H31			▲ 2,352	2,352	H30.3~R 3.3 集落道等整備工事
																	H32			12,189	▲ 12,189	H30.3~R 3.3 集落道等整備工事
累計	54,447	26,024	37,061	43,410																		

109	C	-	5	-	7	-	漁業集落防災機能強化事業(寄木地区)	寄木地区	町	町	直接	継続	68,437	26	~	33	H23			0	
																	H24			0	
																	H25			0	
																	H26	7,175	4,028	3,147	H26.7~H28.3 測量設計業務
																	H27	44,152	1,712	42,440	H28.2~H29.3 工事積算支援業務
																	H28		10,517	▲ 10,517	H28.4~ 12 水産関係用地整備工事
																	H29		20,237	▲ 20,237	H30.2~R 3.3水産関係用地整備工事
																	H30		646	▲ 646	H30.2~R 3.3水産関係用地等整備工事
																	H31		352	▲ 352	R1.10~ 測量設計等業務
																	H32		3,824	▲ 3,824	用地等取得
累計	51,327	0	41,316	10,011																	
110	C	-	5	-	8	-	漁業集落防災機能強化事業(葦の浜地区)	葦の浜地区	町	町	直接	継続	129,279	26	~	33	H23			0	
																	H24			0	
																	H25			0	
																	H26	11,888	7,308	4,580	H26.7~H28.3 測量設計業務
																	H27	75,907	▲ 339	76,246	H28.2~H29.3 工事積算支援業務
																	H28	9,162	23,662	▲ 14,500	H28.4~ 12 水産関係用地整備工事
																	H29		18,397	▲ 18,397	H29.12~H30.3 用地測量業務
																	H30		▲ 19	19	H30.3~R3.3水産関係用地等整備工事
																	H31		4,528	▲ 4,528	R1.10~ 測量設計等業務
																	H32		38,062	▲ 38,062	H30.3~R3.3水産関係用地等整備工事
累計	96,957	0	91,599	5,358																	
111	C	-	5	-	9	-	漁業集落防災機能強化事業(細浦地区)	細浦地区	町	町	直接	継続	147,187	26	~	33	H23			0	
																	H24			0	
																	H25			0	
																	H26	14,823	7,607	7,216	H26.7~H28.3 測量設計業務
																	H27	60,809	▲ 1,168	61,977	H28.2~H29.3 工事積算支援業務
																	H28	34,757	▲ 449	35,206	用地等取得(今後実施予定)
																	H29		63,252	▲ 63,252	H30.2~R3.3 集落道等整備工事
																	H30		1,940	▲ 1,940	H30.2~R3.3 集落道等整備工事
																	H31		1,833	▲ 1,833	H30.2~R3.3 集落道等整備工事
																	H32		▲ 11,363	11,363	H30.2~R3.3 集落道等整備工事
累計	110,389	0	61,652	48,737																	
112	C	-	5	-	10	-	漁業集落防災機能強化事業(清水地区)	清水地区	町	町	直接	完了	99,011	26	~	32	H23			0	
																	H24			0	
																	H25			0	
																	H26	7,344	4,103	3,241	H26.7~H28.3 測量設計業務
																	H27	66,914	▲ 1,409	68,323	H28.2~H29.3 工事積算支援業務
																	H28		▲ 740	740	用地等取得
																	H29		20,695	▲ 20,695	H30.2~R 3.3水産関係用地整備工事
																	H30		603	▲ 603	H30.10~R 1.3 測量設計業務
																	H31		▲ 2,885	2,885	H30.2~R 3.3水産関係用地整備工事
																	H32		▲ 1,573	1,573	H30.2~R 3.3水産関係用地整備工事
累計	74,258	0	18,794	55,464																	
113	C	-	5	-	11	-	漁業集落防災機能強化事業(荒砥地区)	荒砥地区	町	町	直接	完了	130,945	26	~	32	H23			0	
																	H24			0	
																	H25			0	
																	H26	11,566	5,304	6,262	H26.7~H28.3 測量設計業務
																	H27	46,243	774	45,469	H28.2~H29.3 工事積算支援業務
																	H28	40,398	7,242	33,156	H28.11~H29.3 集会所用地整備工事
																	H29		49,887	▲ 49,887	H30.3~R 3.3集落道等整備工事
																	H30		2,925	▲ 2,925	H30.10~R 1.3 測量設計業務
																	H31		▲ 10,668	10,668	H30.3~R 3.3集落道等整備工事
																	H32		▲ 6,429	6,429	H30.3~R 3.3集落道等整備工事
累計	98,207	0	49,035	49,172																	

114	C	5	12	-	漁業集落防災機能強化事業(折立・水戸辺地区)	折立・水戸辺地区	町	町	直接	継続	154,140	26	~	33	H23			0	
															H24			0	
															H25			0	
															H26	13,189	4,828	8,361	H26.7~H28.3 測量設計業務
															H27	49,443	17,637	31,806	H28.2~H29.3 工事積算支援業務
															H28	52,972	2,942	50,030	H28.5~H29.3 用地測量調査業務
															H29		25,064	▲ 25,064	H30.3~R3.3 水産関係用地等整備工事
															H30		37	▲ 37	土地鑑定評価業務
															H31		1,853	▲ 1,853	H30.3~R3.3 水産関係用地等整備工事
															H32		5,897	▲ 5,897	H30.3~R3.3 水産関係用地等整備工事
累計	115,604	0	58,258	57,346															
115	C	5	13	-	漁業集落防災機能強化事業(津の宮地区)	津の宮地区	町	町	直接	完了	102,633	26	~	32	H23			0	
															H24			0	
															H25			0	
															H26	9,792	4,058	5,734	H26.7~H28.3 測量設計業務
															H27	16,478	845	15,633	H28.2~H29.3 工事積算支援業務
															H28	50,703	▲ 1,400	52,103	用地等取得(今後実施予定)
															H29		49,905	▲ 49,905	H30.2~R3.3 集落道等整備工事
															H30		5,312	▲ 5,312	H30.10~R1.3 測量設計業務
															H31		▲ 1,404	1,404	H30.2~R3.3 集落道等整備工事
															H32		391	▲ 391	H30.2~R3.3 集落道等整備工事
累計	76,973	0	57,707	19,266															
116	C	5	14	-	漁業集落防災機能強化事業(滝浜地区)	滝浜地区	町	町	直接	完了	140,148	26	~	32	H23			0	
															H24			0	
															H25			0	
															H26	11,826	5,283	6,543	H26.7~H28.3 測量設計業務
															H27	63,057	▲ 577	63,634	H28.2~H29.3 工事積算支援業務
															H28	30,226	29,029	1,197	H28.4~H29.3 水産関係用地整備工事
															H29		4,918	▲ 4,918	H30.8~R3.3 集落道等整備工事
															H30		41	▲ 41	用地等取得
															H31		368	▲ 368	H30.8~R3.3 集落道等整備工事
															H32		▲ 15,000	33	▲ 15,033
累計	105,109	▲ 15,000	39,095	51,014															
117	C	5	15	-	漁業集落防災機能強化事業(藤浜地区)	藤浜地区	町	町	直接	継続	180,525	26	~	33	H23			0	
															H24			0	
															H25			0	
															H26	13,476	6,446	7,030	H26.7~H28.3 測量設計業務
															H27	68,751	9,024	59,727	H28.2~H29.3 工事積算支援業務
															H28	53,166	10,966	42,200	用地等取得
															H29		228	▲ 228	用地等取得
															H30		0	0	用地等取得
															H31		1,226	▲ 1,226	用地等取得
															H32		107,503	▲ 107,503	集落道等整備工事
累計	135,393	0	135,393	0															
118	C	5	16	-	漁業集落防災機能強化事業(寺浜地区)	寺浜地区	町	町	直接	継続	96,020	26	~	33	H23			0	
															H24			0	
															H25			0	
															H26	8,249	2,875	5,374	H26.7~H28.3 測量設計業務
															H27	47,570	19,084	28,486	H28.2~H29.3 工事積算支援業務
															H28	16,194	▲ 1,494	17,688	H28.8~H29.3 工事監督支援業務
															H29		9,141	▲ 9,141	H29.8~12 水産関係用地工事
															H30		215	▲ 215	H30.10~R1.3 測量設計業務
															H31		0	0	
															H32		22,540	▲ 22,540	集落道等整備工事
累計	72,013	0	52,361	19,652															



119	C	-	6	-	14	-	漁港施設機能強化事業(寺浜漁港)	寺浜漁港	町	町	直接	完了	7,569	26	~	29	H23				0	H26.7工事(舗装)発注、H27.1工事(舗装)完了
																	H24				0	
																	H25				0	
																	H26	5,676		4,131	1,545	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
累計	5,676	0	4,131	1,545																		
120	C	-	6	-	15	-	漁港施設機能強化事業(折立漁港)	折立漁港	町	町	直接	完了	2,638	26	~	26	H23				0	H26.7工事(舗装)発注、H27.1工事(舗装)完了
																	H24				0	
																	H25				0	
																	H26	1,978		1,531	447	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
累計	1,978	0	1,531	447																		
122	☆	F	-	1	-	1	漁業集落復興効果促進事業	南三陸町	町	町	直接	継続	369,015	26	~	33	H23				0	市場BCP策定事業ほか 避難誘導施設整備事業ほか 避難誘導施設整備事業ほか
																	H24				0	
																	H25				0	
																	H26	52,272	▲ 83,000		▲ 30,728	
																	H27	254,358	▲ 41,858		212,500	
																	H28	114,364			114,364	
																	H29				0	
																	H30			50,551	▲ 50,551	
																	H31		▲ 926	4,458	▲ 5,384	
																	H32			94,737	▲ 94,737	
累計	420,994	▲ 125,784	149,746	145,464																		
123	C	-	5	-	17	-	漁業集落防災機能強化事業(平磯地区)	平磯地区	町	町	直接	完了	105,229	26	~	32	H23				0	H26.10~H28.3 測量設計業務 H28.2~H29.3 工事積算支援業務委託 H28.8~H29.3 工事監督支援業務 用地等取得 H30.10~R 1.3 測量設計業務 集落道等整備工事
																	H24				0	
																	H25				0	
																	H26	15,914		6,341	9,573	
																	H27	63,007		▲ 876	63,883	
																	H28			95	▲ 95	
																	H29			0	0	
																	H30			740	▲ 740	
																	H31			21,533	▲ 21,533	
																	H32			182	▲ 182	
累計	78,921	0	28,015	50,906																		
124	C	-	5	-	18	-	漁業集落防災機能強化事業(袖浜地区)	袖浜地区	町	町	直接	完了	69,541	26	~	32	H23				0	H26.10~H28.3 測量設計業務 H28.2~H29.3 工事積算支援業務委託 用地等取得 用地等取得 H30.10~R 1.3 測量設計業務 集落道等整備工事
																	H24				0	
																	H25				0	
																	H26	20,962		7,146	13,816	
																	H27	11,237		▲ 2,483	13,720	
																	H28	19,955		▲ 740	20,695	
																	H29			0	0	
																	H30			156	▲ 156	
																	H31			0	0	
																	H32			4,390	▲ 4,390	
累計	52,154	0	8,469	43,685																		

125	C	5	19	-	漁業集落防災機能強化事業(林・大久保地区)	林・大久保地区	町	町	直接	完了	147,090	26	~	32	H23				0	
															H24				0	
															H25				0	
															H26	32,372		11,915	20,457	H26.10~H28.3 測量設計業務
															H27	15,505		▲ 2,839	18,344	H28.2~H29.3 工事積算支援業務委託
															H28	62,439		10,486	51,953	H29.2~H29.11 水産関係用地工事
															H29			▲ 2,464	2,464	用地等取得
															H30			448	▲ 448	H30.10~R 1.3 測量設計業務
															H31			99	▲ 99	-
															H32			22,801	▲ 22,801	集落道等整備工事
累計	110,316	0	40,446	69,870																
126	C	4	3	-	被災地域農業復興総合支援事業(農業機械施設整備事業)	板橋、泊浜、田表、西戸川、在郷地区	県	町	間接	完了	555,977	26	~	28	H23				0	
															H24				0	
															H25				0	
															H26	344,776		279,369	65,407	H27.2 水稻乾燥調製施設建設工事契約(H27分含む)、H27.3 機械格納庫、農業機械の導入
															H27	102,165		137,610	▲ 35,445	H27.4 ネギ集荷調製施設建設工事(H26分)、ネギ収穫調製機械等導入、水稻収穫機械導入。 H27.8 水稻乾燥調製施設附帯工事、ネギ附帯工事 H27.9 水稻乾燥調製施設建設、ネギ集荷調製施設建設、収穫機械等導入 H28.1 機械格納庫附帯工事
															H28				0	
															H29				0	
															H30		▲ 15,750		▲ 15,750	
															H31		▲ 14,210		▲ 14,210	
															H32				0	
累計	446,941	▲ 29,960	416,979	2																
129	C	5	20	-	漁業集落防災機能強化事業(泊浜・稲渕・館浜地区)	泊浜、稲渕、館浜地区	町	町	直接	継続	125,665	26	~	33	H23				0	
															H24				0	
															H25				0	
															H26	29,628	4,788	12,031	22,385	H27.2~H29.3 測量設計業務
															H27	34,305		1,311	32,994	H28.2~H29.3 工事積算支援業務委託
															H28	25,526		▲ 4,774	30,300	H29.8~H30.3 安全施設設置工事
															H29			23,058	▲ 23,058	H30.3~R 3.3 避難路等整備工事
															H30			▲ 11	11	H30.3~R 3.3 避難路等整備工事
															H31			79	▲ 79	H30.3~R 3.3 避難路等整備工事
															H32			62,553	▲ 62,553	H30.3~R 3.3 避難路等整備工事
累計	89,459	4,788	94,247	0																
130	C	5	21	-	漁業集落防災機能強化事業(伊里前地区)	伊里前地区	町	町	直接	継続	115,816	26	~	33	H23				0	
															H24				0	
															H25				0	
															H26	19,802	45,360	9,677	55,485	H27.2~H29.3 測量設計業務
															H27	21,699		1,626	20,073	H28.2~H29.3 工事積算支援業務委託
															H28			▲ 4,372	4,372	土地評価業務
															H29			0	0	用地等取得
															H30			64	▲ 64	土地評価業務
															H31			0	0	-
															H32			79,865	▲ 79,865	避難路等整備工事
累計	41,501	45,360	86,860	1																

131	C	-	5	-	22	-	漁業集落防災機能強化事業(在郷・波伝谷地区)	在郷・波伝谷地区	町	町	直接	継続	238,159	26	~	33	H23				0	H27.2~H29.3 測量設計業務 H28.2~H29.3 工事積算支援業務委託 用地等取得 用地等取得 土地評価業務 R2.10~水産関係用地等整備工事
																	H24				0	
																	H25				0	
																	H26	30,771		14,225	16,546	
																	H27	98,830		1,628	97,202	
																	H28	49,017		▲ 11,288	60,305	
																	H29			809	▲ 809	
																	H30			117	▲ 117	
																	H31			2,170	▲ 2,170	
																	H32			170,957	▲ 170,957	
累計	178,618	0	178,618	0																		
132	C	-	5	-	23	-	漁業集落防災機能強化事業(長清水地区)	長清水地区	町	町	直接	完了	95,887	26	~	32	H23				0	H27.2~H29.3 測量設計業務 H28.2~H29.3 工事積算支援業務委託 H29.2~11 水産関係用地工事(一部) 用地等取得 用地等取得
																	H24				0	
																	H25				0	
																	H26	9,299		4,588	4,711	
																	H27	62,616		1,315	61,301	
																	H28			15,669	▲ 15,669	
																	H29			3,823	▲ 3,823	
																	H30			0	0	
																	H31			0	0	
																	H32			24,725	▲ 24,725	
累計	71,915	0	50,120	21,795																		
133	◆ C	-	4	-	3	-	被災地域農業復興総合支援事業(効果促進事業)	板橋、泊浜、田表、西戸川、在郷地区	町	町	直接	完了	5,365	26	~	26	H23				0	H27.2機械器具等契約。H27.3機械器具等導入完了
																	H24				0	
																	H25				0	
																	H26	2,145		1,425	720	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
累計	2,145	0	1,425	720																		
134	C	-	2	-	1	-	自然環境活用センター整備事業	戸倉地区	町	町	直接	完了	83,644	27	~	31	H23				0	改修工事実施設計 改修工事実施
																	H24				0	
																	H25				0	
																	H26				0	
																	H27	19,948			19,948	
																	H28				0	
																	H29				0	
																	H30			1,806	▲ 1,806	
																	H31	42,784		60,926	▲ 18,142	
																	H32				0	
累計	19,948	42,784	62,732	0																		
141	C	-	4	-	4	-	被災地域農業復興総合支援事業(廻館地区)	志津川地区	県	町	間接	完了	235,695	27	~	30	H23				0	H28.3 ホウレンソウ生産施設建設工事契約済み。農業機械導入契約済み。 H28.9 ホウレンソウ生産施設建設工事。H29.3 農業機械導入。H29.3 ホウレンソウ生産施設付帯工事 H29.1 生産施設建設工事契約済み、H29.6 生産施設完成予定。H29.3 農業機械導入。 H29.6 コンバイン等導入。
																	H24				0	
																	H25				0	
																	H26				0	
																	H27	132,708	49,500	60,417	121,791	
																	H28	6,439		61,989	▲ 55,550	
																	H29			54,111	▲ 54,111	
																	H30			252	▲ 252	
																	H31		▲ 11,877		▲ 11,877	
																	H32				0	
累計	139,147	37,623	176,769	1																		

142	◆	C	-	4	-	4	-	1	被災地域農業復興総合支援事業(廻館地区)	志津川地区	町	町	直接	完了	3,925	27	~	28	H23				0	H28.8 機械器具等契約。H29.3機械器具等導入完了
																			H24				0	
																			H25				0	
																			H26				0	
																			H27	1,569		318	1,251	
																			H28			1,231	▲ 1,231	
																			H29				0	
																			H30				0	
																			H31				0	
																			H32				0	
累計	1,569	0	1,549	20																				
143		C	-	1	-	3	-		農山漁村地域復興基盤総合整備事業(志津川漁港 漁港環境整備事業)	志津川地区	県	県	直接	完了	1,442,134	27	~	29	H23				0	28年2月工事発注
																			H24				0	
																			H25				0	
																			H26				0	
																			H27	1,194,000		973,151	220,849	
																			H28				0	
																			H29				0	
																			H30				0	
																			H31		▲ 60,000		▲ 60,000	
																			H32		▲ 52,400		▲ 52,400	
累計	1,194,000	▲ 112,400	973,151	108,449																				
144	◆	C	-	1	-	3	-	1	志津川漁港養浜事業	志津川地区	県	県	直接	完了	271,453	27	~	29	H23				0	28年2月工事発注
																			H24				0	
																			H25				0	
																			H26				0	
																			H27	163,200		163,200	0	
																			H28	53,962			53,962	
																			H29				0	
																			H30				0	
																			H31				0	
																			H32				0	
累計	217,162	0	163,200	53,962																				
147	☆	F	-	3	-	1	-	1	漁業集落復興効果促進事業(県分)	南三陸町	県	県	直接	完了	27,010	27	~	32	H23				0	
																			H24				0	
																			H25				0	
																			H26				0	
																			H27	40,118			40,118	
																			H28			4,381	▲ 4,381	
																			H29				0	
																			H30				0	
																			H31				0	
																			H32		▲ 18,510	4,875	▲ 23,385	
累計	40,118	▲ 18,510	9,256	12,352																				
150		C	-	7	-	4	-		水尻さけふ化場整備事業	志津川地区	町	町	直接	完了	97,807	28	~	29	H23				0	H29.9~ 建設工事・施工監理業務発注 ~H29.7 建設工事・施工監理完了
																			H24				0	
																			H25				0	
																			H26				0	
																			H27				0	
																			H28	73,355		72,550	805	
																			H29				0	
																			H30				0	
																			H31				0	
																			H32				0	
累計	73,355	0	72,550	805																				

152	C	-	6	-	16	-	漁港施設機能強化事業(細浦漁港)	細浦漁港	町	町	直接	完了	25,434	29	~	32	H23				0													
																	H24				0													
																	H25				0													
																	H26				0													
																	H27				0													
																	H28				0													
																	H29		9,954	16,447	▲ 6,493	西田・細浦地区工事施工中												
																	H30		9,121	▲ 1,168	10,289	西田・細浦地区工事施工中												
																	H31			▲ 844	844	西田・細浦地区工事施工中												
																	H32			▲ 681	681	西田・細浦地区工事施工中												
																	累計	0	19,075	13,754	5,321													
市町村交付分		各年度別合計		H24	1,500,718	▲ 19,075	928,880	552,763																										
																		市町村交付分		各年度別合計		H25	2,660,714	0	405,116	2,255,598								
																		市町村交付分		各年度別合計		H26	1,981,211	0	3,143,773	▲ 1,162,562								
																		市町村交付分		各年度別合計		H27	1,946,267	▲ 41,858	1,855,315	49,094								
																		市町村交付分		各年度別合計		H28	723,795	0	210,021	513,774								
																		市町村交付分		各年度別合計		H29	0	9,954	387,262	▲ 377,308								
																		市町村交付分		各年度別合計		H30	0	9,121	75,627	▲ 66,506								
																		市町村交付分		各年度別合計		H31	0	41,858	94,114	▲ 52,256								
																		市町村交付分		各年度別合計		H32	0	0	684,214	▲ 684,214								
																		市町村交付分		各年度別合計		12,243,583	市町村交付分計	8,812,705	0	7,784,322	1,028,383							
																		都道府県交付分		各年度別合計		H23	36,500	0	0	36,500								
																		都道府県交付分		各年度別合計		H24	349,076	0	279,414	69,662								
																		都道府県交付分		各年度別合計		H25	629,553	0	449,160	180,393								
																		都道府県交付分		各年度別合計		H26	1,993,893	0	1,307,442	686,451								
																		都道府県交付分		各年度別合計		H27	1,632,191	0	1,709,551	▲ 77,360								
																		都道府県交付分		各年度別合計		H28	298,911	0	554,792	▲ 255,881								
																		都道府県交付分		各年度別合計		H29	228,948	0	333,553	▲ 104,605								
																		都道府県交付分		各年度別合計		H30	225,000	▲ 7,500	294,051	▲ 76,551								
																		都道府県交付分		各年度別合計		H31	0	28,833	95,926	▲ 67,093								
																		都道府県交付分		各年度別合計		H32	0	▲ 70,910	133,296	▲ 204,206								
																		都道府県交付分		各年度別合計		7,088,679	都道府県交付分計	5,394,072	▲ 49,577	5,157,185	187,310							
																		市町村都道府県計		各年度別合計		H23	36,500	0	0	36,500								
																		市町村都道府県計		各年度別合計		H24	1,849,794	▲ 19,075	1,208,294	622,425								
																		市町村都道府県計		各年度別合計		H25	3,290,267	0	854,276	2,435,991								
																		市町村都道府県計		各年度別合計		H26	3,975,104	0	4,451,215	▲ 476,111								
																		市町村都道府県計		各年度別合計		H27	3,578,458	▲ 41,858	3,564,866	▲ 28,266								
																		市町村都道府県計		各年度別合計		H28	1,022,706	0	764,813	257,893								
																		市町村都道府県計		各年度別合計		H29	228,948	9,954	720,815	▲ 481,913								
																		市町村都道府県計		各年度別合計		H30	225,000	1,621	369,678	▲ 143,057								
																		市町村都道府県計		各年度別合計		H31	0	70,691	190,040	▲ 119,349								
																		市町村都道府県計		各年度別合計		H32	0	▲ 70,910	817,510	▲ 888,420								
																		市町村都道府県計		各年度別合計		19,332,262	合計	14,206,777	▲ 49,577	12,941,507	1,215,693							

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
2	D-13-1-	住宅・建築物 安全ストック形 成事業(かけ 地近接等危険 住宅移転事 業)	南三陸町 (津波浸 水区域)	町	町	直接	完了	2,742,184	24 ~ 32	H23				0	
										H24	1,417,770		24,095	1,393,675	
										H25	679,680	▲ 40,812	256,998	381,870	H25.4.1~H26.3.31 補助金額確定131件
										H26			415,640	▲ 415,640	H26.4.1~H27.3.31 補助金額確定184件
										H27			357,720	▲ 357,720	H27.4.1~H28.3.31 補助金額確定125件
										H28			223,403	▲ 223,403	H28.4.1~H29.3.31 補助金額確定113件
										H29			143,843	▲ 143,843	H29.4.1~H30.3.31 補助金額確定75件
										H30			74,726	▲ 74,726	H30.4.1~H31.3.31 補助金額確定33件
										H31			45,366	▲ 45,366	H31.4.1~R2.3.31 補助金額確定18件
										H32			47,169	▲ 47,169	R2.4.1~R3.3.31 補助金額確定12件
										累計	2,097,450	▲ 40,812	1,588,960	467,678	
3	D-20-1-	復興まちづくり 協議会運営支 援事業	志津川・ 歌津・戸 倉地区	町	町	直接	完了	10,000	24 ~ 25	H23				0	
										H24	6,666		2,752	3,914	
										H25			3,914	▲ 3,914	H26.3 3件(志津川地区・歌津地区・伊里前地区まちづくり協議会)
										H26				0	
										H27				0	
										H28				0	
										H29				0	
										H30				0	
										H31				0	
										H32				0	
										累計	6,666	0	6,666	0	
4	D-20-2-	復興まちづくり 総合支援事業 (都市防災総 合支援事業)	南三陸町 (津波浸 水区域)	町	町	直接	完了	90,000	24 ~ 26	H23				0	
										H24	67,500		66,197	1,303	
										H25			441	▲ 441	H25.9~H26.3 復興計画推進会議開催(7回開催)
										H26			382	▲ 382	H26.5~H27.1 復興計画推進会議開催(全7回開催)
										H27				0	
										H28				0	
										H29				0	
										H30				0	
										H31				0	
										H32				0	
										累計	67,500	0	67,020	480	
5	D-23-1-	集落高台移転 計画策定事業 (防災集団移 転促進事業)	歌津地区 (港)他1 9箇所	町	町	直接	完了	2,534,201	23 ~ 32	H23	1,375			0	1,375
										H24	2,194,775	▲ 295,500	779,347	1,119,928	
										H25			377,422	▲ 377,422	H25.4~ 計画策定業務発注
										H26			224,834	▲ 224,834	造成工事施工管理、集会所基本設計、用地確定測量、開発許可等変更図書作成、広場緑地整備設計、土地鑑定評価、復興事業設計等
										H27			144,794	▲ 144,794	造成工事施工管理、集会所基本設計、開発許可等変更図書作成、広場緑地整備設計、土地鑑定評価、復興事業設計等
										H28			40,935	▲ 40,935	開発許可等変更図書作成、広場緑地整備設計、土地鑑定評価、復興事業設計等
										H29			15,864	▲ 15,864	集会所基本設計、開発許可等変更図書作成、土地鑑定評価、復興事業設計等
										H30			7,695	▲ 7,695	防災集団移転促進事業支援業務委託
										H31			7,015	▲ 7,015	防災集団移転促進事業支援業務委託
										H32			4,253	▲ 4,253	防災集団移転促進事業支援業務委託
										累計	2,196,150	▲ 295,500	1,602,159	298,491	

6	D	-	23	-	2	-	集落高台移転事業(防災集団移転促進事業)	歌津地区(奇木・葎の浜)	町	町	直接	完了	1,245,987	24	~	31	H23				0	H26.3 造成工事契約内容変更 整備戸数40戸に変更 H26.5、H26.9契約変更 H26.10 造成工事完了 H27.3 住宅建設等助成、移転費助成 H27.3 分譲価格控除 H27住宅建設等助成、移転費助成予定 H28 移転元地買収、宅建設等助成、移転費助成 H29 移転費助成 H31 移転費助成		
																	H24	300,562		862,995	▲ 562,433			
																	H25	651,912		65,838	586,074			
																	H26	128,971		▲ 11,280	140,251			
																	H27	74,792	▲ 66,000	106,299	▲ 97,507			
																	H28			32,505	▲ 32,505			
																	H29			189	▲ 189			
																	H30			0	0			
																	H31			1,446	▲ 1,446			
																	H32			0	0			
																	累計	1,156,237	▲ 66,000	1,057,992	32,245			
7	D	-	23	-	3	-	集落高台移転事業(防災集団移転促進事業)	戸倉地区(藤浜)	町	町	直接	完了	271,115	24	~	30	H23				0	H25.6 移転元地買取 H25.12 造成工事完成 H26.4 住宅建設等助成 H27住宅建設等助成、移転費助成 H30 住宅建設等助成、移転費助成		
																	H24	41,465		153,466	▲ 112,001			
																	H25	119,299		6,720	112,579			
																	H26	76,460		39,067	37,393			
																	H27			7,331	▲ 7,331			
																	H28			0	0			
																	H29			0	0			
																	H30			4,263	▲ 4,263			
																	H31			0	0			
																	H32			0	0			
																	累計	237,224	0	210,847	26,377			
8	◆	D	-	23	-	1	-	1	防犯灯整備事業	志津川・歌津・戸倉地区	町	町	直接	完了	1,000	24	~	24	H23				0	
																			H24	800		793	7	
																			H25				0	
																			H26				0	
																			H27				0	
																			H28				0	
																			H29				0	
																			H30				0	
																			H31				0	
																			H32				0	
																			累計	800	0	793	7	
12	D	-	1	-	1	-	道路事業(市街地相互の接続道路)	(国)398号(志津川)	県	県	直接	完了	2,980,406	24	~	31	H23	3,875		0	3,875	24年10月橋梁予備設計契約。 25年10月橋梁詳細設計契約。26年3月工事契約。 26年9月用地測量業務契約。 27年7月道路改良工事契約。28年1月橋梁上部工工事契約。 28年4月工事委託協定の(H28年度協定)締結。 29年5月仮設道路設計業務委託契約。 改良工事の推進。 工事完成・供用開始		
																	H24	317,750		23,400	294,350			
																	H25	518,475		80,982	437,493			
																	H26	244,900		560,504	▲ 315,604			
																	H27	730,050		72,335	657,715			
																	H28	271,250		973,765	▲ 702,515			
																	H29	155,000	7,497	272,016	▲ 109,519			
																	H30	139,752		271,729	▲ 131,977			
																	H31		▲ 54,250	55,083	▲ 109,333			
																	H32		▲ 24,485		▲ 24,485			
																	累計	2,381,052	▲ 71,238	2,309,814	0			
13	D	-	1	-	2	-	道路事業(市街地相互の接続道路)	(国)398号(戸倉)	県	県	直接	完了	2,678,000	23	~	32	H23	20,150		0	20,150	24年6月道路測量設計契約。 25年7月地質調査契約。25年9月用地測量契約。26年3月工事契約。 26年4月工事監督支援業務契約。26年6月竹木調査積算契約。 27年9月道路改良工事契約。 28年8月本線部供用済み。28年12月改良工事契約。 改良工事を推進。 改良工事の推進。 改良工事の推進。		
																	H24	465,000		13,334	451,666			
																	H25	387,500		131,335	256,165			
																	H26	289,850		1,001,986	▲ 712,136			
																	H27	680,450		174,934	505,516			
																	H28	116,250		501,051	▲ 384,801			
																	H29	116,250		76,673	39,577			
																	H30			2,305	▲ 2,305			
																	H31			137,329	▲ 137,329			
																	H32			0	0			
																	累計	2,075,450	0	2,038,947	36,503			

14	D	-	1	-	3	-	道路事業(市街地相互の接続道路)	(国)398号(波伝谷)	県	県	直接	完了	1,938,912	23	~	29	H23	9,300		0	9,300	24年11月道路測量設計契約。 25年7月地質調査契約。25年9月用地測量契約。26年3月工事契約。 26年7月道路建物等調査積算業務契約。 27年7月道路改良工事契約。27年8月法面工事契約。 28年12月道路改良工事契約。 30年3月工事完成・供用開始。
																	H24	387,500		14,384	373,116	
																	H25	387,500		117,636	269,864	
																	H26	261,950		853,895	▲ 591,945	
																	H27	383,625		129,882	253,743	
																	H28		77,500	367,448	▲ 289,948	
																	H29			19,411	▲ 19,411	
																	H30		▲ 4,719		▲ 4,719	
																	H31				0	
																	H32				0	
																	累計	1,429,875	72,781	1,502,656	0	
15	D	-	1	-	4	-	道路事業(市街地相互の接続道路)	(国)398号(長清水)	県	県	直接	廃止	0	23	~	28	H23	1,550		0	1,550	
																	H24	38,750		0	38,750	
																	H25			0	0	
																	H26			0	0	
																	H27			0	0	
																	H28		▲ 40,300	0	▲ 40,300	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	40,300	▲ 40,300	0	0	
16	D	-	1	-	5	-	道路事業(市街地相互の接続道路)	(一)清水浜志津川港線(清水浜荒砥)	県	県	直接	完了	503,139	24	~	31	H23	0		0	0	24年11月道路測量設計契約。 25年9月用地測量契約。25年11月地質調査契約。 26年6月用地測量業務契約。 28年2月道路改良工事契約。 (債務工事) (債務工事) (債務工事) 工事完成・供用開始
																	H24	38,750		11,359	27,391	
																	H25	186,000		12,873	173,127	
																	H26	77,500		124,000	▲ 46,500	
																	H27	153,450		▲ 90,786	244,236	
																	H28			280,557	▲ 280,557	
																	H29				0	
																	H30			53,848	▲ 53,848	
																	H31		▲ 38,750	▲ 1,919	▲ 36,831	
																	H32		▲ 27,018		▲ 27,018	
																	累計	455,700	▲ 65,768	389,932	0	
17	D	-	1	-	6	-	道路事業(市街地相互の接続道路)	(一)志津川登米線(塩入)	県	県	直接	完了	933,631	24	~	31	H23	2,325		0	2,325	道路測量設計, 用地測量業務を前年度から継続して実施。 25年土地評価業務契約。 27年3月都市計画変更業務契約。 27年10月工事契約。27年11月用地測量業務契約。 29年1月道路改良工事契約。 29年5月仮設道路設計業務委託契約。 改良工事の推進。 工事完成・供用開始
																	H24	116,250		15,856	100,394	
																	H25	302,250		6,662	295,588	
																	H26	82,925		101,158	▲ 18,233	
																	H27	188,325		129,255	59,070	
																	H28			165,469	▲ 165,469	
																	H29			48,004	▲ 48,004	
																	H30	38,750		232,264	▲ 193,514	
																	H31	1,550	▲ 3,875	24,896	▲ 27,221	
																	H32		▲ 4,936		▲ 4,936	
																	累計	732,375	▲ 8,811	723,564	0	
18	D	-	1	-	7	-	道路事業(市街地相互の接続道路)	(一)泊崎半島線(泊崎他)	県	県	直接	完了	870,039	24	~	32	H23	0		0	0	24年6月道路測量設計契約。 26年3月工事契約。 26年7月道路法面外詳細設計業務契約。 27年6月道路改良工事契約。 29年1月舗装工事契約。 29年11月道路修正設計業務委託契約。 改良工事の推進。 改良工事の推進。
																	H24	116,250		30,626	85,624	
																	H25	271,250		4,194	267,056	
																	H26	155,000		432,450	▲ 277,450	
																	H27	0		▲ 221,293	221,293	
																	H28		▲ 37,200	179,544	▲ 216,744	
																	H29	31,000		8,520	22,480	
																	H30	201,500		238,945	▲ 37,445	
																	H31	9,300	▲ 7,750	0	1,550	
																	H32		▲ 65,070		▲ 65,070	
																	累計	784,300	▲ 110,020	672,986	1,294	



20	D	-	4	-	1	-	災害公営住宅整備事業(入谷地区)	入谷地区	町	町	直接	完了	1,523,392	24	~	26	H23				0	
																	H24	38,942		1,331,960	▲ 1,293,018	
																	H25	1,375,953	▲ 81,928	679	1,293,346	H25.6 工事補償費
																	H26			0	0	H26.7 建物譲渡確定契約
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
累計	1,414,895	▲ 81,928	1,332,639	328																		
21	D	-	4	-	2	-	災害公営住宅整備事業(名足地区)	名足地区	町	町	直接	完了	1,105,390	24	~	26	H23				0	
																	H24	33,289		966,822	▲ 933,533	
																	H25	973,826	▲ 39,900	0	933,926	
																	H26			0	0	H26.7 建物譲渡確定契約
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
累計	1,007,115	▲ 39,900	966,822	393																		
22	D	-	15	-	1	-	津波復興拠点整備事業(東地区)	志津川東地区	町	町	直接	完了	5,966,099	24	~	30	H23				0	
																	H24	225,030		48,601	176,429	
																	H25	1,333,680		4,268,933	▲ 2,935,253	H25.4 東地区(東工区)工事委託発注、H25.11 東地区(西工区)工事委託発注、H26.3 基本計画・用地測量完了
																	H26	1,216,959		98,072	1,118,887	H26 用地購入(造成工事と合わせて実施)
																	H27	1,237,500		▲ 84,782	1,322,282	H27.2 造成工事費(増額)
																	H28			▲ 62,219	62,219	H27 造成工事(継続)、用地購入
																	H29	461,404		▲ 19,630	481,034	H28 造成工事(継続)
																	H30			▲ 44,545	44,545	H29 造成工事(継続)
																	H31			▲ 9,824	9,824	事業完了
																	H32				0	移転先地売り払い収入の発生
累計	4,474,573	0	4,194,606	279,967																		
23	D	-	15	-	2	-	津波復興拠点整備事業(中央地区)	志津川中央地区	町	町	直接	完了	6,878,071	24	~	31	H23				0	
																	H24	691,575		24,175	667,400	
																	H25	1,819,203		4,557,862	▲ 2,738,659	H25.11 工事委託発注、H26.3 基本計画・用地測量完了
																	H26			231,812	▲ 231,812	H26.4 用地調査業務発注 H26.8 用地調査業務完了 H26 用地購入(造成工事と合わせて実施)
																	H27	450,000		25,786	424,214	H27.2 造成工事費(増額)
																	H28	412,500		▲ 111,761	524,261	H27 造成工事(継続)、用地購入
																	H29	569,524		▲ 62,077	631,601	H28 造成工事(継続)
																	H30		1,078,725	▲ 119,981	1,198,706	H29 造成工事(継続)
																	H31		137,025	▲ 25,064	162,089	H30 造成工事(継続) 契約変更
																	H32			▲ 28,939	28,939	事業完了
累計	3,942,802	1,215,750	4,491,813	666,739																		
24	D	-	17	-	1	-	都市再生事業計画案作成事業(都市再生区画整理事業)	志津川地区	町	町	直接	完了	252,600	24	~	25	H23				0	
																	H24	292,950	▲ 103,500	188,269	1,181	
																	H25				0	H26.3 基本設計完了
																	H26				0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
累計	292,950	▲ 103,500	188,269	1,181																		

25	D	-	23	-	4	-	集落高台移転事業(防災集団移転促進事業)	歌津地区(馬場・中山)	町	町	直接	完了	702,483	24	~	29	H23				0	H25.6 移転元地買取 H25.7 用地補償費 H25.9 造成工事発注 H26.8 移転費助成 H26.9 造成工事完了(名足保育園南) H26.10 造成工事完了(生活センター西) H27.3 住宅建設等助成 H27住宅建設等助成、移転費助成 H28 移転元地買収、住宅建設等助成、移転費助成 H29 移転費助成		
																	H24	381,500			0		381,500	
																	H25	363,384	▲ 130,212		471,602		▲ 238,430	
																	H26	98,259	▲ 98,258		24,479		▲ 24,478	
																	H27				53,618		▲ 53,618	
																	H28				14,779		▲ 14,779	
																	H29				144		▲ 144	
																	H30				0		-	
																	H31				0			
																	H32				0			
累計	843,143	▲ 228,470		564,622	50,051																			
40	★	F	-	2	-	1	-	市街地復興効果促進事業	南三陸町	町	町	直接	継続	14,517,591	24	~	33	H23				0	H25 被災集落等再生基本計画策定業務ほか H26.2 志津川中央地区復興調査設計事業ほか 志津川市街地復興調査設計事業ほか 志津川市街地復興調査設計事業ほか 各地区の復興地域づくり加速化事業ほか 各地区の復興地域づくり加速化事業ほか 各地区の復興地域づくり加速化事業ほか 各地区の復興地域づくり加速化事業ほか 各地区の復興地域づくり加速化事業ほか	
																		H24	5,256,320			192,997		5,063,323
																		H25	1,808,837			941,318		867,519
																		H26				1,150,350		▲ 1,150,350
																		H27	4,130,730			2,226,259		1,904,471
																		H28	1,357,951	▲ 863,054		1,616,461		▲ 1,121,564
																		H29				1,068,848		▲ 1,068,848
																		H30				1,248,629		▲ 1,248,629
																		H31		▲ 76,717		222,739		▲ 299,456
																		H32				▲ 509,102		509,102
累計	12,553,838	▲ 939,771		8,158,499	3,455,568																			
45	D	-	1	-	1	-	道路事業(高台避難道路)	志津川地区	町	町	直接	完了	651,046	24	~	31	H23				0	H25.11 道路整備工事委託発注、H26.3 基本設計・測量調査完了 H26 用地購入(道路整備工事と合わせて実施) H27 道路整備工事(継続) H28 道路整備工事(継続) H29 道路整備工事(継続) H30 道路整備工事(継続)		
																	H24	113,625			6,074		107,551	
																	H25	199,515			8,978		190,537	
																	H26	175,144			21,371		153,773	
																	H27				0		0	
																	H28				0		0	
																	H29				451,861		▲ 451,861	
																	H30				0		0	
																	H31				0		0	
																	H32				0		0	
累計	488,284	0		488,284	0																			
46	D	-	1	-	2	-	道路事業(復興拠点連絡道路)	志津川地区	町	町	直接	完了	1,761,637	24	~	31	H23				0	H25.11 道路整備工事委託発注、H26.3 基本設計・測量調査完了 H26 用地購入(道路整備工事と合わせて実施) H27.2 道路整備工事費(増額) H27 道路整備工事(継続)、用地購入費 H28 道路整備工事(継続)、用地購入費 H29 道路整備工事(継続) H30 道路整備工事(継続)		
																	H24	295,335			23,846		271,489	
																	H25	501,119			1,203,911		▲ 702,792	
																	H26	524,773			64,591		460,182	
																	H27				27,258		▲ 27,258	
																	H28				1,621		▲ 1,621	
																	H29				0		0	
																	H30				0		0	
																	H31				0		0	
																	H32				0		0	
累計	1,321,227	0		1,321,227	0																			

47	D	-	4	-	3	-	災害公営住宅整備事業(志津川東地区)	志津川東地区	町	町	直接	完了	8,374,417	24	~	28	H23			0	H25.5 志津川地区基本計画策定業務(変更後→整備戸数281戸) H25 用地補償費、H25.6 造成工事発注 H26.3 東第一地区災害公営住宅等譲渡契約 H26.3 東第二地区業務実施契約[変更] H26 用地補償 H27.5 志津川東(第2)地区第3工区 H27.7 志津川東第2地区第4・5工区 H27.7 志津川東第2街区地区 H27.12 志津川東第6街区地区 H28.3 志津川東(第1・2街区)造成工事[変更]		
																	H24	104,759		7,175		97,584	
																	H25	1,510,224		950,715		559,509	
																	H26	4,376,154		1,901,503		2,474,651	
																	H27			4,421,211		▲ 4,421,211	
																	H28	2,732,227	▲ 1,395,750	0		1,336,477	
																	H29					0	
																	H30					0	
																	H31					0	
																	H32					0	
累計	8,723,364	▲ 1,395,750	7,280,604	47,010																			
48	D	-	17	-	2	-	緊急防災空地整備事業(都市再生区画整理事業)	志津川地区	町	町	直接	完了	606,000	24	~	25	H23			0	H25.7 用地買収開始、H25.10 用地買収完了		
																	H24	150,000				150,000	
																	H25	307,500	▲ 3,000	451,280		▲ 146,780	
																	H26					0	
																	H27					0	
																	H28					0	
																	H29					0	
																	H30					0	
																	H31					0	
																	H32					0	
累計	457,500	▲ 3,000	451,280	3,220																			
49	◆	D	-	22	-	1	-	八幡川右岸土地活用計画策定業務	志津川地区	町	町	直接	完了	26,723	24	~	27	H23			0	H26.3 基本設計完了 H26.7 基本設計(震災復興祈念公園分)追加発注 H27.9基本設計(震災復興祈念公園分)完了	
																		H24	21,378		10,626		10,752
																		H25			0		0
																		H26			10,154		▲ 10,154
																		H27			0		0
																		H28					0
																		H29					0
																		H30					0
																		H31					0
																		H32					0
累計	21,378	0	20,780	598																			
50	D	-	23	-	5	-	集落高台移転事業(防災集団移転促進事業)	歌津地区(港)	町	町	直接	完了	352,751	24	~	29	H23			0	H25.5 移転元地買取 H25.6 造成工事発注 H25.7 用地補償費 H26.3 造成工事完了 H26.5 住宅建設等助成 H27.3 移転費助成 H27.3 分譲価格控除 H27住宅建設等助成、移転費助成 H28 移転元地買取、移転費助成 H29 移転費助成		
																	H24	85,304		0		85,304	
																	H25	184,187		207,473		▲ 23,286	
																	H26	39,165		31,684		7,481	
																	H27			16,444		▲ 16,444	
																	H28			15,427		▲ 15,427	
																	H29			78		▲ 78	
																	H30					0	
																	H31					0	
																	H32					0	
累計	308,656	0	271,106	37,550																			

51	D	-	23	-	6	-	集落高台移転事業(防災集団移転促進事業)	歌津地区(田の浦)	町	町	直接	完了	1,699,480	24	~	29	H23			0	整備戸数23戸に変更 H25.6 移転元地買取 H25.7 用地補償費 H25.9 造成工事発注 H26.7 契約変更 H27.3 造成工事完了 H27.3 移転費助成 H27住宅建設等助成、移転費助成 H28 移転元地買取、住宅建設等助成、移転費助成 H29 移転費助成	
																	H24	112,413		0		112,413
																	H25	387,648		437,373		▲ 49,725
																	H26	889,944		934,069		▲ 44,125
																	H27	97,038		41,220		55,818
																	H28			29,010		▲ 29,010
																	H29			4,143		▲ 4,143
																	H30					0
																	H31					0
																	H32					0
累計	1,487,043	0	1,445,815	41,228																		
52	D	-	23	-	7	-	集落高台移転事業(防災集団移転促進事業)	歌津地区(石浜・名足)	町	町	直接	完了	342,008	24	~	29	H23			0	整備戸数 7戸に変更 H25.6 移転元地買取 H25.10 用地補償費 H26.1 造成工事発注 H26.11 契約変更 H26.12 造成工事完了 H26.8 移転費助成 H27.3 分譲価格控除 H27住宅建設等助成、移転費助成 H28 移転元地買取、住宅建設等助成、移転費助成 H29 移転費助成	
																	H24	57,102		0		57,102
																	H25	89,600		198,209		▲ 108,609
																	H26	120,144		37,047		83,097
																	H27	32,410		14,367		18,043
																	H28			13,059		▲ 13,059
																	H29			171		▲ 171
																	H30					0
																	H31					0
																	H32					0
累計	299,256	0	262,853	36,403																		
53	D	-	23	-	8	-	集落高台移転事業(防災集団移転促進事業)	志津川地区(清水)	町	町	直接	完了	2,660,993	24	~	32	H23			0	H25.5 移転元地買取 H25.10 用地補償費 H25.12 造成工事発注 H27.3 造成工事費見直し H28.3 造成工事完了予定 H28 移転元地買取、住宅建設等助成、移転費助成 H29 住宅建設等助成、移転費助成 H30 住宅建設等助成、移転費助成 R2 移転費助成	
																	H24	380,436		0		380,436
																	H25	1,061,287		939,841		121,446
																	H26	160,828		42,558		118,270
																	H27	586,635		1,006,467		▲ 419,832
																	H28	139,181		48,407		90,774
																	H29			19,436		▲ 19,436
																	H30			6,008		▲ 6,008
																	H31					0
																	H32			4,291		▲ 4,291
累計	2,328,367	0	2,067,008	261,359																		
54	D	-	23	-	9	-	集落高台移転事業(防災集団移転促進事業)	志津川地区(荒砥)	町	町	直接	完了	208,398	24	~	29	H23			0	H25.4 移転元地買取 H25.5 用地補償費 H25.6 造成工事発注 H26.1 造成工事完了 H26.5 住宅建設等助成 H27.3 移転費助成 H27.3 分譲価格控除 H27住宅建設等助成、移転費助成 H28 移転元地買取、移転費助成 H29 移転費助成	
																	H24	94,635		0		94,635
																	H25	63,257		137,655		▲ 74,398
																	H26	24,454		13,635		10,819
																	H27			13,167		▲ 13,167
																	H28			7,235		▲ 7,235
																	H29			168		▲ 168
																	H30					0
																	H31					0
																	H32					0
累計	182,346	0	171,860	10,486																		

55	D	-	23	-	10	-	集落高台移転事業(防災集団移転促進事業)	志津川地区(袖浜)	町	町	直接	完了	162,508	24	~	29	H23				0	H25.4 移転元地買取 H25.5 用地補償費 H25.6 造成工事発注 H26.2 造成工事完了 H27住宅建設等助成、移転費助成 H28 移転元地買取 H29 移転費助成	
																	H24	56,280			0		56,280
																	H25	16,543			90,978		▲ 74,435
																	H26	50,202			19,048		31,154
																	H27				8,981		▲ 8,981
																	H28	19,167			4,541		14,626
																	H29				178		▲ 178
																	H30						0
																	H31						0
																	H32						0
累計	142,192			0	123,726	18,466																	
56	D	-	23	-	11	-	集落高台移転事業(防災集団移転促進事業)	志津川地区(志津川市街地)	町	町	直接	完了	14,064,845	24	~	32	H23				0	H25.11 造成工事発注、H26.3 基本計画完了 整備戸数 西:70戸、東:154戸、中央:135戸に変更 H26 用地購入(造成工事と合わせて実施) H27 住宅建設等助成、移転費助成、造成工事、用地購入 H28 移転元地買取、住宅建設等助成、移転費助成、造成工事 H29 住宅建設等助成、移転費助成、造成工事 H30 集会所詳細設計 集会所建設工事 移転費助成 住宅建築等助成	
																	H24	4,878,721	26,278		882,384		4,022,615
																	H25	2,313,718	670,005		8,978,990		▲ 5,995,267
																	H26	2,313,718	95,592		1,053,235		1,356,075
																	H27				172,537		▲ 172,537
																	H28	2,008,704			310,532		1,698,172
																	H29				410,539		▲ 410,539
																	H30				195,631		▲ 195,631
																	H31				17,117		▲ 17,117
																	H32						0
累計	11,514,861	791,875		12,020,965	285,771																		
57	D	-	23	-	12	-	集落高台移転事業(防災集団移転促進事業)	志津川地区(中瀬町)	町	町	直接	廃止	0	24	~	24	H23				0		
																	H24	264,600	▲ 264,600				0
																	H25						0
																	H26						0
																	H27						0
																	H28						0
																	H29						0
																	H30						0
																	H31						0
																	H32						0
累計	264,600	▲ 264,600		0	0																		
58	D	-	23	-	13	-	集落高台移転事業(防災集団移転促進事業)	志津川地区(保呂毛・田尻畑)	町	町	直接	廃止	0	24	~	27	H23				0		
																	H24	218,428	▲ 218,428				0
																	H25	670,005	▲ 670,005				0
																	H26	95,592	▲ 95,592				0
																	H27						0
																	H28						0
																	H29						0
																	H30						0
																	H31						0
																	H32						0
累計	984,025	▲ 984,025		0	0																		

59	D	-	23	-	14	-	集落高台移転事業(防災集団移転促進事業)	戸倉地区(津の宮・滝浜)	町	町	直接	完了	674,125	24	~	31	H23				0						
																	H24	122,615			0	122,615					
																	H25	382,637		479,438	▲ 96,801		H25.6 移転元地買取 H25.10 用地補償費 H25.11 造成工事発注(原)				
																	H26	38,237		23,795	14,442	H26.8 契約変更(合羽沢) H26.9 造成工事完了(合羽沢) H26.12 造成工事完了(原) H26.5 住宅建設等助成 H27.3 分譲価格控除					
																	H27	46,368		33,515	12,853	H27住宅建設等助成、移転費助成					
																	H28			23,111	▲ 23,111	H28 移転元地買取、住宅建設等助成、移転費助成					
																	H29			241	▲ 241	H29 移転費助成					
																	H30			3,998	▲ 3,998	H30 住宅建設等助成					
																	H31				0						
																	H32				0						
																	累計	589,857	0	564,098	25,759						
																	60	D	-	23	-	15	-	集落高台移転事業(防災集団移転促進事業)	戸倉地区(長清水・寺浜)	町	町
H24	106,833			0	106,833																						
H25	364,175		398,908	▲ 34,733	H25.6 移転元地買取 H25.10 用地補償 H25.12 造成工事発注 整備戸数8戸に変更																						
H26			13,249	▲ 13,249	H27.4 造成工事完了、H27 住宅建設等助成、移転助成																						
H27			37,776	▲ 37,776	H28 住宅建設等助成、移転費助成																						
H28			8,399	▲ 8,399																							
H29				0																							
H30				0																							
H31				0																							
H32				0																							
累計	471,008	0	458,332	12,676																							
62	◆	D	-	1	-	1	-	1	-	1	-	県立学校防災施設・設備等整備事業	志津川高校	県	県	直接											
																	H24	19,603		4,303	15,300	25年3月 備品購入					
																	H25			7,917	▲ 7,917	本体工事・工事監理発注 25年11月					
																	H26			▲ 114	114	26年4月 完了					
																	H27				0						
																	H28				0						
																	H29		▲ 7,497		▲ 7,497						
																	H30				0						
																	H31				0						
																	H32				0						
																	累計	19,603	▲ 7,497	12,106	0						
																	65	D	-	1	-	3	-	道路事業(高台接続道路)	歌津地区(田の浦)	町	町
H24	12,143			0	12,143																						
H25	76,380		88,391	▲ 12,011	H25.7 測量・地質調査・設計 H25.8 用地取得 H25.11 築造工事																						
H26			132	▲ 132	H26.7 築造工事(変更) H27.3 築造工事完了																						
H27				0																							
H28				0																							
H29				0																							
H30				0																							
H31				0																							
H32				0																							
累計	88,523	0	88,523	0																							

66	D	-	1	-	4	-	道路事業(高台接続道路)	歌津地区(馬場・中山生活センター西)	町	町	直接	完了	118,206	24	~	28	H23			0		
																	H24	14,269		0	14,269	
																	H25	74,385		59,923	14,462	H25.7 測量・地質調査・設計 H25.11 築造工事 H25.12 用地取得
																	H26			2,321	▲ 2,321	H27.2 築造工事完了
																	H27			0	0	H27 用地確定測量
																	H28			0	-	
																	H29			0	-	
																	H30			0	-	
																	H31			0	-	
																	H32			0	-	
累計	88,654	0	62,244	26,410																		
67	D	-	1	-	5	-	道路事業(高台接続道路)	歌津地区(伊里前中学校上)	町	町	直接	完了	233,856	24	~	28	H23			0		
																	H24	43,692		0	43,692	
																	H25	131,700		173,226	▲ 41,526	H25.7 測量・地質調査・設計 H25.11 築造工事、用地取得
																	H26			2,166	▲ 2,166	H26 築造工事
																	H27			0	0	H27 築造工事
																	H28			0	0	H28 築造工事完了
																	H29			0	-	
																	H30			0	-	
																	H31			0	-	
																	H32			0	-	
累計	175,392	0	175,392	0																		
68	D	-	1	-	6	-	道路事業(高台接続道路)	歌津地区(伊里前枳沢)	町	町	直接	完了	274,200	24	~	28	H23			0		
																	H24	34,650		0	34,650	
																	H25	171,000		194,973	▲ 23,973	H25.7 測量・地質調査・設計 H25.11 築造工事、用地取得
																	H26			3,570	▲ 3,570	-
																	H27			7,107	▲ 7,107	H28.1 築造工事完了
																	H28			0	-	
																	H29			0	-	
																	H30			0	-	
																	H31			0	-	
																	H32			0	-	
累計	205,650	0	205,650	0																		
69	D	-	1	-	7	-	道路事業(高台接続道路)	歌津地区(寄木・葎の浜)	町	町	直接	完了	291,244	24	~	28	H23			0		
																	H24	73,665	▲ 37,482	0	36,183	
																	H25	182,250		20,314	161,936	H25.5 測量・地質調査・設計
																	H26			159,952	▲ 159,952	H26.7 測量・地質調査・設計完了 H26.7 築造工事
																	H27			12,222	▲ 12,222	H27.9 築造工事完了
																	H28			256	▲ 256	H28 用地確定測量
																	H29			0	-	
																	H30			0	-	
																	H31			0	-	
																	H32			0	-	
累計	255,915	▲ 37,482	192,744	25,689																		
70	D	-	1	-	8	-	道路事業(高台接続道路)	志津川地区(清水)	町	町	直接	完了	219,038	24	~	28	H23			0		
																	H24	17,017		0	17,017	
																	H25	184,800	▲ 37,539	135,750	11,511	H25.7 測量・地質調査・設計 H25.11 築造工事 H26.1 用地取得
																	H26			0	0	H27.3 築造費変更
																	H27			0	0	H28.3 築造工事完了
																	H28			1,591	▲ 1,591	H28 用地確定測量
																	H29			0	-	
																	H30			0	-	
																	H31			0	-	
																	H32			0	-	
累計	201,817	▲ 37,539	137,341	26,937																		

71	D	-	1	-	9	-	道路事業(高台接続道路)	戸倉地区(波伝谷松崎)	町	町	直接	完了	40,926	24	~	28	H23				0	
																	H24	5,044		0	5,044	
																	H25	25,650		18,236	7,414	H25.7 測量・地質調査・設計 H25.11 築造工事、用地取得
																	H26			471	▲ 471	H26.12 築造工事完了
																	H27			0	0	H27 用地確定測量
																	H28				0	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
累計	30,694	0	18,707	11,987																		
72	D	-	1	-	10	-	道路事業(高台接続道路)	戸倉地区(長清水)	町	町	直接	完了	322,204	24	~	28	H23				0	
																	H24	42,114		0	42,114	
																	H25	311,790	▲ 112,250	35,496	164,044	H25.7 測量・地質調査・設計 H25.12 築造工事、用地取得
																	H26			560	▲ 560	
																	H27			0	0	H27 築造工事完了
																	H28				0	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
累計	353,904	▲ 112,250	36,056	205,598																		
73	D	-	4	-	4	-	災害公営住宅整備事業(志津川中央地区)	志津川中央地区	町	町	直接	完了	4,587,376	24	~	29	H23				0	
																	H24	16,485		0	16,485	
																	H25	21,728		402,190	▲ 380,462	H25.5 志津川地区基本計画策定業務(変更後→整備戸数155戸) H25.11 造成工事発注
																	H26	135,187		24,294	110,893	H26.9 志津川中央地区整備業務実施契約
																	H27	2,256,935		3,579,239	▲ 1,322,304	H27 設計・建築工事
																	H28	2,183,617	▲ 600,000	0	1,583,617	H28.12 志津川中央(第3.4街区)建築完成 H29.3 志津川中央(第1.2街区)建築完成 H29.3 志津川中央地区造成工事完成
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
累計	4,613,952	▲ 600,000	4,005,723	8,229																		
74	D	-	4	-	5	-	災害公営住宅整備事業(志津川西地区)	志津川西地区	町	町	直接	完了	2,723,574	24	~	28	H23				0	
																	H24	44,235		0	44,235	
																	H25	442,797		363,824	78,973	H25.5 志津川地区基本計画策定業務(変更後→整備戸数90戸) H25.11 造成工事発注
																	H26	2,492,829	▲ 596,734	1,833,727	62,368	H26.6 設計業務発注 H27.3 設計業務完了
																	H27			139,048	▲ 139,048	H27.7 第2街区(戸建住宅)譲渡契約
																	H28			0	0	H28.8 志津川西(第1.3街区)建築完成 H28.12 志津川西(第2街区)建築完成 H29.3 志津川西地区造成工事完成
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
累計	2,979,861	▲ 596,734	2,336,599	46,528																		



75	D	-	4	-	6	-	災害公営住宅整備事業(伊里前地区)	伊里前地区	町	町	直接	完了	1,709,920	24	~	28	H23			0	H25.2 造成設計	
																	H24	51,926		12,219	39,707	
																	H25	373,533		1,268,507	▲ 894,974	H25.5 建築設計、H25.10 用地補償費、H25.11 造成工事費(整備戸数60戸)、H26.2 建築工事費
																	H26	687,433		183,551	503,882	H25 契約額変更 H26.6 災害公営住宅整備業務変更契約(増) H27.3 土地測量調査等契約(増) H27.2 木造災害公営住宅譲渡契約
																	H27	687,433	▲ 304,149	29,964	353,320	H27.11 建築工事(集合60戸)(-41,513千円)[最終 1,357,336千円] H27.12 建築工事(戸建10戸)(-4,546千円)[最終 213,168千円] H28.3 造成工事完成(-86,253千円)[最終 110,997千円]
																	H28			0	0	H28.10 用地確定測量完了
																	H29			0	0	
																	H30			0	0	
																	H31			0	0	
																	H32			0	0	
累計	1,800,325	▲ 304,149	1,494,241	1,935																		
76	D	-	4	-	7	-	災害公営住宅整備事業(戸倉地区)	戸倉地区	町	町	直接	完了	2,558,077	24	~	28	H23			0		
																	H24	25,054		15,509	9,545	
																	H25	526,157		371,535	154,622	H25.7 建築設計 H25.12 造成工事費(整備戸数85戸から80戸に変更)
																	H26	773,981		1,814,977	▲ 1,040,996	H26.7 災害公営住宅整備業務変更契約(増) H27.3 土地測量調査等契約(増) H27.2 木造災害公営住宅譲渡契約
																	H27	1,124,759	▲ 211,636	2,643	910,480	H28.1 建築工事(集合70戸)(-114,310千円)[最終 1,889,449千円] H27.12 建築工事(戸建10戸)(-5,198千円)[最終 213,616千円] H28.3 造成工事完成(-67,503千円)[最終 404,759千円]
																	H28			0	0	H28.10 用地確定測量完了
																	H29			0	0	
																	H30			0	0	
																	H31			0	0	
																	H32			0	0	
累計	2,449,951	▲ 211,636	2,204,664	33,651																		
77	D	-	23	-	16	-	集落高台移転事業(防災集団移転促進事業)	歌津地区(泊浜)	町	町	直接	完了	319,754	24	~	30	H23			0		
																	H24	168,472	▲ 100,000	0	68,472	
																	H25	145,162		211,392	▲ 66,230	H25.6 移転元地買取 H25.10 用地補償費 H25.11 造成工事
																	H26	66,150		6,730	59,420	H26.8 移転費助成
																	H27			16,179	▲ 16,179	H27 住宅建設等助成、移転助成費
																	H28			21,297	▲ 21,297	H28 移転元地買取、住宅建設等助成、移転費助成
																	H29			4,105	▲ 4,105	H29 住宅建設等助成、移転費助成
																	H30			0	0	
																	H31			0	0	
																	H32			0	0	
累計	379,784	▲ 100,000	259,703	20,081																		
78	D	-	23	-	17	-	集落高台移転事業(防災集団移転促進事業)	歌津地区(館浜)	町	町	直接	完了	688,335	24	~	29	H23			0		
																	H24	97,088		0	97,088	
																	H25	252,262		480,023	▲ 227,761	H25.6 移転元地買取 H25.10 用地補償費 H25.11 造成工事 整備戸数19戸に変更
																	H26	182,275		13,596	168,679	H26.11 移転費助成
																	H27	70,666		60,109	10,557	H27.1 造成工事完了 H27 住宅建設等助成、移転助成費
																	H28			11,741	▲ 11,741	H28 移転元地買取、住宅建設等助成、移転費助成
																	H29			1,514	▲ 1,514	H29 住宅建設等助成、移転費助成
																	H30			0	0	
																	H31			0	0	
																	H32			0	0	
累計	602,291	0	566,983	35,308																		

79	D	-	23	-	18	-	集落高台移転事業(防災集団移転促進事業)	歌津地区(伊里前)	町	町	直接	完了	4,670,363	24	~	31	H23			0		
																	H24	843,294		7,740	835,554	
																	H25	2,737,086		3,273,109	▲ 536,023	H25.5 移転元地買取 H25.10 用地補償費 H25.11 造成工事
																	H26	506,186		154,042	352,144	H27.3 住宅建設等助成、移転費助成
																	H27			162,692	▲ 162,692	H27 住宅建設等助成、移転助成費
																	H28			101,956	▲ 101,956	H28 移転元地買取、住宅建設等助成、移転費助成、造成工事完了
																	H29			104,856	▲ 104,856	H29 住宅建設等助成、移転費助成
																	H30			12,262	▲ 12,262	H30 住宅建設等助成、移転費助成
																	H31			8,359	▲ 8,359	
																	H32				0	
累計	4,086,566	0	3,825,016	261,550																		
80	D	-	23	-	19	-	集落高台移転事業(防災集団移転促進事業)	志津川地区(西田・細浦)	町	町	直接	完了	524,487	24	~	29	H23			0		
																	H24	114,711		0	114,711	
																	H25	279,702		300,785	▲ 21,083	H25.4 移転元地買取 H25.8 造成工事、用地補償費
																	H26	64,512		13,211	51,301	H26.9 契約変更 H26.9 造成工事完了 H27.3 住宅建設等助成、移転費助成 H27.3 分譲価格控除
																	H27			60,834	▲ 60,834	H27 住宅建設等助成、移転助成費
																	H28			1,656	▲ 1,656	H28 住宅建設等助成、移転費助成
																	H29			317	▲ 317	H29 移転費助成
																	H30				0	
																	H31				0	
																	H32				0	
累計	458,925	0	376,803	82,122																		
81	D	-	23	-	20	-	集落高台移転事業(防災集団移転促進事業)	志津川地区(平磯)	町	町	直接	完了	246,328	24	~	29	H23			0		
																	H24	71,456		0	71,456	
																	H25	117,075		132,952	▲ 15,877	H25.5 用地補償費、移転元地買取 H25.6 造成工事
																	H26	27,006		15,055	11,951	H26.1 造成工事完了 H26.6 住宅建設等助成 H27.3 移転費助成 H27.3 分譲価格控除
																	H27			784	▲ 784	H27 移転元地買取
																	H28			476	▲ 476	H28 移転費助成
																	H29			277	▲ 277	H29 移転費助成
																	H30				0	
																	H31				0	
																	H32				0	
累計	215,537	0	149,544	65,993																		
82	D	-	23	-	21	-	集落高台移転事業(防災集団移転促進事業)	戸倉地区(戸倉)	町	町	直接	完了	4,381,891	24	~	31	H23			0		
																	H24	1,287,774		0	1,287,774	
																	H25	2,803,675	▲ 257,295	2,948,159	▲ 401,779	H25.4 移転元地買取 H25.12 造成工事 整備戸数 西戸:7戸, 戸倉95戸に変更
																	H26			191,192	▲ 191,192	H27.3 造成工事完了(西戸)
																	H27			190,778	▲ 190,778	H28.3 造成工事完了
																	H28			126,797	▲ 126,797	H28 移転元地買取、住宅建設等助成、移転費助成
																	H29			76,941	▲ 76,941	H29 住宅建設等助成、移転費助成
																	H30			5,506	▲ 5,506	H30 住宅建設等助成、移転費助成
																	H31			3,695	▲ 3,695	H31 住宅建設等助成、移転費助成
																	H32				0	
累計	4,091,449	▲ 257,295	3,543,068	291,086																		

83	D	-	23	-	22	-	集落高台移転事業(防災集団移転促進事業)	戸倉地区(波伝谷)	町	町	直接	完了	939,787	24	~	30	H23				0	H25.6 移転元地買取 H25.10 用地補償費 H25.11 造成工事 H26.11 造成工事完了(波伝谷) H26.12 造成工事完了(松崎) H27.3 住宅建設等助成 H27.3 分譲価格控除 H27 住宅建設等助成、移転助成費 H28 移転元地買取、住宅建設等助成、移転費助成 H29 住宅建設等助成、移転費助成	
																	H24	250,495			0		250,495
																	H25	796,425	▲ 295,989		509,526		▲ 9,090
																	H26	71,382			19,588		51,794
																	H27				80,284		▲ 80,284
																	H28				43,991		▲ 43,991
																	H29				3,573		▲ 3,573
																	H30						0
																	H31						0
																	H32						0
累計	1,118,302	▲ 295,989		656,962	165,351																		
87	D	-	4	-	8	-	災害公営住宅整備事業(枅沢地区)	枅沢地区	町	町	直接	完了	593,389	25	~	26	H23				0	H25.4 用地測量 H25.11 用地補償費 H25.11 公募買取費 H27.1 完成 H27.2 入居開始 H26 確定契約に基づいて精算	
																	H24						0
																	H25	117,483	▲ 22,148		18,426		76,909
																	H26	423,879			500,046		▲ 76,167
																	H27						0
																	H28						0
																	H29						0
																	H30						0
																	H31						0
																	H32						0
累計	541,362	▲ 22,148		518,472	742																		
88	D	-	17	-	3	-	被災市街地復興土地区画整理事業(都市再生区画整理事業)	志津川地区	町	町	直接	完了	6,206,000	25	~	32	H23				0	H25.11 造成工事 造成工事实施中 換地申出実施 造成工事实施中 仮換地指定実施 造成工事实施中 使用収益開始、観光交流拠点(さんさん商店街)供用開始 造成工事实施中 使用収益開始、商業施設開業 造成工事实施中	
																	H24						0
																	H25	1,230,300			4,495,139		▲ 3,264,839
																	H26				28,126		▲ 28,126
																	H27				39,911		▲ 39,911
																	H28	800,850	113,850		12,004		902,696
																	H29	687,000			5,205		681,795
																	H30		1,125,000				1,125,000
																	H31		697,500				697,500
																	H32			▲ 1,785,236			1,785,236
累計	2,718,150	1,936,350		2,795,149	1,859,351																		
89	◆	D	-	4	-	1	災害公営住宅駐車場整備事業(入谷地区)	入谷地区	町	町	直接	完了	10,480	25	~	26	H23				0	H26 確定契約に基づいて精算	
																	H24						0
																	H25	8,384					8,384
																	H26				6,197		▲ 6,197
																	H27						0
																	H28						0
																	H29						0
																	H30						0
																	H31						0
																	H32						0
累計	8,384			6,197	2,187																		

90	◆	D	-	4	-	2	-	1	災害公営住宅 駐車場整備事 業(名足地区)	名足地区	町	町	直接	完了	7,205	25	~	26	H23				0	H26 確定契約に基づいて精算
																			H24				0	
																			H25	5,764			5,764	
																			H26			4,888	▲ 4,888	
																			H27				0	
																			H28				0	
																			H29				0	
																			H30				0	
																			H31				0	
																			H32				0	
累計	5,764	0	4,888	876																				
91		D	-	1	-	8	-		道路事業(市 街地相互の接 続道路)	(一)清水 浜志津川 港線(志 津川)	県	県	直接	完了	1,539,344	25	~	30	H23	0		0	0	25年6月詳細設計契約。26年3月工事契約。 26年3月橋梁下部工工事契約。26年9月道路改良工事契約。 27年12月旧橋撤去工事契約。28年3月橋梁取付護岸工事契 約。 28年4月工事委託協定締結。29年1月暫定供用(車道部)済み。 改良及び護岸工事を推進。 30年12月工事完成・供用開始。
																			H24	0		0	0	
																			H25	364,250		335,127	29,123	
																			H26	310,000		339,123	▲ 29,123	
																			H27	639,375		11,957	627,418	
																			H28			488,531	▲ 488,531	
																			H29			14,992	▲ 14,992	
																			H30			3,261	▲ 3,261	
																			H31		▲ 120,634		▲ 120,634	
																			H32				0	
累計	1,313,625	▲ 120,634	1,192,991	0																				
92	★	F	-	4	-	1	-	1	市街地復興効 果促進事業 (県分)	南三陸町	県	県	直接	継続	468,535	25	~	33	H23				0	
																			H24				0	
																			H25	680,553		5,160	675,393	
																			H26			664	▲ 664	
																			H27			21,773	▲ 21,773	
																			H28			50,593	▲ 50,593	
																			H29			18,842	▲ 18,842	
																			H30		▲ 10,724	▲ 2,373	▲ 8,351	
																			H31		▲ 50,616	6,889	▲ 57,505	
																			H32		▲ 244,382	10,104	▲ 254,486	
累計	680,553	▲ 305,722	111,652	263,179																				
98	◆	D	-	4	-	6	-	1	災害公営住宅 駐車場整備事 業(伊里前地 区)	伊里前地 区	町	町	直接	完了	17,444	27	~	27	H23				0	集合住宅(50戸)、戸建住宅(10戸)
																			H24				0	
																			H25				0	
																			H26				0	
																			H27	13,955		11,560	2,395	
																			H28				0	
																			H29				0	
																			H30				0	
																			H31				0	
																			H32				0	
累計	13,955	0	11,560	2,395																				
99	◆	D	-	4	-	8	-	1	災害公営住宅 駐車場整備事 業(柘沢地区)	柘沢地区	町	町	直接	完了	4,672	26	~	26	H23				0	H26 確定契約に基づいて精算
																			H24				0	
																			H25				0	
																			H26	3,737		2,695	1,042	
																			H27				0	
																			H28				0	
																			H29				0	
																			H30				0	
																			H31				0	
																			H32				0	
累計	3,737	0	2,695	1,042																				

121	◆	D	-	4	-	7	-	1	災害公営住宅 駐車場整備事業 (戸倉地区)	戸倉地区	町	町	直接	完了	22,784	27	~	27	H23				0	
																			H24				0	
																			H25				0	
																			H26				0	
																			H27	18,226		15,246	2,980	集合住宅(70戸)、戸建住宅(10戸)
																			H28				0	
																			H29				0	
																			H30				0	
																			H31				0	
																			H32				0	
累計	18,226	0	15,246	2,980																				
135		D	-	22	-	1	-		都市公園事業 (八幡川右岸 地区)	志津川地区	町	町	直接	完了	578,588	26	~	32	H23				0	
																			H24				0	
																			H25				0	
																			H26	10,875		18,377	▲ 7,502	H27.1 調査設計費発注
																			H27	10,875		266	10,609	H27.9 調査設計完了
																			H28	28,685	121,898	273,524	▲ 122,941	H28.11 公園整備業務委託契約(UR)
																			H29		77,935	0	77,935	公園整備事業造成工事実施中
																			H30		60,948	0	60,948	公園整備事業造成工事実施中
																			H31		97,500		97,500	公園整備事業造成工事実施中
																			H32		25,223	84,286	▲ 59,063	
累計	50,435	383,504	376,453	57,486																				
136	◆	D	-	23	-	1	-	2	メモリアルゾ ン整備事業	志津川地区	町	町	直接	完了	715,887	26	~	32	H23				0	
																			H24				0	
																			H25				0	
																			H26	11,600		19,602	▲ 8,002	H27.1 調査設計費発注
																			H27	98,694		208	98,486	H27.9 調査設計完了
																			H28	111,703		345,630	▲ 233,927	H28.11 公園整備業務委託契約(UR)
																			H29	110,745	73,098	65,786	118,057	公園整備事業造成工事実施中
																			H30		55,372	5,667	49,705	公園整備事業造成工事実施中
																			H31		60,000		60,000	公園整備事業造成工事実施中
																			H32		51,494	114,160	▲ 62,666	
累計	332,742	239,964	551,053	21,653																				
139		D	-	5	-	1	-		災害公営住宅 家賃低廉化事業	志津川・ 歌津・戸 倉・入谷 地区	町	町	直接	完了	3,156,711	26	~	32	H23				0	
																			H24				0	
																			H25				0	
																			H26	51,249		33,033	18,216	H26.8入谷・名足地区、H27. 2 柘沢地区公営住宅完成入居開始
																			H27	118,999		72,683	46,316	H28.2伊里前地区、H28.3戸倉地区公営住宅完成入居開始
																			H28	369,172		279,111	90,061	H28.7~H39.3志津川東、志津川西、志津川中央公営住宅完成入居開始
																			H29	769,016		567,781	201,235	災害公営住宅全738戸入居管理実施中
																			H30		390,172	639,960	▲ 249,788	補助継続
																			H31		510,717	590,616	▲ 79,899	補助継続
																			H32		552,795	547,487	5,308	補助継続
累計	1,308,436	1,453,684	2,730,671	31,449																				
140		D	-	6	-	1	-		東日本大震災 特別家賃低減 事業	志津川・ 歌津・戸 倉・入谷 地区	町	町	直接	完了	346,612	26	~	32	H23				0	
																			H24				0	
																			H25				0	
																			H26	5,132		5,310	▲ 178	H26.8入谷・名足地区、H27. 2 柘沢地区公営住宅完成入居開始
																			H27	11,969		12,010	▲ 41	H28.2伊里前地区、H28.3戸倉地区公営住宅完成入居開始
																			H28	37,003		33,493	3,510	H28.7~H39.3志津川東、志津川西、志津川中央公営住宅完成入居開始
																			H29	70,940		59,907	11,033	災害公営住宅全738戸入居管理実施中
																			H30		56,562	54,775	1,787	補助継続
																			H31		37,539	47,763	▲ 10,224	補助継続
																			H32		40,812	44,952	▲ 4,140	補助継続
累計	125,044	134,913	258,210	1,747																				

148	D	-	4	-	9	-	高齢者生活支援施設等整備事業(志津川東地区)	志津川地区	町	民間	直接	完了	260,582	27	~	29	H23				0			
																	H24				0			
																	H25				0			
																	H26				0			
																	H27	13,767			0	13,767	H27.10 民間企業と協定の締結	
																	H28	59,088			6,204	52,884	-	
																	H29		79,149		122,662	▲ 43,513	H30.3 事業完了	
																	H30					0	-	
																	H31					0		
																	H32					0		
累計	72,855	79,149		128,866	23,138																			
149	D	-	22	-	2	-	都市公園事業(八幡川右岸地区)用地取得	志津川地区	町	町	直接	完了	360,784	27	~	31	H23				0			
																	H24				0			
																	H25				0			
																	H26					0		
																	H27	120,261				120,261	H27.3 基本計画策定契約(UR)	
																	H28	120,261			89,688	30,573	用地買収 15件	
																	H29				33,870	▲ 33,870	用地買収 7件	
																	H30				38,380	▲ 38,380	用地買収 8件	
																	H31				8,216	▲ 8,216	用地買収(供託分)	
																	H32					0		
累計	240,522	0		170,154	70,368																			
151	◆	D	-	22	-	1	-	1	志津川地区	町	町	直接	完了	11,186	28	~	32	H23				0		
																		H24				0		
																		H25				0		
																		H26					0	
																		H27					0	
																		H28	894			8,948	▲ 8,054	-
																		H29					0	-
																		H30					0	-
																		H31		8,054			8,054	園名板、総合案内サイン等の設置
																		H32				▲ 541	541	
累計	894	8,054		8,407	541																			
153	D	-	1	-	11	-	道路事業(復興拠点連絡道路)[補助率変更分]	志津川地区	町	町	直接	完了	2,044,949	26	~	31	H23				0			
																	H24				0			
																	H25				0			
																	H26					0		
																	H27	495,000			1,439,187	▲ 944,187	-	
																	H28	247,500			0	247,500	-	
																	H29	351,170			0	351,170	H29 道路整備工事(継続)	
																	H30		486,750		0	486,750	-	
																	H31		106,662			106,662		
																	H32				3,795	▲ 3,795		
累計	1,093,670	593,412		1,442,982	244,100																			
154	D	-	1	-	12	-	道路事業(高台接続道路)[補助率変更分]	歌津地区(田の浦)	町	町	直接	完了	23,186	26	~	28	H23				0			
																	H24				0			
																	H25				0			
																	H26	13,410	4,158		17,568	0	H26 道路整備工事	
																	H27	1,560			1,560	0	H27 用地確定測量	
																	H28					0	-	
																	H29					0	-	
																	H30					0	-	
																	H31					0		
																	H32					0		
累計	14,970	4,158		19,128	0																			

155	D	-	1	-	13	-	道路事業(高台接続道路) [補助率変更分]	歌津地区 (伊里前中学校上)	町	町	直接	完了	18,690	26	~	28	H23				0	
																	H24				0	
																	H25				0	
																	H26				0	
																	H27	14,372		14,423	▲ 51	
																	H28	1,046		0	1,046	H28 用地確定測量
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
累計	15,418	0	14,423	995																		
156	D	-	1	-	14	-	道路事業(高台接続道路) [補助率変更分]	歌津地区 (伊里前栞沢)	町	町	直接	完了	108,024	26	~	28	H23				0	
																	H24				0	
																	H25				0	
																	H26				0	
																	H27	87,689	1,430	52,637	36,482	H27 道路整備工事
																	H28			0	0	H28 用地確定測量
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
累計	87,689	1,430	52,637	36,482																		
157	D	-	1	-	15	-	道路事業(高台避難道路) [補助率変更分]	志津川地区	町	町	直接	完了	80,000	26	~	31	H23				0	
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29		66,000	65,999	1	H29 道路整備工事
																	H30			0	0	H30 道路整備工事 精算
																	H31				0	
																	H32				0	
累計	0	66,000	65,999	1																		
158	D	-	5	-	2	-	災害公営住宅 家賃低廉化事業(補助率変更分)	志津川・ 歌津・戸倉・入谷地区	町	町	直接	完了	132,283	31	~	32	H23				0	
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	H31		37,482	34,488	2,994	入谷・名足・栞沢地区分
																	H32		72,753	75,304	▲ 2,551	入谷・名足・栞沢・伊里前・戸倉
累計	0	110,235	109,792	443																		
														市町村交付分	各年度別合計	H23	1,375	0	0	1,375		
																H24	21,225,192	▲ 993,232	5,608,042	14,623,918		
																H25	28,192,677	▲ 1,021,073	40,937,352	▲ 13,765,748		
																H26	15,855,827	▲ 690,834	11,414,272	3,750,721		
																H27	11,800,633	▲ 580,355	14,631,542	▲ 3,411,264		
																H28	10,629,549	▲ 2,623,056	3,573,808	4,432,685		
																H29	3,019,799	296,182	3,146,789	169,192		
																H30	0	3,253,529	2,132,974	1,120,555		
																H31	0	1,615,762	951,932	663,830		
																H32	0	743,077	▲ 1,398,121	2,141,198		
														109,630,392	市町村交付分 計	90,725,052	0	80,998,590	9,726,462			

都道県 交付分	各年度 別合計	H23	37,200	0	0	37,200
		H24	1,499,853	0	113,262	1,386,591
		H25	3,097,778	0	701,886	2,395,892
		H26	1,422,125	0	3,413,666	▲ 1,991,541
		H27	2,775,275	0	228,057	2,547,218
		H28	387,500	0	3,006,958	▲ 2,619,458
		H29	302,250	0	458,458	▲ 156,208
		H30	380,002	▲ 15,443	799,979	▲ 435,420
		H31	10,850	▲ 275,875	222,278	▲ 487,303
		H32	0	▲ 365,891	10,104	▲ 375,995
		11,927,139	都道県交付分 計	9,912,833	▲ 657,209	8,954,648
市町村 都道県 計	各年度 別合計	H23	38,575	0	0	38,575
		H24	22,725,045	▲ 993,232	5,721,304	16,010,509
		H25	31,290,455	▲ 1,021,073	41,639,238	▲ 11,369,856
		H26	17,277,952	▲ 690,834	14,827,938	1,759,180
		H27	14,575,908	▲ 580,355	14,859,599	▲ 864,046
		H28	11,017,049	▲ 2,623,056	6,580,766	1,813,227
		H29	3,322,049	296,182	3,605,247	12,984
		H30	380,002	3,238,086	2,932,953	685,135
		H31	10,850	1,339,887	1,174,210	176,527
		H32	0	377,186	▲ 1,388,017	1,765,203
		121,557,531	合計	100,637,885	▲ 657,209	89,953,238



(様式2E)

南三陸町

復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 環境省

令和3年3月末時点

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
																H23	H24	H25	H26
61	E-1-1-	低炭素社会対応型浄化槽等集中導入事業	志津川・歌津・戸倉地区	町	町	直接	継続	505,339	24 ~ 32	H23				0	H24.10~H25.3 28基				
										H24	28,566		9,414	19,152					
										H25	62,100		33,152	28,948	H25.4~H26.3 107基				
										H26			37,046	▲ 37,046	H26.4~H27.3 121基				
										H27	86,967		69,627	17,340	H27.4~H28.3 240基				
										H28	141,063		74,515	66,548	H28.4~H29.3 254基				
										H29			55,869	▲ 55,869	H29.4~H30.3 187基				
										H30	60,306		9,711	50,595	H30.4~H31.3 30基				
										H31			3,354	▲ 3,354	H31.4~R2.3 11基				
										H32			311	▲ 311	R2.4~R3.3 1基				
										累計	379,002	0	292,999	86,003					
										市町村交付分		各年度別合計		H23	0	0	0	0	
										市町村交付分		各年度別合計		H24	28,566	0	9,414	19,152	
										市町村交付分		各年度別合計		H25	62,100	0	33,152	28,948	
市町村交付分		各年度別合計		H26	0	0	37,046	▲ 37,046											
市町村交付分		各年度別合計		H27	86,967	0	69,627	17,340											
市町村交付分		各年度別合計		H28	141,063	0	74,515	66,548											
市町村交付分		各年度別合計		H29	0	0	55,869	▲ 55,869											
市町村交付分		各年度別合計		H30	60,306	0	9,711	50,595											
市町村交付分		各年度別合計		H31	0	0	3,354	▲ 3,354											
市町村交付分		各年度別合計		H32	0	0	311	▲ 311											
505,339		市町村交付分 計		379,002	0	292,999	86,003												
都道府県交付分		各年度別合計		H23	0	0	0	0											
都道府県交付分		各年度別合計		H24	0	0	0	0											
都道府県交付分		各年度別合計		H25	0	0	0	0											
都道府県交付分		各年度別合計		H26	0	0	0	0											
都道府県交付分		各年度別合計		H27	0	0	0	0											
都道府県交付分		各年度別合計		H28	0	0	0	0											
都道府県交付分		各年度別合計		H29	0	0	0	0											
都道府県交付分		各年度別合計		H30	0	0	0	0											
都道府県交付分		各年度別合計		H31	0	0	0	0											
都道府県交付分		各年度別合計		H32	0	0	0	0											
0		都道府県交付分 計		0	0	0	0												
市町村都道府県計		各年度別合計		H23	0	0	0	0											
市町村都道府県計		各年度別合計		H24	28,566	0	9,414	19,152											
市町村都道府県計		各年度別合計		H25	62,100	0	33,152	28,948											
市町村都道府県計		各年度別合計		H26	0	0	37,046	▲ 37,046											
市町村都道府県計		各年度別合計		H27	86,967	0	69,627	17,340											
市町村都道府県計		各年度別合計		H28	141,063	0	74,515	66,548											
市町村都道府県計		各年度別合計		H29	0	0	55,869	▲ 55,869											
市町村都道府県計		各年度別合計		H30	60,306	0	9,711	50,595											
市町村都道府県計		各年度別合計		H31	0	0	3,354	▲ 3,354											
市町村都道府県計		各年度別合計		H32	0	0	311	▲ 311											
505,339		合計		379,002	0	292,999	86,003												